STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION Form HC-10A4 (Rev. 7/85)	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	600/810
		Page	1
		Date	8/4/2008
		Cont. Hrs	600-1630
		Insp. Hrs	600-1700

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation

Temporary Towers Foundation C

WEATHER **Clear**

			HOURS - ITEM NO.						
EQUIPMENT AND/OR LABOR:			**REGULAR**	**OT**	**DT**	**RENTAL**		**Idle or Down**	
EQPT. NO.	# Pers onnel	**DESCRIPTION (Equipment or Labor)**							REMARKS
		TRAYLOR - DUTRA							
	1	Brain Osulivan (Project Engineer)	8	2					
		DUTRA							
Model 325C	1	Excavator Cat ~~Model 325C~~	8	2					
IT62G NM2092	1	Cat. Front End Loader	8	2					
	1	Doolittle Barge	8	2					
	1	Dutra Crane on the Doolittle Barge	8	2					
	1	Aggregate barge	8						
	1	Rex Avila (Project Manager)	8	2					
	1	Manual Garcia (Operator)	8	2					
	1	John Pilacelli (Labor)	8	2					
	1	Alex Peraz (Labor)	8	2					
	1	John Krenecki (Deck Engineer)	8	2					
	1	Kyle Morce (Barge Operator)	8	2					
	1	Steve Morgan (Deck Hand)	8	2					
REMARKS									

- Started at 6:00AM at the field to check the work schedule.
- Attended the weekly staff meeting at 8:00 AM and after the meeting went back to the field site to monitor the work progress.
- Dutra is placing the geotextile on top off the armor rock near pile cap 2 and 3.
- Dutra is continuing excavation of the pile cap 1 and 2. I suggested to the contractor to put guidrail around the excavation for safety. The contractor seal off the excavation location for safety reasons.
- Finished 5:00 PM for the day….

R-Rental, C- Contractor	***Title:***	***Abdikarim T Ali (TE Civil)***
	Signature:	Abdikarim Ali

2 1/2 hrs