STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	601/811
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	8/5/2008
		Cont. Hrs	600-1630
		Insp. Hrs	630-1730

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation

Temporary Towers Foundation C

WEATHER **Clear**

			HOURS - ITEM NO.						
EQUIPMENT AND/OR LABOR:			**REGULAR**	**OT**	**DT**	**RENTAL**		**Idle or Down**	
EQPT. NO.	# Personnel	**DESCRIPTION (Equipment or Labor)**							REMARKS
		TRAYLOR - DUTRA							
	1	Brain Osulivan (Project Engineer)	8	2					
		DUTRA							
Model 325 C	1	Excavator Cat	8	2					
IT62G NM2092	1	Cat. Front End Loader	8	2					
	1	Doolittle Barge	8	2					
	1	Dutra Crane on the Doolittle Barge	8	2					
	1	Aggregate barge	8	2					
	1	Rex Avila (Project Manager)	8	2					
	1	Manual Garcia (Foreman)	8	2					
	1	John Pilacelli (Lab.)	8	2					
	1	Alex Peraz (Lab.)	8	2					
	1	John Krenecki (Deck Engineer)	8	2					
	1	Kyle Morce (Barge Operator)	8	2					
	1	Steve Morgan (Deck Hand)	8	2					
REMARKS									

- Started at 6:30AM at the field to monitor the work progress.
- Dutra is off loading the aggragate from the barge.
- 20 meters corrugate steel pipe was delivered to the site for CIDH 1 and 2 to place before placing the armor rock.
- The contractor is working on spreading and leveling the aggregate on the ground.
- I told the contractor to not to drill to close to the structure because the pile cap 1 and 2 excavation has hard rock. I also told the contractor to remove the excavated materials away from the building.
- Finished 5:30 PM for the day….

R-Rental, C- Contractor	***Title:***	***Abdikarim T Ali (TE Civil)***
	Signature:	Abdik Ali

REC'D 08 OCT 08 #027107

2 ½ hrs