Job Stamp
04-0120F4
04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Gary Pursell's

Resident Engineer (Field) DAILY REPORT

Report No. 45. GP-124

Date: Week of October 13, 2008

Monday, October 13, 2008

Holiday – Columbus Day.

Tuesday, October 14, 2008

Team China teleconference moved from Monday to today due to Holiday yesterday. April began keeping minutes of meetings.

Did not attend Blue tag meeting a 5pm.

Wednesday, October 15, 2008

At small group core team meeting we agreed to discontinue focus lead core meeting usually held on third Wednesday. In lieu we will hold a focus leads partnering lunch meeting, say once a quarter, with presentations of interest. (Morrow, Nader, Crockett, Petersen, Wehar, and Buschmeyer in attendance. Flowers absent today) the following topics were discussed:

- Status of procurement effort for S-Wire. ABF looking into product liability (continuing).
- Accelerating pile installation for Temp Towers F.
- DVBE Fuel Supplier F&L not insured. ABF has remedy and will request substitution.
- Discussed progress of fit lug welding trials.
- Advised of diesel spill on water near Pier 7 yesterday evening. Apparently approximately 140 gallons were released by a party not associated with the SFOBB (Crowley?).

Met with Ted Hall and Tony Anziano to review and assess the status of the tack weld crack issues. Ted offered his perspective based on his experience on other projects.

Attended meeting on YBI with ABF (Brian Petersen), CCMeyers and Bill Casey to discuss logistic with proceeding with construction of the East Tie In and the potential to close off access to the Torpedo building. ABF and I will investigate establishing marine access in lieu of land access, including pedestrian bridge from T1 to YBI, to be paid for under CCO 96. Reviewed project site after meeting including construction at Temp Tower C, A & B.

Attended 2nd half of internal CCO status meeting.

Met with Brian Petersen to discuss inclusion of engineering/coordination work by Chris Bausone in CCO for resolution of NOPC 1. After discussing with Bill Shedd and Saeed S, I later informed Brian Petersen that the Department would agree to include Chris' effort.

REC'D '08 NOV-05 #007559

Thursday, October 16, 2008

Bi-weekly safety meeting included appropriate reminders of complacency and other hazards on the project. The following all staff meeting included a presentation by Cultural Resources staff, Mary Smith and Janet Pape, on cultural and historical issues of concern along with a general history of YBI.

Met with Andrew Baskerville and inspected the driving frame for Temp Tower F, 1 on 2 nodes, for the potential application of a bubble curtain sound attenuation system.

At his request, I met one on one with Andrew Fremier to brief him on the proposed for "Green Tags" at ZPMC fabrication shop, via CCO 77. Later, briefed Tony on discussions.

Did not attend Team China teleconference due to conflict with meeting with Andy Fremier.

Friday, October 17, 2008

Attended a lunchtime meeting/workshop at ABF's conference room to work out the details of upcoming concrete pours, with the first upcoming November 7th. Meeting hosted by Traffic Management, Raoul Maltez.

Gary Pursell
Resident Engineer, SAS Bridge