STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	659/869
Page	1
Date	10/2/2008
Cont. Hrs	0630-1500
Insp. Hrs	0700-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS	
Review Plans Temporary Truss "A - C", Tower "C" and Inspect TT "C" Foundations Construction		
WEATHER	AM - Cloudy / +55*F	PM - Clear / +65*F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

TT "A & B" - E-line. Seong-H S

Dis-assemble scaffolding stair-tower located at east face of W-2, e-line.

TT "C" - foundation. Abdikarim A

Continue work at pile-cap footing C-3 and C-4 for "working slab" concrete pour.

Continue placing re-steel at pile cap C-2. Place east end #32 vertical transverse, remaining 2 layers of bottom mat #36, additional reinforcement for anchor rods and start on top matt of steel.

Start placing re-steel at pile cap C-1.

REC'D 08 NOV 17 #007613

Signature

TE - Civil
Title

Arashdeep Pannu