STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	660/870
Page	1
Date	10/3/2008
Cont. Hrs	0630-1500
Insp. Hrs	0600-1430

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS	
Review Plans Temporary Truss "A - C", Tower "C" and Inspect TT "C" Foundations Construction		
WEATHER	AM - Cloudy / +55*F	PM - Pt. cloudy / +65*F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

TT "A & B" - E-line. Seong-H S

Continue to work at scaffolding stair-tower located at east face of W-2, e-line.

TT "C" - foundation. Abdikarim A

Pour "working slab" concrete C-3 & C-4.

Finish re-steel placemant at C-2.

Continue paling re-steel, #22 longitudional stirrups, west end #32 vertical transverse and bottom layer #36.

Due to congestion/mis-alignment of pile-cage vertical reinforcement spacing of # 36 bottom layer is not per approved plans.

REC'D 08NOV-17 #007614

ASPanu

Signature

TE - Civil

Title

Arashdeep Pannu