STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION Form HC-10A4 (Rev. 7/85)	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	642/852
		Page	1
		Date	9/15/2008
		Cont. Hrs	2300-1230
		Insp. Hrs	2300-1130

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation

Temporary Towers Foundation C

WEATHER **Clear**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.						
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL		Idle or Down	REMARKS
		TRAYLOR - DUTRA							
	1	Brain Osulivan (Project Engineer)	8	2					
	1	Ernie Hamilton	8	2					
261-45-5018	1	644-J John Deere Front Loader	8	2					
		DRILL TECH							
Drill Rig	1	Driller Bauer model 24 -H	8	2					
	3	Light Towers	8	2					
RT-760 E	1	Crane (Groove RTC)	8	2					
AC-19	1	Air Compressor	8	2					
	1	Ford F450 Truck	8	2					
	1	Ford F250 Truck	8	2					
	1	Dodge Ram 3500 Truck	8	2					
	1	Brad Midleton (Labor)	8	2					
	1	Erick Iguera (labor)	8	2					
	1	Raul melgoza (Operator)	8	2					
	1	Gerado Trujillo (Labor)	8	2					
		EARTH MECHANICS INC.							
	1	Ko Ko Thant	8	2					

- Started at 11:00 PM at the field to monitor the construction progress.
- There were a lot of water on CIDH 104 and the contractor started to pump the water to the septic tank before they can resume drilling.
- After dewatering the CIDH hole, Drill Tech continued drilling on CIDH 104. The drilling was very slow and the rock got harder, and they drill about 1 feet per hour. They are thinking switching to CIDH 102 tonight to see how hard the rock is on this hole.
- Finished at 11:30 AM for the day….

R-Rental, C- Contractor	*Title:*	*Abdikarim T Ali (TE Civil)*
REC'D 08 NOV 17 #007631	*Signature:*	Abdikarim Ali

[4 hrs OT]