STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION Form HC-10A4 (Rev. 7/85)	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	653/863
		Page	1
		Date	9/26/2008
		Cont. Hrs	2400-1330
		Insp. Hrs	700-1730

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation

Temporary Towers Foundation C — WEATHER **Clear**

			HOURS - ITEM NO.						
EQUIPMENT AND/OR LABOR:			**REGULAR**	**OT**	**DT**	**RENTAL**		**Idle or Down**	
EQPT. NO.	**# Personnel**	**DESCRIPTION (Equipment or Labor)**							REMARKS
		TRAYLOR - DUTRA							
	1	Brain Osulivan (Project Engineer)	8	4					
	1	Ernie Hamilton	8	4					
261-45-5018	1	644-J John Deere Front Loader	8	4					
		DRILL TECH							
Drill Rig	1	Driller Bauer model 24 -H	8	4					
	3	Light Towers	8	4					
RT-760 E	1	Crane (Groove RTC)	8	4					
AC-19	1	Air Compressor	8	4					
	1	Ford F450 Truck	8	4					
	1	Ford F250 Truck	8	4					
	1	Dodge Ram 3500 Truck	8	4					
	1	Brad Midleton (Labor)	8	4					
	1	Erick Iguera (labor)	8	4					
	1	Raul melgoza (Operator)	8	4					
	1	Gerado Trujillo (Labor)	8	4					
	1	Pete Levitt	8	4					
		EARTH MECHANICS INC.							
	1	Myo Heine	8	4					

- Started at 7:00AM at the field to monitor the construction progress.
- Drill Tech is drilling CIDH 108 encountered hard rock at depth 21 feet, and at 7:30 AM they were at depth of 32 feet.
- The drilling stopped and the contractor is placing the rebar cage into the CIDH 105. The concrete plant broke down and the contractor decided to continue drilling and pour concrete in the afternoon around 2:00 PM.
- Drilling machine broke down and was leaking hydraulic oil. Drill Tech bring mechanic to the site to fix the machine and was fixed around 1:00 PM.
- The first concrete truck come to site at 12:45 PM. The second truck came to the field at 1:30 PM. DCI and Caltrans sampled in the middle of the second truck. 4 cylinders were casted for 7 days break and 28 days break. Temperature of concrete mix was 79 F and slump of 81/2" (inches).
- Finished at 5:30 PM for the day and worked 2 hours of overtime….

R-Rental, C- Contractor	*Title:*	*Abdikarim T Ali (TE Civil)*
	Signature:	