STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp				
04-0120F4	Const. Calendar: 701			
SFOBB SAS	Project Work Day No.: 911			
	Date	11/13/2008		
	Inspectors Hours	Start 09:10	Stop	14:00
	Shift Hours	07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, subs CMC-RS**

Weather: Sunny with mild to warm temperature – Hi 70°F Low 48°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued thermal control of the pour 4 concrete, see Lalit's diary for details.
- Continued to clean the pour 5 base slab.
- Continued placing PVC pipes for the pour 5 thermal control.
- Continued to install starter tie rods through the HP strongbacks and connecting/placing tie rods in the east/west direction between the south end of the W2W column cages and the sloped void forms.
- Began to place scaffolding/handrails at the north forms and deviation saddle forms.
- Surveyors' assisted RS ironworkers with laying out the ducts for W-13B to W-22B and CBT-19 to CBT-22.

CMC-RS

- Began to place #25 hooked horizontal ties near the deviation saddle and the west side of the W2W column cages.
- Began placing ducts for W-13B to W-22B and CBT-19 through CBT-22 with the assistance of ABF surveyors.
- Began to place grillage for W-22B to W-29B on the west end of the cap beam.

Surveying work:

- Shot the following points with the assistance of Victor Altamirano:
  1.) Top of the bearing plates for W-30B to W-35B, W-37B to W-40B, W-42, W-44 on the west end of the cap beam.
  2.) Top of the bearing plate for CBT-1, 3, 5, 6, 7, 9-15 and the trumpet for CBT-2 on the north end of the cap beam.
  3.) Also shot the trumpets for continuity tendons W-1B, 2, 3, 7, 9, 11, 12, 19, 20, and 21.

Office work:

- Attended biweekly SAS Tailgate Safety and staff meeting at 8:00am.
- Wrote todays diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

REC'D '08 NOV-18 #007682

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow

File Name:	Nov-13-2008 W2 Cap 001		
Date:	11-13-08	By Int:	M Bruce

Description: Construction to date for pour 5.

File Name:	Nov-13-2008 W2 Cap 002		
Date:	11-13-08	By Int:	M Bruce

Description: Pour 4 thermal control still in progress.