STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 686
Project work day: 896

Date the Shift Began: 10/29/08

☐ NIGHTWORK WEDNESDAY

Shift Hrs	Start	7:00	Stop	17:30
Engineer's Hrs	Start	7:00	Stop	15:30

46.B

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: W2 Cap Beam
Remark: ironwork/cooling pipes/rods

Weather: clear/chill
Hi 65F/Lo 50F

Description of Operation:
ABF - continue placing cooling pipes
- continue placing tieback coil rods

RPS - continue placing tendon ducts
- continue placing ironwork

RECD '08 DEC 04 #007875

HOURS - ITEM NO.

ITEM NO. >>	34	38	38	48	133		IDLE OR DOWN/ ELSEWHERE
	Prestressing Cast-In-Place Concrete (Pier W2)	Structural Concrete, Bridge	Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)	Construction Surveying		
	RT	RT	OT	RT	RT		

CONTRACTORS

Prime	American Bridge / Fluor JV	(P)
Sub #1	Regional	(1)
Sub #2		(2)
Sub #3		(3)
Sub #4		(4)
Sub #5		(5)

EQUIPMENT AND/OR LABOR:

EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)

REMARKS

Name	Classification	Prime / Sub

For ABF equipment/personnel hours, please see Pamela Gagnier's and Lalit Mathur's diaries.

Weekly meeting with ABF: Conc. pour for E2 will be on Dec 5th.
Internal meeting to discuss imbeds and conc. pour agenda.
Tried to track down John Beedy at his office and phone but he wasn't in his office and his voicemail box is full. We needed him to schedule a concrete cylinder break for 1-day breaks on the Sunday immediately following the pour.

I noticed a dent in one of the ducts at the west face for the continuity tendons. Matt (CT) states that only 40% of the cross section of the duct will be filled with strands. Therefore, I did not escalate the matter.

RPS placed ducts in the southeast corner of the pour (DSC02609). They are also resuming placement of ironwork for pour 5 (DSC02621).

We noticed that there were longitudinal horizontal bars missing west of the column cages within the forms. ABF (Branden) agreed that there should be such bars. Tim (RPS) disagrees and was trying to convince ABF that there are no horizontal bars needed. This matter was not resolved this day.

DSC02609.jpg

DSC02621.jpg

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION

David Chung — TE/CT
Title