STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

7-day Const. Cal.: 706
Project Work Day: 916
Date the Shift Began: 11/18/08
☐ NIGHTWORK TUESDAY

Shift Hrs	Start		Stop	
Engineer's Hrs	Start	7:30	Stop	16:00

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT
BRIDGE

Location:
Remark:

Report No. 46.B

Weather:

HOURS - ITEM NO.							
ITEM NO. >>	8						
EQUIPMENT AND/OR LABOR:	Furnish Temporary Towers						IDLE OR DOWN/ ELSEWHERE
EQPT. NO. / NO. MEN / DESCRIPTION (Of Equipment or Labor)							< RT/OT

Prime	American Bridge / Fluor JV	(P)
Sub #1	Traylor Dutra JV	(1)
Sub #2		(2)
Sub #3		(3)
Sub #4		(4)
Sub #5		(5)

REMARKS

Name	Classification	Prime / Sub

SEE THANH LE'S DIARY FOR CONTRACTOR'S OTHER EQUIPMENT AND LABOR DESCRIPTIONS

Description of Operation:

Jason Wilcox informed me something (a barge or crew boat) hit the north fender on Tower D late afternoon yesterday. Jason, Mark Vilcheck, and Gil Klebanov went out on site to take photos.

10:00am: Field visit to Temporary Tower F, Big Digger
The welding of the splice plates of the non-PDA piles continues. Completed for the morning were:
F116- plates F, G, E
F124 - plates H, G, F
F114 - plates C, D, E
F126 - plate E
F113 - no plates completed. Workers are assembling walkway in order to gain access to the plates on the outside face of the frame.

1:30 - Temporary Towers Construction Meeting

Insp. Hrs.	
REG: 8.0	INTERMITTENT INSPECTION
OT:	

Gina Rizzardo
GINA RIZZARDO
First Name Last Name

TE/CT
Title

46.02

REC'D 09 JAN 02 #008028