STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	719/929
Page	1
Date	12/1/2008
Cont. Hrs	0700-1530
Insp. Hrs	0600-1500

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

Review Plans E-Line Temporary Truss "B - C" and TT - C Foundation Work

WEATHER	AM - Fog / +50*F	PM - Fog / +55*F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

Weekly Staff meeting.

Draft Response to 911R00

TT- C

Continue to work on slope protection and installation of SWPPP BMP's.

Continue work at 3rd lift of E-line tower. Seong onsite.

1400 hrs Seong calls and informs me that contarctor has one track of the excavator in the water placing Rip-Rap. Asked Seong to inform TD Super. to remove the excavator form the water. TD to follow SWPPP BMP's in regards to water work.

Inform Francis M of the development.

Get a call from TD Super. Mike E., in regards to ongoing fill work. Mike told me that since this is CCO work and he cannot work during high tide he is going to send his crew home after 7hrs and pay them 8hrs. Informed Mike E that my understanding of CCO work was only the haul out of concrete rip-rap material, new replacement material and haul in. All other work was part of structure excavation backfill.

Also called Bill O'S (ABF) and informed him of the above issue. The issue of actual work to be resolved once Darryl S comes back tommorow.

RECD 09 JAN 03 HOCEOE3

46.02

Signature

TE - Civil
Title

Arashdeep Pannu