STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 721
Project Work Day No. 931
Date 12/03/2008

Shift Hours Start 7.00 Stop 3:30
Inspector Shift 7:00 AM to 5:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	CCO						IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman										Terry Cronk	ABF E2
2	1	Pile Driver										Tony Crieghton	ABF E2
3	1	Pile Driver										George Mcneil	ABF E2
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rigiberto Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder										Henry Wheat	ABF E2
8	1	Elevator Operator	8.5									Howard Schroyer	ABF
9	1	Pile Driver Foreman	8									Nigel Lohse	ABF
10	1	Pile Driver	8									Aaron Gilpatrick	ABF
11	1	Pile Driver										Andrew Adams	ABF E2
12	1	Pile Driver	8									Kurt Chaission	ABF
13	1	Pile Driver									Vac	Jesse Johnasen	ABF
14	1	Crane Operator	8									Dale Thomas	ABF
15	1	Operator Apprentice/oiler	8									Ross Scott	ABF
16	1	Pile Driver									off	Abasi Delley	ABF
17	1	Pile Driver	8									Kenneth Reynolds	ABF
18	1	Labor	8									Joseph Ruiz	ABF
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Old Crane 1300										Crane	ABF
	1	1st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014											Hertz Rental, deck
	1	MQ Power Generator 220											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007											ABF

RECD '09 JAN-05 #00280B

46.02

	1	MQ Whisper Watt 7000 549-20-4044									8		ABF
	1	Ingersoll Rand Air compressor 20-2183									8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293									8		ABF
	1	Ingersoll Rand Air Compressor 185R									8		ABF Deck
	1	Ingersoll Rand Air Compressor 006-18-4297									8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831											ABF power
	1	Genie 541-4000N Flood Lights 536-40-7044											ABF
	1	Genie 541-4000N Flood Lights 536-40-4839											ABF
	1	Genie 541-4000N Flood Lights 536-40-4843											ABF
	1	Genie 541-4000N Flood											ABF
	1	Genie 541-4000N Flood											ABF deck power
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	8										ABF
	1	Elevator	8										ABF

Weather: Dense Fog upto 10 AM, slightly windy & cold, High 60F Low 46F

Description of Operation:

Iron workers are working for Pour 5.
They are installing the rebars.
They are installing the longitudinal ducts off the east wall to the cages.

ABF continues installing the Thermal Control Piping for Pour-5.
ABF continues cleaning up on the top and at the ground level.

ABF continues sand blasting the Pour-4 rebars and surface.

RSC is working on finishing the remaining transverse and longitudinal ducts.

ABF surveyors are working marking elevations on the rebars for concrete pour.

RSC/ABF received a truck load of #16 form saver w/HRC couplers rebars for connection to east wall for the closure pour. Shipping order no 120308-AL, total weight 1214 KG.

Additional Work at or outside of the W2 Site:

a) The contractor continues to erect trusses for Temporary Towers A & B on E-Line.
b) ABF is removing the rocks at Tower C location. The removed locations will be filled with native soils removed originally and sitting on spoils near by.
c) Attended Concrete 8 AM Meeting at 8 AM. ABF gave a brief update on the upcoming E2 pour. Charles mentioned that they will test minimum 1st 4 truckloads at site and every thing looks good, then they will test as required.
d) Visited E2 site in the evening. Still lots of work needs to be completed (See below). The contractor had just started to install the anchor bolts for the 1st shear key only (at the E-Line). There are 4 shear keys. About ½ of the embed plates for the handrails were installed and the remaining needs to be done. Similarly, the grout pipes for the bearing locations were still being finished.
e) Attended Gil's Staff Meeting for E2 pour at 10:30 AM.
    - Darryl Schram and Robert Wong came to let us know about the Traffic Handling Plan during the concrete pour at E2. Mohinder and Fancis will start in the evening.
    - 4 CHP officers will be assisting during this. 2 will be in SF and 2 on SKWY.
    - Tow Truck has been notified just in case.

- No Lane closure is required at this time. The returning tricks will use Bus Lanes. ABF has paid the truck tolls in advance with permission to use Bus lane.
- Darryl will inform the SCH and SFPD about this.
- ABF can use MCM area in case of an accident.
- Gil mentioned that ABF has given the mix number and other information last time in the meeting.
- David Bradd will check the deflections of the Falsework during and after the pour.
- Masoud and Saman mentioned that, still lot of work needs to be done before the pour.
- Two tentative teams were formed.
- There were concerns about the E2 surface being covered and CT may not be able to see it.
- We had mini conference calls with Jim Davidson on the phone followed by with Charles Kanapicki and told them our concerns that CT will not be able to inspect the poured concrete because of covered surface with only pouring holes.
- Charles was informed that since we can not see the concrete being poured, we will need test all the trucks at each plant to make sure that they leave the plant with acceptable concrete.
- Saman will stay at Amador plant during the whole pour. Ron and Lalit will check at the Mariposa plant.
- Gil will have a meeting with Jim and we will have a final meeting tomorrow 12/4/08 at 10 AM.

2 Hour OT.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep