STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: 10/8/08

☐ NIGHTWORK WEDNESDAY

Shift Hrs	Start	6:00	Stop	16:30
Engineer's Hrs	Start	7:30	Stop	17:00

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location:	Berth 7	7-day const. cal.:	665	Weather:	Sunny & Hot
Remark:		Project work day:	875		75F

Description of Operation: The Assembly of the Pedestrian Bridge

Prime	American Bridge / Fluor JV (P)
Sub #1	Regional Steel (1)
Sub #2	(2)
Sub #3	(3)
Sub #4	(4)
Sub #5	(5)

HOURS - ITEM NO.

EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Structural Concrete, Bridge (ITEM NO. 38) RT						IDLE OR DOWN/ ELSEWHERE	Name	Classification	Prime / Sub
		Berth 7										
		Pile Driver	8.00							Leo Vega	Foreman	p
		Pile Driver	8.00							Karl Nisley	Journeyman	p
		Pile Driver	8.00							Harry Wheat	Journeyman	p
		Pile Driver	8.00							Jason Matlock	Journeyman	p

EQUIPMENT AND/OR LABOR:

REMARKS

Pier E2

I know that the cutting of the #57s & #43s was on-going at this location, however, since I was not at the site of E2 today, please refer to M. Modanlou & D. Chung's diaries (he covered the OT hours as well) for all the details at this location.

Berth 7

The ABF employees continued working on the pedestrian bridge with the welding of the 1" stiffeners plates to the W36 x 302 I-beams. The Link Assembly is also complete and Leo Vega told me that they are planning on installing this pedestrian bridge early next week.

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 2.0	INSPECTION

Saman Soheili
Saman Soheili — ASR/CT
Title