STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 729
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 939
Form HC-10A (Rev. 6/80)	04-0120F4	Date	**12/11/2008**

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Regional Steel	HOURS - ITEM NO. Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS Name	Contractor
1	1	General Foreman	0										Bognaes, Bob	RSC
2	1	Ironworker	0										Greenlee, Tim	RSC
3	1	Foreman	0										Lobatos, Julian	RSC
4	1	Ironworker	0										Pelayo, Jose	RSC
5	1	Ironworker	0										Rodriguez, Jose	RSC
6	1	Ironworker	0										Garcia, Reyes	RSC
7	1	Ironworker	0										Rodriguez, Ernesto	RSC
8	1	Ironworker	0										Wachtler, Lee	RSC
9	1	Ironworker	0										Arroyo, Fidel	RSC
10	1	Ironworker	0										Quiroz, Victor	RSC
11	1	Ironworker	0										Quiroz, Fermin	RSC
12	1	Ironworker	0										Ortiz, Lucino	RSC
13	1	Ironworker	0										Vazquez, Renaldo	RSC
14	1	Ironworker	0										Dennison, Andrew	RSC

Weather: Overcast (am), partly cloudy (pm), cold, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC not on site today. Will finish punch list items on Friday night before the pour.

NOTES:

P.Gagnier

REC'D *09 FEB 09 #008557

•

Office

- Wrote diaries.
- Prepared for up coming concrete pour.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier_____Trans Engineer (C)/Asst. Struct. Rep

Punch List Pour 5

- Missing 2 horizontal #25 rebar in L14 @ vertical face of void forms.
- Adjust horizontal #25 rebar north deviation saddle block out on west face.
- Adjust vertical mat touching north deviation saddle block out.
- Install U rebars at continuity PT block out #43.
- Adjust horizontal #25 rebars at northeast corner (east face) touching forms.
- Install 2 additional rows of vertical #25 hairpins between hinges.
- Install vertical #25 hairpins where missing around column region and where missing throughout