STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 771
Project Work Day No. 981
Date 01/22/2009

Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) 1	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	REMARKS Name	Contractor
		E2 - FOOTING												
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Jamal Whitney	ABF
	1	Pile Driver	8										Ed Mendoza	ABF
	1	Pile Driver	8										Carl Niesly	ABF
	1	Pile Driver	6										Richard Yambao	ABF
	1	Pile Driver	6										Allen Briney	ABF
	1	Pile Driver	8										Harry Wheat	ABF
	1	Foreman	8										Leo Vega	ABF
	1	Laborer	8										Rafael Onate	Conco
	1	Mason	8										Jose Garza	Conco
	1	Mason	8										Paul Stenko	Conco
	1	foreman	8										Doug Zeier	AWJ
	1	laborer	8										Jack Gilbert	AWJ
	1	laborer	8										Mike Cruz	AWJ
	1	laborer	8										Angus Borght	AWJ
	1	Oiler	8										Kavin Alger	ABF
	1	Crane Operator	8										Joe Scott	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff										idle	Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine										idle	Lincoln	ABF
	3	Generator											25 – 100 KW	ABF

REC'D '09 MAR-10 #008987

Weather: Rainy 55 F

Description of Operation:

E2 Footing

1. Removing plastic coupler used for tying coil rods for cross beam side form.
2. Forming chiped rock pocket area at West and East face of cross beam.
3. Grinding concrete at top and face of cross beam for applying Euco Rapid Patch according the instruction given in RFI 1602.
4. Filling bolt holes with Euco rapid patch material..
5. Water jetting continued today.
6. Miscellaneous work.
7. I worked 2.00 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep