STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar: 799
Project Work Day No.: 1009
Date 02/19/2009
Inspectors Hours Start 10:00 Stop 15:00
Shift Hours 07:00 15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Subs CMC-RS, SDI and Conco

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge W2	#38 Str. Concrete, Bridge E2								IDLE OR DOWN	REMARKS Name	Contractor
1	1	General Foreman		8									Terry Cronk	ABF
2	1	W2 Pile Driver Foreman	8										Nigel Lohse	ABF
3	1	E2 Pile Driver Foreman		8									Leo Vega	ABF
4	1	Pile Driver	8										Tony Creighton	ABF
5	1	Pile Driver	8										George McNeil	ABF
6	1	Laborer	8										Jose Molina	ABF
7	1	Laborer	8										Rigiberto Campos	ABF
8	1	Pile Driver J/M	8										Audre Hudson	ABF
9	1	Pile Driver/Welder	8										Henry Wheat	ABF
10	1	Elevator Operator	8										Howard Schroyer	ABF
11	1	Pile Driver	8										Aaron Gilpatrick	ABF
12	1	Pile Driver	8										Andrew Adams	ABF
13	1	Pile Driver	8										Kurt Chaisson	ABF
14	1	Pile Driver	8										Jesse Johnasen	ABF
15	1	Crane Operator	8										Dale Thomas	ABF
16	1	Operator Apprentice/Oiler	8										Scott Ross	ABF
17	1	Pile Driver	8										Abasi Delley	ABF
18	1	Pile Driver	8										Kenneth Reynolds	ABF
19	1	Laborer										8	Joseph Ruiz	ABF
20	1	Operator Apprentice/Oiler		8									Kevin Alger	ABF
21	1	Operator Apprentice/Oiler		8									Douglas Greene	ABF
22	1	Pile Driver		8									Joseph Showman	ABF
23	1	Pile Driver		8									Allan Briney	ABF
24	1	Pile Driver		8									Karl Mendoza	ABF
25	1	Pile Driver		8									Luke Paulk	ABF
26	1	Pile Driver		8									Harry Wheat	ABF
27	1	Pile Driver		8									Jamal Whitney	ABF
28	1	Pile Driver		8									Richard Yambao	ABF
29	1	Laborer		8									Byron Contreras	ABF
30	1	Crane Operator		8									Jeff Scott	ABF

REC'D '09 MAR-10 #009016

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge W2	#38 Str. Concrete, Bridge E2								IDLE OR DOWN	REMARKS Name	Contractor
LR1300	1	Crane	8										Liebherr	ABF
	1	Elevator	8											ABF
5573-140	1	Forklift 544D-10	4									4	Hertz Rental	ABF
481-93-6013	1	Manlift S-125										8	Hertz Rental	ABF
768-50-4005	1	Welding Machine	8										Lincoln	ABF
	1	Main Power Generator	8										MQ 220	ABF central
549-20-4044	1	Mobile Power Generator										8	MQ Whisper Watt 7000	ABF
549-20-4007	1	Mobile Power Generator										8	MQ Whisper Watt 7000	ABF
	1	Air Compressor	8										Ingersoll Rand	ABF
185R	1	Air Compressor										8	Ingersoll Rand	ABF deck
	3	Flood Lights (541-4000N)										8	Genie	ABF
536-40-4843	1	Flood Lights (541-4000N)										8	Genie	ABF
536-40-4839	1	Flood Lights (541-4000N)										8	Genie	ABF
003-7149	1	Portable Gas Tank	2									6		ABF
	1	Chiller										8	Aggreko	ABF
	1	Water Tank										8	Baker	ABF
	1	Water Pump										8	Aggreko	ABF
	3	Concrete Washouts										8		ABF
	2	Pickup	8	8									Ford	ABF
	1	Derrick Barge Crane		8									Manitowoc	ABF
	2	Manlift										8	Hertz Rental	ABF
	1	Barge										8		ABF
	1	Compressor		8									Ingersoll Rand	ABF
	1	Generator on SE soffit		8									MQ Power	ABF
	1	Generator on Skyway										8	MQ Power	ABF
	1	Water Tank										8		ABF

Weather: Sunny with mild to warm temperature – Hi 64°F Low 42°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to construct/place the template for the barrier steel couplers on the north end of pour 6 north.
- Continued cleanup on the pour 5 construction joint from the debris of pour 6 north work.
- Continued to place chamfer strips along the east bulkhead, west seismic joint, and the cable tie down blockout forms.
- Continued to install handrail on the top of the cap beam in the pour 6 south area for fall protection when the forms are removed.
- Continued to remove the strongbacks (steel channels), bolts, and steel plates located on the south end of the cap beam.

CMC-RS

- Were not onsite today to my knowledge.

Description of Operations @ E2 Cap Beam:

ABF

- Continued to construct formwork for the pourbacks at the north/south ends of the cap beam.

SDI

- Were onsite to remove grout caps from the grouting operation yesterday and demobilize remaining equipment onsite.

CONCO

- Continued to work on the concrete surface of the E2 cap beam.

Surveying:

- Re-shot the top of the bearing plates for continuity tendons W-6A, W-10A, W-40A, and the top of the trumpets for continuity tendons W-14A and W-18A with the assistance of Ron Matin. I had ABF surveyor James Allen shoot the same bearing plates and trumpets. We confirmed that the bearing plate for continuity tendon was 85mm to the north of the theoretical Y-offset.

Office work:

- Continued to calculate elevations for the top of concrete for pour 6 north and the centerline for continuity tendons W-1A to W-28A and W-32A to W-42A.
- Analyzed surveying data from the field today.
- Wrote todays diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)