STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

ENGINEER'S DAILY REPORT

LAN Engineering Consultant

3/31/2009

REPORT NO. 831 {7-day}{ + 210 Project Work Day}

DATE: March 23, 2009

M T W T F S S (DAY)

NORMAL WORK HOUR: START: 6:00AM STOP: 3:30PM

WEATHER: SUNNY

LOCATION :

Construction Field Office : 333 Burma Road, Oakland 94607

Working Drawing Campus Office : 375 Burma Road, Oakland 94607

04-SF-80-13.2/13.9
Contract No. 04-0120F4
{SAS Superstructure}

Caltrans Supervisor:
Gary Lai
Senior Bridge Engineer

Office Work:

- **Shop Drawing Status Meeting (Caltrans – Design). - Time 8:30AM**
  - Meeting held to discuss the status of the reviewing of the submittals by the design groups in the Caltrans review cycle.
  - OBG Lift 12 submittals were discussed about a fast response within 1-2 days. A list was given by TYLIN as to the Lift 12 submittals to be returned pending PB review and comments.
  - Submittal # 915 Barrier Rail Lift 1-6 is overdue resubmission to contractor. TYLIN was asked the status of the submittal. See attachment #1.
- **Team China Update on OBG Inventory List.**
  - Charles Ho / Aaron Prchlik emails with updated OBG inventory lists today. See attachment #2.
- **Pull Box Fabrication Issue per custom requirements (Sheet 271 – E264A)**
  - Received a response back from B-Line indicating they are developing a response for the plan and specifications that I sent them. See attachment #3.
- **Roadway Lighting Poles – Acquisition Contract.**
  - Received an email from Jasmina Potoy with the pole submittal package that I requested in a meeting last Friday (March 20) to review and coordinate with the SAS contract. See attachment #4.

Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is Mike.Travis@LANEngineering.com or Michael_Travis@dot.ca.gov

END OF REPORT

0545-1530 @ office / Time sheet total 8 hours regular

Attachments:

1. Priority lists for Shop Drawing Status with PB review status noted.
2. Email from Team China with updated OBG inventory list.
3. Email from B-Line about Special Nema 4X Pull Boxes.
4. Email from Jasmina Potoy with Roadway Pole Light submittal.

SIGNATURE

Name: Michael F. Travis

TITLE: Electrical Engineer – LAN Engineering

RECD '09 APR-03 #0009198

46.02

3.23.2009 Meeting Comments Added. MFT

PB OBG STATUS CHART MARCH 23, 2009

Attachment #1 (1/6)

Ty ok — 3/17/2009 — Submittal Priority by ABF Requested Due Date

			Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
1 weeks grillage iss	ABF-SUB-000667R04	OBG - Standard Layout Details (L) - LIFT 13W	16-Dec-2008	Alex Schmitt	H	02-Dec-2008	16-Dec-2008
1 weeks grillage iss	ABF-SUB-000917R00**	OBG - Deck Plate Sub Assembly (DP) - Plate Type 1, 2, 10, 18 - LIFT 13W	15-Jan-2009	Ajay Sehgal	H	26-Nov-2008	15-Jan-2009
1 weeks grillage iss	ABF-SUB-000918R00	OBG - Standard Details (X) - LIFT 13W - Longitudinal Bulkhead, Stiffener Plates	15-Jan-2009	Philip He	H	26-Nov-2008	15-Jan-2009
1 weeks grillage iss	ABF-SUB-000919R00	OBG - Standard Details (RS) - LIFT 13W - Rib Plate Stiffeners	15-Jan-2009	Philip He	H	26-Nov-2008	15-Jan-2009
Prelim Wed 3/4 ??	ABF-SUB-000930R01	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details @ PP118 thru PP121	20-Jan-2009	John Lyons	H	06-Jan-2009	30-Jan-2009
Ty ok	ABF-SUB-000923R00	OBG - Shop Assembly (SA) - Splice, Grillage, & Bearing - LIFT 13W	21-Jan-2009	Ajay Sehgal	H	02-Dec-2008	21-Jan-2009
1 weeks grillage iss	ABF-SUB-000924R00**	OBG - Standards (X) - LIFT 13W	21-Jan-2009	Philip He	H	02-Dec-2008	21-Jan-2009
Ty ok	ABF-SUB-000927R00	OBG - Floorbeam Sub Assembly (FB) - 117.5 thru 119.65 - LIFT 13W	23-Jan-2009	Victor Altamirano	H	04-Dec-2008	23-Jan-2009
Resub prelim 3/4 ?	ABF-SUB-000905R01	OBG - Layout Details (L) - LIFT 13W	28-Jan-2009	Philip He	H	09-Dec-2008	28-Jan-2009
Ty update ok	ABF-SUB-000695R01	Traveler Scaffolds - E2/E3 Bikepath Traveler Structural Plans & Details	30-Jan-2009	Alex Schmitt	H	09-Jan-2009	23-Jan-2009
Ty update ok	ABF-SUB-000751R01	WB Traveler Shop Drawings	30-Jan-2009	Alex Schmitt	H	09-Jan-2009	23-Jan-2009
Ty update ok	ABF-SUB-000928R00	OBG - (RLG, RLTWC) Handrailing on OBG Deck at Crossbeams 4 - 16 and Handrailing	30-Jan-2009	Alex Schmitt	H	11-Dec-2008	30-Jan-2009
grillage conflict	ABF-SUB-000932R00	OBG - K Plate Sub Assembly (KP) - LIFT 13W	30-Jan-2009	Bob Brignano	H	11-Dec-2008	30-Jan-2009
Need seg drawings	ABF-SUB-000939R00	OBG - Standards (X) - LIFT 13W - Longitudinal Shear Plates, Plate Stiffeners	10-Feb-2009	Ajay Sehgal	H	22-Dec-2008	10-Feb-2009
1 weeks grillage iss	ABF-SUB-000940R00	OBG - Standard Details (SD) - CB 18, Plates, and Floorbeam Details	10-Feb-2009	Abbas Iranmanesh	H	22-Dec-2008	10-Feb-2009
1 weeks grillage iss	ABF-SUB-000940R01	OBG - Standard Details (SD) - CB 18, Plates, and Floorbeam Details	10-Feb-2009	Abbas Iranmanesh	H	15-Jan-2009	10-Feb-2009
1 weeks grillage iss	ABF-SUB-000940R02	OBG - Standard Details (SD) - Deck Plate Standard Section	10-Feb-2009	Abbas Iranmanesh	H	21-Jan-2009	10-Feb-2009
Prelim Wed 3/4	ABF-SUB-000942R00	OBG - Standard (RS) - LIFT 13W - WTand Plate Stiffener Details	10-Feb-2009	Bob Brignano	H	22-Dec-2008	10-Feb-2009
Tylin final ???	ABF-SUB-000943R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 7 & 8	12-Feb-2009	Abbas Iranmanesh	H	24-Dec-2008	12-Feb-2009
Prelim Tue 3/3	ABF-SUB-000944R00	OBG - Bottom Plate Sub Assembly (BP) - LIFT 13W - Plate Types 6, 13, & 14	12-Feb-2009	Tai-Lin Liu	H	24-Dec-2008	12-Feb-2009
Resub prelim 3/4	ABF-SUB-000945R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 13W	12-Feb-2009	Tai-Lin Liu	H	24-Dec-2008	12-Feb-2009
Prelim Tue 3/3	ABF-SUB-000948R00	OBG - Plate Sub Assembly (PL) - LIFT 13W - Exterior Plate Details - Bottom Plate Types	12-Feb-2009	Victor Altamirano	H	24-Dec-2008	12-Feb-2009
Need seg drawings	ABF-SUB-000950R00	OBG - Standards (RS) - LIFT 13W - Wt and Plate Stiffener Details	12-Feb-2009	Philip He	H	24-Dec-2008	12-Feb-2009
1 weeks grillage iss	ABF-SUB-000951R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	12-Feb-2009	Ajay Sehgal	H	24-Dec-2008	12-Feb-2009
1 weeks grillage iss	ABF-SUB-000949R00	OBG - Standards (X) - LIFT 13W - Floorbeam, Stiffener Diaphragm, & Bearing Plates	17-Feb-2009	Tai-Lin Liu	H	30-Dec-2008	18-Feb-2009
1 weeks grillage iss	ABF-SUB-000667R07	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Mark Layout Details	19-Feb-2009	Alex Schmitt	H	05-Feb-2009	19-Feb-2009
1 weeks grillage iss	ABF-SUB-000953R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	25-Feb-2009	Philip He	H	06-Jan-2009	25-Feb-2009
Final fri 3/20	ABF-SUB-000955R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	25-Feb-2009	Bob Brignano	H	06-Jan-2009	25-Feb-2009
1 weeks grillage iss	ABF-SUB-000957R00	OBG - Standards (X) - LIFT 13W - Floorbeam Details	25-Feb-2009	Bob Brignano	H	06-Jan-2009	25-Feb-2009
Prelim Wed 3/4	ABF-SUB-000960R00	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details	25-Feb-2009	John Lyons	H	06-Jan-2009	25-Feb-2009
1 weeks grillage iss	ABF-SUB-000940R03	OBG - Standard Details (SD) - LIFT 14E - Deck Plate Standard Section	04-Mar-2009	Abbas Iranmanesh	H	18-Feb-2009	04-Mar-2009
	ABF-SUB-000965R00	OBG - Standard Layout Assembly (L) - LIFT 13W	06-Mar-2009	John Lyons	H	15-Jan-2009	06-Mar-2009
Final fri 3/20	ABF-SUB-000967R02	OBG - Standard Details (SD) - Deck Plate - Standard Section	06-Mar-2009	Abbas Iranmanesh	H	10-Feb-2009	06-Mar-2009
	ABF-SUB-000968R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	06-Mar-2009	Abbas Iranmanesh	H	15-Jan-2009	06-Mar-2009
prelim by fri 3/20	ABF-SUB-000969R00	OBG - Standard (RS) - LIFT 13W - Plate Stiffener Details	06-Mar-2009	John Lyons	H	15-Jan-2009	06-Mar-2009
	ABF-SUB-000970R00	OBG - Edge Plate Sub Assembly (EP) - LIFT 13W - Plate Types 3, 17	06-Mar-2009	Philip He	H	15-Jan-2009	06-Mar-2009
Final fri 3/20	ABF-SUB-000971R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 13W	06-Mar-2009	Bob Brignano	H	15-Jan-2009	06-Mar-2009
Final fri 3/20	ABF-SUB-000972R00**	OBG - Longitudinal Diaphragm Assembly (LD) - LIFT 13W	06-Mar-2009	Bob Brignano	H	15-Jan-2009	06-Mar-2009
	ABF-SUB-000973R00	OBG - Shop Assembly (SA) - LIFT 13W - Splice Plate, Bottom Plate, Lift Lug,	07-Mar-2009	Chris Havel	H	16-Jan-2009	07-Mar-2009

PB OBG STATUS CHART MARCH 23, 2009

Attachment #1 (2/6)

Ty ok	3/17/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
	ABF-SUB-000974R00	OBG - Plate Sub Assembly (PL) - LIFT 13W - Exterior Plate Details - Plate Types	07-Mar-2009	Chris Havel	H	16-Jan-2009	07-Mar-2009
	ABF-SUB-000978R00	OBG - Standards (X) - LIFT 13W - Architectural Splice, Floorbeam, Plate Diaphragm	11-Mar-2009	Philip He	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000980R00	OBG - Plate Sub Assembly (PL) - LIFT 13W - Exterior Plate Details - Plate Types 4, 5, 15	11-Mar-2009	Abbas Iranmanesh	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000981R00	OBG - Standards (RS) - LIFT 13W - Plate Stiffener Details	11-Mar-2009	John Lyons	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000982R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 4 & 5	11-Mar-2009	Bob Brignano	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000983R00	OBG - Standards (X) - LIFT 13W - Floorbeam, Stiffener Splice Plate	11-Mar-2009	Chris Havel	H	20-Jan-2009	11-Mar-2009
Final fri 3/20	ABF-SUB-000984R00	OBG - Standards (RS) - LIFT 13W - Plate Stiffener Details	11-Mar-2009	Abbas Iranmanesh	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000985R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 13W	11-Mar-2009	Ajay Sehgal	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000986R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 5, 15, 16	11-Mar-2009	Philip He	H	20-Jan-2009	11-Mar-2009
prelim by fri 3/20	ABF-SUB-000987R00*	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	11-Mar-2009	John Lyons	H	20-Jan-2009	11-Mar-2009
Final fri 3/20	ABF-SUB-000707R01*	OBG - Mark Layout Details (L) - LIFT 14W	12-Mar-2009	Ajay Sehgal	H	26-Feb-2009	12-Mar-2009
Final fri 3/20	ABF-SUB-000990R02	OBG - Standard Details (SD) - LIFT 14E	12-Mar-2009	John Lyons	H	18-Feb-2009	12-Mar-2009
	ABF-SUB-000992R00	OBG - Standards (X) - LIFT 13W - Saddle Support, Floorbeam Details	13-Mar-2009	John Lyons	H	22-Jan-2009	13-Mar-2009
	ABF-SUB-000993R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	13-Mar-2009	Bob Brignano	H	22-Jan-2009	13-Mar-2009
	ABF-SUB-000994R00	OBG - Shop Assembly (SA) - LIFT 13W - Architectural Splice, Stiffener Plate	13-Mar-2009	Bob Brignano	H	22-Jan-2009	13-Mar-2009
	ABF-SUB-000087R36	OBG - Standard Weld Details (WD) - Typical Weld Details	14-Mar-2009	Philip He	H	11-Mar-2009	25-Mar-2009
	ABF-SUB-000667R08	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Mark Layout Details	17-Mar-2009	Alex Schmitt	H	03-Mar-2009	17-Mar-2009
	ABF-SUB-000930R02	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details @ PP118 thru PP121	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
	ABF-SUB-000960R01	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
	ABF-SUB-000965R01	OBG - Standard Layout Assembly (L) - LIFT 13W	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
	ABF-SUB-000158R12	OBG - Standard Details (RL) - Crossbeam Sub Assembly - Catwalk Railings	19-Mar-2009	Philip He	H	12-Mar-2009	26-Mar-2009
	ABF-SUB-000708R05	OBG - BikePath Standard Details (BK, BKPL) - BikePath Panel Details	20-Mar-2009	Alex Schmitt	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000855R01	OBG - Miscellaneous Details (OEM) - Field Splices	20-Mar-2009	John Lyons	H	13-Mar-2009	27-Mar-2009
Final fri 3/20	ABF-SUB-000537R03	OBG - Plate Sub Assembly (PL) - LIFT 12W - TYPES 1,4,5,7,8	23-Mar-2009	Chris Havel	H	09-Mar-2009	23-Mar-2009
Ty by fri 3/20	ABF-SUB-000214R09	Box Lift Erection Connection Procedure Supplement – OBG Lifts 13 & 14	24-Mar-2009	Alex Schmitt	H	10-Mar-2009	24-Mar-2009
	ABF-SUB-000704R01	OBG - Mark Layout Details (L) - LIFT 14E	25-Mar-2009	Ajay Sehgal	H	11-Mar-2009	25-Mar-2009
Ty ok/PB ?	ABF-SUB-000739R02	OBG - Shop Drawings (SP) - Crossbeam Service Platform	25-Mar-2009	Alex Schmitt	H	11-Mar-2009	25-Mar-2009
	ABF-SUB-000758R02	OBG Shop Drawings (CATW-0) - Catwalk Details - LIFTS 1 thru 6	25-Mar-2009	John Lyons	H	11-Mar-2009	25-Mar-2009
Ty ok	ABF-SUB-000909R01	OBG Shop Drawings - Architectural Structure Pull Box Support Near Tower	25-Mar-2009	Chandrawinata	H	11-Mar-2009	25-Mar-2009
	ABF-SUB-000914R01	OBG Shop Drawings (CATWCB) - Crossbeam Catwalk Grating	25-Mar-2009	Bob Brignano	H	11-Mar-2009	25-Mar-2009
Ty ok	ABF-SUB-000759R02	OBG Shop Drawings (CTS) - Cable Tray Support Details	26-Mar-2009	Chandrawinata	H	12-Mar-2009	26-Mar-2009
	ABF-SUB-000912R01	OBG - Shop Drawings (CATW) - Catwalk Grating Support Drawings - LIFTS 1 - 11	26-Mar-2009	Alex Schmitt	H	12-Mar-2009	26-Mar-2009
	ABF-SUB-000454R04*	OBG - Plate Sub Assembly (PL, RS) - LIFT 12W - Exterior Deck Plate Types 2, 6	27-Mar-2009	Chris Havel	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000521R02	OBG - Crossbeam Sub Assembly (RL) - Catwalk Railing Details - Crossbeams 1, 2, 3	27-Mar-2009	Chris Havel	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000522R02	OBG - Crossbeam Sub Assembly (CB) - CROSSBEAM 1 - CB1	27-Mar-2009	Chris Havel	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000523R02	OBG - CROSSBREAM ASSEMBLY SHEETS (CB) - CROSSBEAMS 2, 3	27-Mar-2009	John Lyons	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000637R02	OBG - Crossbeam Details (SA) - Catwalk Supports - CB1 thru CB3	27-Mar-2009	Alex Schmitt	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000835R02	OBG - Standard Details & Weld Details (X) - Crossbeams 1 to 3 - Revision Per CC038	27-Mar-2009	Bob Brignano	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000836R02	OBG - Crossbeam Shop Drawings (CB) - Catwalk Plans - Crossbeam 3 -	27-Mar-2009	Philip He	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000836R03	OBG - Crossbeam Shop Drawings (BP, DP, FB, PL) - Plate Details - Crossbeam 3 -	27-Mar-2009	Philip He	H	13-Mar-2009	27-Mar-2009

PB OBG STATUS CHART MARCH 23, 2009

Attachment #1 (3/6)

Ty ok	3/17/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
	ABF-SUB-000837R02	OBG - Crossbeam Shop Drawings (CB) - Catwalk Plans - Crossbeam 2 -	27-Mar-2009	Philip He	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000838R02	OBG - Crossbeam Shop Drawings (CB) - Catwalk Plans - Crossbeam 1 -	27-Mar-2009	Ajay Sehgal	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-001008R00*	OBG - Layout Assembly (L) - LIFT 13W	27-Mar-2009	Abbas Iranmanesh	H	05-Feb-2009	27-Mar-2009
	ABF-SUB-001008R01	OBG - Layout Assembly (L) - LIFT 13W	27-Mar-2009	Abbas Iranmanesh	H	03-Mar-2009	27-Mar-2009
	ABF-SUB-001013R00*	OBG - Corner Assembly (CA) - LIFT 13W	27-Mar-2009	Chris Havel	H	05-Feb-2009	27-Mar-2009
	ABF-SUB-001006R00	OBG - Standard (X) - LIFT 13W - Plate, Floorbeam Details	28-Mar-2009	Bob Brignano	H	06-Feb-2009	28-Mar-2009
	ABF-SUB-001007R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	28-Mar-2009	Bob Brignano	H	06-Feb-2009	28-Mar-2009
	ABF-SUB-001009R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior Plate Details - Plate Types 5 thru 18	28-Mar-2009	Chris Havel	H	06-Feb-2009	28-Mar-2009
	ABF-SUB-001011R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E	28-Mar-2009	Abbas Iranmanesh	H	06-Feb-2009	28-Mar-2009
	ABF-SUB-001012R00	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	28-Mar-2009	John Lyons	H	06-Feb-2009	28-Mar-2009
	ABF-SUB-001051R00	Erection Plan (Box Girder) - Shear Leg Crane Layouts - LIFTS 1-4	29-Mar-2009	Chris Havel	H	27-Feb-2009	29-Mar-2009
	ABF-SUB-000467R04	OBG - Plate Sub Assembly (PL) - LIFT 12W - Exterior Plate Details - Plate Types 4, 6	30-Mar-2009	John Lyons	H	16-Mar-2009	30-Mar-2009
	ABF-SUB-000530R03	OBG - Standard (RS) - LIFT 12W - Rib Stiffeners Details	30-Mar-2009	Chris Havel	H	16-Mar-2009	30-Mar-2009
	ABF-SUB-000533R05*	OBG - Standard (X) - LIFT 12W - Longitudinal Shear Plate Details	30-Mar-2009	Philip He	H	16-Mar-2009	30-Mar-2009
	ABF-SUB-000568R01	OBG - EDGE PLATES (PL) - PLATE TYPE 3 - LIFT 12W	30-Mar-2009	Bob Brignano	H	16-Mar-2009	30-Mar-2009
	ABF-SUB-001014R00	OBG - Standard (X) - LIFT 14E - Stiffener Splice & Diaphragm Plates	01-Apr-2009	Bob Brignano	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-001015R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior & Interior Plate Details - Plate Types	01-Apr-2009	Bob Brignano	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-001016R00	OBG - Standard (RS) - LIFT 14E - Plate & Rib Stiffener Details	01-Apr-2009	John Lyons	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-001017R00	OBG - Shop Assembly (SA) - LIFT 14E - Stiffener Splice Plate Details	01-Apr-2009	John Lyons	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-001018R00	OBG - Deck Plate Sub Assembly (DP) - LIFT 14E - Plate Type 1	01-Apr-2009	Philip He	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-001020R00	OBG - Standard (X) - LIFT 14E - Stiffener, Floorbeam, Edge Beam Plates Details	02-Apr-2009	Philip He	H	11-Feb-2009	02-Apr-2009
	ABF-SUB-001021R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior Plate Details - Plate Type 7	02-Apr-2009	Chris Havel	H	11-Feb-2009	02-Apr-2009
	ABF-SUB-001022R00	OBG - Standard (RS) - LIFT 14E - Plate and Rib Stiffener Details	02-Apr-2009	Bob Brignano	H	11-Feb-2009	02-Apr-2009
	ABF-SUB-001032R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	09-Apr-2009	Bob Brignano	H	18-Feb-2009	09-Apr-2009
	ABF-SUB-001033R00	OBG - Standard Details (SD) - LIFT 14E - Deck Plate Details	09-Apr-2009	Philip He	H	18-Feb-2009	09-Apr-2009
	ABF-SUB-001026R00	OBG - Standard (X) - LIFT 14E - Longitudinal Stiffener, Edge Beam	10-Apr-2009	Abbas Iranmanesh	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001027R00	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	10-Apr-2009	Chris Havel	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001028R00	OBG - Deck Plate Sub Assembly (DP) - LIFT 14E - Plate Types 1, 2, 10	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001029R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E - Plate Type 7	10-Apr-2009	Chris Havel	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001030R00	OBG - Bottom Plate Sub Assembly (BP) - LIFT 14E - Plate Types 6, 13, 14	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001031R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 14E	10-Apr-2009	Philip He	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001034R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E - Plate Types 5, 7, 8, 15, 16	10-Apr-2009	Alex Schmitt	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001035R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 14E	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001037R00	OBG - Standard (X) - LIFT 14E - Plate Details	17-Apr-2009	Ajay Sehgal	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001038R00	OBG - Standard Details (SD) - LIFT 14E - Lift Lug & Anchorage Plate Connection	17-Apr-2009	Alex Schmitt	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001039R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	17-Apr-2009	Philip He	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001040R00	OBG - Standard (X) - LIFT 14W - Stiffener Diaphragm & Edge Beam Plate Details	17-Apr-2009	Philip He	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001041R00	OBG - Standard (RS) - LIFT 14W - Plate Stiffener Details	17-Apr-2009	Ajay Sehgal	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001042R00	OBG - Plate Sub Assembly (PL) - LIFT 14W - Exterior Plate Details Types 9, 17, 18	17-Apr-2009	Abbas Iranmanesh	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001043R00	OBG - Edge Plate Sub Assembly (EP) - LIFT 14W - Plate Types 9, 17, 18	17-Apr-2009	Abbas Iranmanesh	H	26-Feb-2009	17-Apr-2009

PB OBG STATUS CHART MARCH 23, 2009

Attachment #1 (4/6)

Ty ok	3/17/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
	ABF-SUB-001045R00	OBG - Standard (X) - LIFT 14W - Edge Beam Details	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001046R00	OBG - Plate Sub Assembly (PL) - LIFT 14W - Vertical Plate Details	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001047R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 14W	17-Apr-2009	Alex Schmitt	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001048R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 14W	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001052R00	OBG - Layout Sub Assembly (L) - LIFT 13W	22-Apr-2009	Bob Brignano	H	03-Mar-2009	22-Apr-2009
	ABF-SUB-001012R01	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	23-Apr-2009	John Lyons	H	05-Mar-2009	24-Apr-2009
	ABF-SUB-001054R00	OBG - Survey Plan - LIFTS 1 thru 11	23-Apr-2009	Chris Havel	H	04-Mar-2009	23-Apr-2009
	ABF-SUB-001056R00	OBG - Standard (X) - LIFT 14E - Longitudinal Shear, Floorbeam Plate Details	28-Apr-2009	Philip He	H	09-Mar-2009	28-Apr-2009
	ABF-SUB-001057R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	28-Apr-2009	Ajay Sehgal	H	09-Mar-2009	28-Apr-2009
	ABF-SUB-001058R00	OBG - Layout Assembly (L) - LIFT 14E	30-Apr-2009	Ajay Sehgal	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001059R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Top Anchorage Plate Details	30-Apr-2009	John Lyons	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001060R00	OBG - Segment Sub Assembly (SEG) - LIFT 13W	30-Apr-2009	Chris Havel	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001061R00	OBG - Architectural Housing Assembly (AH) - LIFT 13W	30-Apr-2009	Chris Havel	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001062R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001063R00	OBG - Shop Assembly (SA) - LIFT 13W - Traveler Rail & Splice Plate Details	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001064R00	OBG - Shop Assembly (SA) - LIFT 13W - Catwalk Support Details	30-Apr-2009	Abbas Iranmanesh	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001065R00	OBG - Longitudinal Diaphragm Sub Assembly (LD) - LIFT 14E	30-Apr-2009	John Lyons	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001066R00	OBG - Segment Sub Assembly (SEG) - LIFT 13W	30-Apr-2009	Philip He	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001067R00	OBG - Standard (X) - LIFT 14E - Splice, Longitudinal Shear Stiffener & Connection Plate	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001055R00	OBG Shop Drawings - (ESH) - East Saddle Housing Detail Drawings	02-May-2009	Warren Collins	H	13-Mar-2009	02-May-2009
	ABF-SUB-001068R00	OBG - Miscellaneous (CWS) - Connection to Bikepath Bracket	02-May-2009	Ajay Sehgal	H	13-Mar-2009	02-May-2009
	ABF-SUB-001069R00	OBG - Miscellaneous (BKWS) - BikePath Plan	02-May-2009	Ajay Sehgal	H	13-Mar-2009	02-May-2009
	ABF-SUB-000260R16						
	ABF-SUB-000554R02						
	ABF-SUB-000609R02						
	ABF-SUB-000467R05						

Status of SUB 915 Barrier Rail - TYLin to check on.

Lift 12 Priority List
SUB 448R3
SUB 454R5
SUB 460R1
SUB 467R4
SUB 533R5
SUB 552R2
SUB 609R2
SUB 532R2
SUB 473R3

Lift 13 Priority List
SUB 707R1
SUB 959R0
SUB 957R2
SUB 971R0
SUB 972R0
SUB 984R0

PB TOWER STATUS CHART MARCH 23, 2009

Attachment #1 (5/6)

Ty ok	3/17/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
Ty mon 3/16	ABF-SUB-000605R12	TOWER - Skirt Drawings - LIFT 1	11-Mar-2009	Mohammad Awal	P	25-Feb-2009	11-Mar-2009
	ABF-SUB-000989R00*	TOWER - LIFT 4 - Exterior Ladder & Rail	11-Mar-2009	Sanny Khow	P	20-Jan-2009	11-Mar-2009
Ty by tue 3/17	ABF-SUB-000498R05	TOWER - Strut Facade - LIFT 3	17-Mar-2009	Mohammad Awal	P	03-Mar-2009	17-Mar-2009
Ty wed 3/18	ABF-SUB-000605R13	TOWER - Skirt Drawings - LIFT 1	24-Mar-2009	Mohammad Awal	P	10-Mar-2009	24-Mar-2009
50 day review !	ABF-SUB-000605R14	TOWER - Skirt Drawings - LIFT 1	25-Mar-2009	Mohammad Awal	P	11-Mar-2009	25-Mar-2009
	ABF-SUB-001044R00	TOWER - Diaphragm Grating Details - LIFT 1	25-Mar-2009	Sanny Khow	P	25-Feb-2009	16-Apr-2009

Attachment #1 (6/6)

"nhan.vo"
<nhan.vo@tylin.com>
03/23/2009 10:30 AM

To "Dan Turner" <turner@wai.com>
cc "Sanei@pbworld.com" <Sanei@pbworld.com>, "rmertz@mactecqa.com" <rmertz@mactecqa.com>, "Michael Travis" <Michael_Travis@dot.ca.gov>, "Gary J Lai"
bcc
Subject Top Priority for Lift 12W

Dan,

In this morning's status meeting, I have informed all parties (PB, METS, CT) that Lift 12W shop drawings should be given TOP priority given the urgency. I told them we plan to turn submittal around in a day or two. If responses from others are available by the time we are done with our review then they can be incorporated. If not, we need to send the submittal back as there is no time to wait.

Nhan

Email sent out due to the discussion at the 8:30 meeting this morning about Lift 12 and the 1-2 day turn around.
MFT

Attachment #2 (1/2)

Chi-Chung 'Charles' Ho/D04/Caltrans/CAGov
03/22/2009 05:04 PM

To OBG Inventory list
cc
bcc
Subject Inventory for week of 3/13/09

For your use.

OBG Panel Status 03-13-09 dist.xls

-C. Charles Ho
SFOBB SAS - Team China
cho04@dot.ca.gov

Received the new OBG Panel Status from Team China

Working on updating the MEP OBG Master Lift Charts with the updates on this package

MFT

Attachment #2 (2/2)

Aaron Prchlik/D04/Caltrans/CAGov
03/23/2009 11:10 PM

To OBG Inventory
cc
bcc
Subject Inventory for week of 3/20/09

For your use,

OBG Panel Status 03-20-09DIST.xls

Aaron Prchlik
Assistant Structure Representative
Caltrans Toll Bridge Construction
Team China
Aaron_Prchlik@dot.ca.gov

Received the new OBG Panel Status from Team China

Working on updating the MEP OBG Master Lift Charts with the updates on this package

MFT

Attachment #3 (1/2)

"B-Line Quotes" <bline.quotes@CooperIndustries.com>

03/23/2009 12:24 PM

To <Michael_Travis@dot.ca.gov>

cc

bcc

Subject RE: Special Order NEMA 4x Pull Boxes

Thank you for your inquiry on Cooper B-line products. Your request for quote has been sent to our manufactures rep in CA to price. They should be in contact with you shortly.

Electrical Representatives for California

Electrorep, Inc.
2015 Bridgeway, Suite 201
Sausalito, CA 94965
Phone: (415) 332-4100
Fax: (415) 332-4150
Email: pauld@electrorep.com

Regards,
Ed Winet
Quotations Manager
Cooper B-line, Inc.
509 West Monroe Street
Highland, IL 62249
Phone: (618) 654-2184
Fax: (618) 654-1917
ed.winet@cooperindustries.com

C3 - "Business Made Easy"
Check Stock, Pricing, Order Status, Tracking and More...
Experience C3 by visiting: www.CooperC3.com

-----Original Message-----
From: B-Line U.S.
Sent: Thursday, March 19, 2009 4:50 PM
To: B-Line Quotes
Subject: FW: Special Order NEMA 4x Pull Boxes

-----Original Message-----
From: Michael Travis [mailto:Michael_Travis@dot.ca.gov]
Sent: Thursday, March 19, 2009 4:48 PM
To: B-Line U.S.
Subject: Special Order NEMA 4x Pull Boxes

Attached is a copy of a plan and specifications for some Nema 4x Stainless
steel Pull Boxes .

Please let me know if your company can fabricate these pull boxes per the
requirement in the attached documents.

Attachment #3 (2/2)

Pull Box Plan / Specifications ; (See attached file: Box Fabrication MFT.pdf)

My email addresses are as follows:

Mike.Travis@LANEngineering.com
or
MichaelTravis@dot.ca.gov

Thank you.

Michael Travis
SFOBB Construction Offices
Design Campus Building
375 Burma Road
Oakland Ca. 94607
Phone: 510-808-4618

Attachment #4 (1/1)

Jasmina Potoy/D04/Caltrans/CAGov
03/23/2009 09:30 AM

To Michael Travis/HQ/Caltrans/CAGov@DOT
cc Mahbub Hossain/D04/Caltrans/CAGov@DOT
bcc
Subject Submittal 597-01

History: This message has been replied to.

- 05.03.01-001036-01.pdf