STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

ENGINEER'S DAILY REPORT

LAN Engineering Consultant

GC 3/31/2009

REPORT NO. 838 {7-day}{ + 210 Project Work Day}

DATE March 30, 2009

M T W T F S S (DAY)

NORMAL WORK HOUR: START: 6:00AM STOP: 3:30PM

WEATHER: SUNNY

LOCATION :

Construction Field Office : 333 Burma Road, Oakland 94607

Working Drawing Campus Office : 375 Burma Road, Oakland 94607

04-SF-80-13.2/13.9
Contract No. 04-0120F4
{SAS Superstructure}

Caltrans Supervisor:
Gary Lai
Senior Bridge Engineer

Office Work:

- **Shop Drawing Status Meeting (Caltrans – Design). - Time 8:30AM**
  - Meeting held to discuss the status of the reviewing of the submittals by the design groups in the Caltrans review cycle.
  - OBG Lift 12 submittals were discussed about a fast response within 1-2 days. A list was given by TYLIN as to the Lift 12 submittals to be returned pending PB review and comments.
  - Submittal # 915 Barrier Rail Lift 1-6 is overdue resubmission to contractor. TYLIN was asked the status of the submittal. They indicated that the submittal will be submitted this week. See attachment #1.
  - Talked to Dan Turner (TY Lin) about the MEP redlines on the Lift 12 shop drawings.
- **Team China Update on OBG MEP Penetrations.**
  - Email from Team China with the status for the week of March 23-27, 2009. See attachment #2.
- **Submittal 739R2 Service Platform and Lift 12 submittals.**
  - Discussed the conflict between the service platform support brackets shown in the Lift 12 Segment shop submittals and the submittal 739R2. The detail in 739R2 covers the crossbeam service platform at crossbeam 110 already. The location of the welded bracket needs to be reviewed and verified by PB.

Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is Mike.Travis@LANEngineering.com or Michael_Travis@dot.ca.gov

END OF REPORT

0545-1530 @ office / Time sheet total 8 hours regular

RECD '09 APR-03 #009203

Attachments:

1. Priority lists for Shop Drawing Status with PB review status noted.
2. Email from Team China with updated OBG MEP penetrations.

SIGNATURE

Name: Michael F. Travis

TITLE: Electrical Engineer – LAN Engineering

46.02

PB OBG STATUS CHART MARCH 30, 2009

Attachment #1 (1/6)

Ty ok	3/17/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
1 weeks grillage iss	ABF-SUB-000667R04	OBG - Standard Layout Details (L) - LIFT 13W	16-Dec-2008	Alex Schmitt	H	02-Dec-2008	16-Dec-2008
1 weeks grillage iss	ABF-SUB-000917R00**	OBG - Deck Plate Sub Assembly (DP) - Plate Type 1, 2, 10, 18 - LIFT 13W	15-Jan-2009	Ajay Sehgal	H	26-Nov-2008	15-Jan-2009
1 weeks grillage iss	ABF-SUB-000918R00	OBG - Standard Details (X) - LIFT 13W - Longitudinal Bulkhead, Stiffener Plates	15-Jan-2009	Philip He	H	26-Nov-2008	15-Jan-2009
1 weeks grillage iss	ABF-SUB-000919R00	OBG - Standard Details (RS) - LIFT 13W - Rib Plate Stiffeners	15-Jan-2009	Philip He	H	26-Nov-2008	15-Jan-2009
Prelim Wed 3/4 ??	ABF-SUB-000930R01	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details @ PP118 thru PP121	20-Jan-2009	John Lyons	H	06-Jan-2009	30-Jan-2009
Ty ok	ABF-SUB-000923R00	OBG - Shop Assembly (SA) - Splice, Grillage, & Bearing - LIFT 13W	21-Jan-2009	Ajay Sehgal	H	02-Dec-2008	21-Jan-2009
1 weeks grillage iss	ABF-SUB-000924R00**	OBG - Standards (X) - LIFT 13W	21-Jan-2009	Philip He	H	02-Dec-2008	21-Jan-2009
Ty ok	ABF-SUB-000927R00	OBG - Floorbeam Sub Assembly (FB) - 117.5 thru 119.65 - LIFT 13W	23-Jan-2009	Victor Altamirano	H	04-Dec-2008	23-Jan-2009
Resub prelim 3/4 ??	ABF-SUB-000905R01	OBG - Layout Details (L) - LIFT 13W	28-Jan-2009	Philip He	H	09-Dec-2008	28-Jan-2009
Ty update ok	ABF-SUB-000695R01	Traveler Scaffolds - E2/E3 Bikepath Traveler Structural Plans & Details	30-Jan-2009	Alex Schmitt	H	09-Jan-2009	23-Jan-2009
Ty update ok	ABF-SUB-000751R01	WB Traveler Shop Drawings	30-Jan-2009	Alex Schmitt	H	09-Jan-2009	23-Jan-2009
Ty update ok	ABF-SUB-000928R00	OBG - (RLG, RLTWC) Handrailing on OBG Deck at Crossbeams 4 - 16 and Handrailing	30-Jan-2009	Alex Schmitt	H	11-Dec-2008	30-Jan-2009
grillage conflict	ABF-SUB-000932R00	OBG - K Plate Sub Assembly (KP) - LIFT 13W	30-Jan-2009	Bob Brignano	H	11-Dec-2008	30-Jan-2009
Need seg drawings	ABF-SUB-000939R00	OBG - Standards (X) - LIFT 13W - Longitudinal Shear Plates, Plate Stiffeners	10-Feb-2009	Ajay Sehgal	H	22-Dec-2008	10-Feb-2009
1 weeks grillage iss	ABF-SUB-000940R00	OBG - Standard Details (SD) - CB 18, Plates, and Floorbeam Details	10-Feb-2009	Abbas Iranmanesh	H	22-Dec-2008	10-Feb-2009
1 weeks grillage iss	ABF-SUB-000940R01	OBG - Standard Details (SD) - CB 18, Plates, and Floorbeam Details	10-Feb-2009	Abbas Iranmanesh	H	15-Jan-2009	10-Feb-2009
1 weeks grillage iss	ABF-SUB-000940R02	OBG - Standard Details (SD) - Deck Plate Standard Section	10-Feb-2009	Abbas Iranmanesh	H	21-Jan-2009	10-Feb-2009
Prelim Wed 3/4	ABF-SUB-000942R00	OBG - Standard (RS) - LIFT 13W - WTand Plate Stiffener Details	10-Feb-2009	Bob Brignano	H	22-Dec-2008	10-Feb-2009
Tylin final ???	ABF-SUB-000943R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 7 & 8	12-Feb-2009	Abbas Iranmanesh	H	24-Dec-2008	12-Feb-2009
Prelim Tue 3/3	ABF-SUB-000944R00	OBG - Bottom Plate Sub Assembly (BP) - LIFT 13W - Plate Types 6, 13, & 14	12-Feb-2009	Tai-Lin Liu	H	24-Dec-2008	12-Feb-2009
Resub prelim 3/4	ABF-SUB-000945R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 13W	12-Feb-2009	Tai-Lin Liu	H	24-Dec-2008	12-Feb-2009
Prelim Tue 3/3	ABF-SUB-000948R00	OBG - Plate Sub Assembly (PL) - LIFT 13W - Exterior Plate Details - Bottom Plate Types	12-Feb-2009	Victor Altamirano	H	24-Dec-2008	12-Feb-2009
Need seg drawings	ABF-SUB-000950R00	OBG - Standards (RS) - LIFT 13W - Wt and Plate Stiffener Details	12-Feb-2009	Philip He	H	24-Dec-2008	12-Feb-2009
1 weeks grillage iss	ABF-SUB-000951R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	12-Feb-2009	Ajay Sehgal	H	24-Dec-2008	12-Feb-2009
1 weeks grillage iss	ABF-SUB-000949R00	OBG - Standards (X) - LIFT 13W - Floorbeam, Stiffener Diaphragm, & Bearing Plates	17-Feb-2009	Tai-Lin Liu	H	30-Dec-2008	18-Feb-2009
1 weeks grillage iss	ABF-SUB-000667R07	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Mark Layout Details	19-Feb-2009	Alex Schmitt	H	05-Feb-2009	19-Feb-2009
1 weeks grillage iss	ABF-SUB-000953R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	25-Feb-2009	Philip He	H	06-Jan-2009	25-Feb-2009
Final fri 3/20	ABF-SUB-000955R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	25-Feb-2009	Bob Brignano	H	06-Jan-2009	25-Feb-2009
1 weeks grillage iss	ABF-SUB-000957R00	OBG - Standards (X) - LIFT 13W - Floorbeam Details	25-Feb-2009	Bob Brignano	H	06-Jan-2009	25-Feb-2009
Prelim Wed 3/4	ABF-SUB-000960R00	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details	25-Feb-2009	John Lyons	H	06-Jan-2009	25-Feb-2009
1 weeks grillage iss	ABF-SUB-000940R03	OBG - Standard Details (SD) - LIFT 14E - Deck Plate Standard Section	04-Mar-2009	Abbas Iranmanesh	H	18-Feb-2009	04-Mar-2009
	ABF-SUB-000965R00	OBG - Standard Layout Assembly (L) - LIFT 13W	06-Mar-2009	John Lyons	H	15-Jan-2009	06-Mar-2009
Final fri 3/20	ABF-SUB-000967R02	OBG - Standard Details (SD) - Deck Plate - Standard Section	06-Mar-2009	Abbas Iranmanesh	H	10-Feb-2009	06-Mar-2009
	ABF-SUB-000968R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	06-Mar-2009	Abbas Iranmanesh	H	15-Jan-2009	06-Mar-2009
prelim by fri 3/20	ABF-SUB-000969R00	OBG - Standard (RS) - LIFT 13W - Plate Stiffener Details	06-Mar-2009	John Lyons	H	15-Jan-2009	06-Mar-2009
	ABF-SUB-000970R00	OBG - Edge Plate Sub Assembly (EP) - LIFT 13W - Plate Types 3, 17	06-Mar-2009	Philip He	H	15-Jan-2009	06-Mar-2009
Final fri 3/20	ABF-SUB-000971R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 13W	06-Mar-2009	Bob Brignano	H	15-Jan-2009	06-Mar-2009
Final fri 3/20	ABF-SUB-000972R00**	OBG - Longitudinal Diaphragm Assembly (LD) - LIFT 13W	06-Mar-2009	Bob Brignano	H	15-Jan-2009	06-Mar-2009
	ABF-SUB-000973R00	OBG - Shop Assembly (SA) - LIFT 13W - Splice Plate, Bottom Plate, Lift Lug,	07-Mar-2009	Chris Havel	H	16-Jan-2009	07-Mar-2009

PB OBG STATUS CHART MARCH 30, 2009

Attachment #1 (2/6)

Ty ok	3/17/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
	ABF-SUB-000974R00	OBG - Plate Sub Assembly (PL) - LIFT 13W - Exterior Plate Details - Plate Types	07-Mar-2009	Chris Havel	H	16-Jan-2009	07-Mar-2009
	ABF-SUB-000978R00	OBG - Standards (X) - LIFT 13W - Architectural Splice, Floorbeam, Plate Diaphragm	11-Mar-2009	Philip He	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000980R00	OBG - Plate Sub Assembly (PL) - LIFT 13W - Exterior Plate Details - Plate Types 4, 5, 15	11-Mar-2009	Abbas Iranmanesh	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000981R00	OBG - Standards (RS) - LIFT 13W - Plate Stiffener Details	11-Mar-2009	John Lyons	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000982R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 4 & 5	11-Mar-2009	Bob Brignano	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000983R00	OBG - Standards (X) - LIFT 13W - Floorbeam, Stiffener Splice Plate	11-Mar-2009	Chris Havel	H	20-Jan-2009	11-Mar-2009
Final fri 3/20	ABF-SUB-000984R00	OBG - Standards (RS) - LIFT 13W - Plate Stiffener Details	11-Mar-2009	Abbas Iranmanesh	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000985R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 13W	11-Mar-2009	Ajay Sehgal	H	20-Jan-2009	11-Mar-2009
	ABF-SUB-000986R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 5, 15, 16	11-Mar-2009	Philip He	H	20-Jan-2009	11-Mar-2009
prelim by fri 3/20	ABF-SUB-000987R00*	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	11-Mar-2009	John Lyons	H	20-Jan-2009	11-Mar-2009
Final fri 3/20	ABF-SUB-000707R01*	OBG - Mark Layout Details (L) - LIFT 14W	12-Mar-2009	Ajay Sehgal	H	26-Feb-2009	12-Mar-2009
Final fri 3/20	ABF-SUB-000990R02	OBG - Standard Details (SD) - LIFT 14E	12-Mar-2009	John Lyons	H	18-Feb-2009	12-Mar-2009
	ABF-SUB-000992R00	OBG - Standards (X) - LIFT 13W - Saddle Support, Floorbeam Details	13-Mar-2009	John Lyons	H	22-Jan-2009	13-Mar-2009
	ABF-SUB-000993R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	13-Mar-2009	Bob Brignano	H	22-Jan-2009	13-Mar-2009
	ABF-SUB-000994R00	OBG - Shop Assembly (SA) - LIFT 13W - Architectural Splice, Stiffener Plate	13-Mar-2009	Bob Brignano	H	22-Jan-2009	13-Mar-2009
	ABF-SUB-000087R36	OBG - Standard Weld Details (WD) - Typical Weld Details	14-Mar-2009	Philip He	H	11-Mar-2009	25-Mar-2009
	ABF-SUB-000667R08	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Mark Layout Details	17-Mar-2009	Alex Schmitt	H	03-Mar-2009	17-Mar-2009
	ABF-SUB-000930R02	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details @ PP118 thru PP121	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
	ABF-SUB-000960R01	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
	ABF-SUB-000965R01	OBG - Standard Layout Assembly (L) - LIFT 13W	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
	ABF-SUB-000158R12	OBG - Standard Details (RL) - Crossbeam Sub Assembly - Catwalk Railings	19-Mar-2009	Philip He	H	12-Mar-2009	26-Mar-2009
	ABF-SUB-000708R05	OBG - BikePath Standard Details (BK, BKPL) - BikePath Panel Details	20-Mar-2009	Alex Schmitt	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000855R01	OBG - Miscellaneous Details (OEM) - Field Splices	20-Mar-2009	John Lyons	H	13-Mar-2009	27-Mar-2009
Final fri 3/20	ABF-SUB-000537R03	OBG - Plate Sub Assembly (PL) - LIFT 12W - TYPES 1,4,5,7,8	23-Mar-2009	Chris Havel	H	09-Mar-2009	23-Mar-2009
Ty by fri 3/20	ABF-SUB-000214R09	Box Lift Erection Connection Procedure Supplement – OBG Lifts 13 & 14	24-Mar-2009	Alex Schmitt	H	10-Mar-2009	24-Mar-2009
	ABF-SUB-000704R01	OBG - Mark Layout Details (L) - LIFT 14E	25-Mar-2009	Ajay Sehgal	H	11-Mar-2009	25-Mar-2009
Ty ok/PB ?	ABF-SUB-000739R02	OBG - Shop Drawings (SP) - Crossbeam Service Platform	25-Mar-2009	Alex Schmitt	H	11-Mar-2009	25-Mar-2009
	ABF-SUB-000758R02	OBG Shop Drawings (CATW-0) - Catwalk Details - LIFTS 1 thru 6	25-Mar-2009	John Lyons	H	11-Mar-2009	25-Mar-2009
Ty ok	ABF-SUB-000909R01	OBG Shop Drawings - Architectural Structure Pull Box Support Near Tower	25-Mar-2009	Chandrawinata	H	11-Mar-2009	25-Mar-2009
	ABF-SUB-000914R01	OBG Shop Drawings (CATWCB) - Crossbeam Catwalk Grating	25-Mar-2009	Bob Brignano	H	11-Mar-2009	25-Mar-2009
Ty ok	ABF-SUB-000759R02*	OBG Shop Drawings (CTS) - Cable Tray Support Details	26-Mar-2009	Chandrawinata	H	12-Mar-2009	26-Mar-2009
	ABF-SUB-000912R01	OBG - Shop Drawings (CATW) - Catwalk Grating Support Drawings - LIFTS 1 - 11	26-Mar-2009	Alex Schmitt	H	12-Mar-2009	26-Mar-2009
	ABF-SUB-000454R04*	OBG - Plate Sub Assembly (PL, RS) - LIFT 12W - Exterior Deck Plate Types 2, 6	27-Mar-2009	Chris Havel	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000521R02	OBG - Crossbeam Sub Assembly (RL) - Catwalk Railing Details - Crossbeams 1, 2, 3	27-Mar-2009	Chris Havel	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000522R02	OBG - Crossbeam Sub Assembly (CB) - CROSSBEAM 1 - CB1	27-Mar-2009	Chris Havel	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000523R02	OBG - CROSSBREAM ASSEMBLY SHEETS (CB) - CROSSBEAMS 2, 3	27-Mar-2009	John Lyons	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000637R02	OBG - Crossbeam Details (SA) - Catwalk Supports - CB1 thru CB3	27-Mar-2009	Alex Schmitt	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000835R02	OBG - Standard Details & Weld Details (X) - Crossbeams 1 to 3 - Revision Per CC038	27-Mar-2009	Bob Brignano	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000836R02	OBG - Crossbeam Shop Drawings (CB) - Catwalk Plans - Crossbeam 3 -	27-Mar-2009	Philip He	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000836R03	OBG - Crossbeam Shop Drawings (BP, DP, FB, PL) - Plate Details - Crossbeam 3 -	27-Mar-2009	Philip He	H	13-Mar-2009	27-Mar-2009

PB OBG STATUS CHART MARCH 30, 2009

Attachment #1 (3/6)

Ty ok	3/17/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
	ABF-SUB-000837R02	OBG - Crossbeam Shop Drawings (CB) - Catwalk Plans - Crossbeam 2 -	27-Mar-2009	Philip He	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-000838R02	OBG - Crossbeam Shop Drawings (CB) - Catwalk Plans - Crossbeam 1 -	27-Mar-2009	Ajay Sehgal	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-001008R00*	OBG - Layout Assembly (L) - LIFT 13W	27-Mar-2009	Abbas Iranmanesh	H	05-Feb-2009	27-Mar-2009
	ABF-SUB-001008R01	OBG - Layout Assembly (L) - LIFT 13W	27-Mar-2009	Abbas Iranmanesh	H	03-Mar-2009	27-Mar-2009
	ABF-SUB-001013R00*	OBG - Corner Assembly (CA) - LIFT 13W	27-Mar-2009	Chris Havel	H	05-Feb-2009	27-Mar-2009
	ABF-SUB-001006R00	OBG - Standard (X) - LIFT 13W - Plate, Floorbeam Details	28-Mar-2009	Bob Brignano	H	06-Feb-2009	28-Mar-2009
	ABF-SUB-001007R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	28-Mar-2009	Bob Brignano	H	06-Feb-2009	28-Mar-2009
	ABF-SUB-001009R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior Plate Details - Plate Types 5 thru 18	28-Mar-2009	Chris Havel	H	06-Feb-2009	28-Mar-2009
	ABF-SUB-001011R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E	28-Mar-2009	Abbas Iranmanesh	H	06-Feb-2009	28-Mar-2009
	ABF-SUB-001012R00	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	28-Mar-2009	John Lyons	H	06-Feb-2009	28-Mar-2009
	ABF-SUB-001051R00	Erection Plan (Box Girder) - Shear Leg Crane Layouts - LIFTS 1-4	29-Mar-2009	Chris Havel	H	27-Feb-2009	29-Mar-2009
	ABF-SUB-000467R04	OBG - Plate Sub Assembly (PL) - LIFT 12W - Exterior Plate Details - Plate Types 4, 6	30-Mar-2009	John Lyons	H	16-Mar-2009	30-Mar-2009
	ABF-SUB-000530R03	OBG - Standard (RS) - LIFT 12W - Rib Stiffeners Details	30-Mar-2009	Chris Havel	H	16-Mar-2009	30-Mar-2009
	ABF-SUB-000533R05*	OBG - Standard (X) - LIFT 12W - Longitudinal Shear Plate Details	30-Mar-2009	Philip He	H	16-Mar-2009	30-Mar-2009
	ABF-SUB-000568R01	OBG - EDGE PLATES (PL) - PLATE TYPE 3 - LIFT 12W	30-Mar-2009	Bob Brignano	H	16-Mar-2009	30-Mar-2009
	ABF-SUB-001014R00	OBG - Standard (X) - LIFT 14E - Stiffener Splice & Diaphragm Plates	01-Apr-2009	Bob Brignano	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-001015R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior & Interior Plate Details - Plate Types	01-Apr-2009	Bob Brignano	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-001016R00	OBG - Standard (RS) - LIFT 14E - Plate & Rib Stiffener Details	01-Apr-2009	John Lyons	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-001017R00	OBG - Shop Assembly (SA) - LIFT 14E - Stiffener Splice Plate Details	01-Apr-2009	John Lyons	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-001018R00	OBG - Deck Plate Sub Assembly (DP) - LIFT 14E - Plate Type 1	01-Apr-2009	Philip He	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-001020R00	OBG - Standard (X) - LIFT 14E - Stiffener, Floorbeam, Edge Beam Plates Details	02-Apr-2009	Philip He	H	11-Feb-2009	02-Apr-2009
	ABF-SUB-001021R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior Plate Details - Plate Type 7	02-Apr-2009	Chris Havel	H	11-Feb-2009	02-Apr-2009
	ABF-SUB-001022R00	OBG - Standard (RS) - LIFT 14E - Plate and Rib Stiffener Details	02-Apr-2009	Bob Brignano	H	11-Feb-2009	02-Apr-2009
	ABF-SUB-001032R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	09-Apr-2009	Bob Brignano	H	18-Feb-2009	09-Apr-2009
	ABF-SUB-001033R00	OBG - Standard Details (SD) - LIFT 14E - Deck Plate Details	09-Apr-2009	Philip He	H	18-Feb-2009	09-Apr-2009
	ABF-SUB-001026R00	OBG - Standard (X) - LIFT 14E - Longitudinal Stiffener, Edge Beam	10-Apr-2009	Abbas Iranmanesh	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001027R00	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	10-Apr-2009	Chris Havel	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001028R00	OBG - Deck Plate Sub Assembly (DP) - LIFT 14E - Plate Types 1, 2, 10	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001029R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E - Plate Type 7	10-Apr-2009	Chris Havel	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001030R00	OBG - Bottom Plate Sub Assembly (BP) - LIFT 14E - Plate Types 6, 13, 14	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001031R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 14E	10-Apr-2009	Philip He	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001034R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E - Plate Types 5, 7, 8, 15, 16	10-Apr-2009	Alex Schmitt	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001035R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 14E	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001037R00	OBG - Standard (X) - LIFT 14E - Plate Details	17-Apr-2009	Ajay Sehgal	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001038R00	OBG - Standard Details (SD) - LIFT 14E - Lift Lug & Anchorage Plate Connection	17-Apr-2009	Alex Schmitt	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001039R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	17-Apr-2009	Philip He	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001040R00	OBG - Standard (X) - LIFT 14W - Stiffener Diaphragm & Edge Beam Plate Details	17-Apr-2009	Philip He	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001041R00	OBG - Standard (RS) - LIFT 14W - Plate Stiffener Details	17-Apr-2009	Ajay Sehgal	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001042R00	OBG - Plate Sub Assembly (PL) - LIFT 14W - Exterior Plate Details Types 9, 17, 18	17-Apr-2009	Abbas Iranmanesh	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001043R00	OBG - Edge Plate Sub Assembly (EP) - LIFT 14W - Plate Types 9, 17, 18	17-Apr-2009	Abbas Iranmanesh	H	26-Feb-2009	17-Apr-2009

PB OBG STATUS CHART MARCH 30, 2009

Attachment #1 (4/6)

Ty ok	3/17/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
	ABF-SUB-001045R00	OBG - Standard (X) - LIFT 14W - Edge Beam Details	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001046R00	OBG - Plate Sub Assembly (PL) - LIFT 14W - Vertical Plate Details	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001047R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 14W	17-Apr-2009	Alex Schmitt	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001048R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 14W	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001052R00	OBG - Layout Sub Assembly (L) - LIFT 13W	22-Apr-2009	Bob Brignano	H	03-Mar-2009	22-Apr-2009
	ABF-SUB-001012R01	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	23-Apr-2009	John Lyons	H	05-Mar-2009	24-Apr-2009
	ABF-SUB-001054R00	OBG - Survey Plan - LIFTS 1 thru 11	23-Apr-2009	Chris Havel	H	04-Mar-2009	23-Apr-2009
	ABF-SUB-001056R00	OBG - Standard (X) - LIFT 14E - Longitudinal Shear, Floorbeam Plate Details	28-Apr-2009	Philip He	H	09-Mar-2009	28-Apr-2009
	ABF-SUB-001057R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	28-Apr-2009	Ajay Sehgal	H	09-Mar-2009	28-Apr-2009
	ABF-SUB-001058R00	OBG - Layout Assembly (L) - LIFT 14E	30-Apr-2009	Ajay Sehgal	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001059R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Top Anchorage Plate Details	30-Apr-2009	John Lyons	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001060R00	OBG - Segment Sub Assembly (SEG) - LIFT 13W	30-Apr-2009	Chris Havel	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001061R00	OBG - Architectural Housing Assembly (AH) - LIFT 13W	30-Apr-2009	Chris Havel	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001062R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001063R00	OBG - Shop Assembly (SA) - LIFT 13W - Traveler Rail & Splice Plate Details	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001064R00	OBG - Shop Assembly (SA) - LIFT 13W - Catwalk Support Details	30-Apr-2009	Abbas Iranmanesh	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001065R00	OBG - Longitudinal Diaphragm Sub Assembly (LD) - LIFT 14E	30-Apr-2009	John Lyons	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001066R00	OBG - Segment Sub Assembly (SEG) - LIFT 13W	30-Apr-2009	Philip He	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001067R00	OBG - Standard (X) - LIFT 14E - Splice, Longitudinal Shear Stiffener & Connection Plate	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001055R00	OBG Shop Drawings - (ESH) - East Saddle Housing Detail Drawings	02-May-2009	Warren Collins	H	13-Mar-2009	02-May-2009
	ABF-SUB-001068R00	OBG - Miscellaneous (CWS) - Connection to Bikepath Bracket	02-May-2009	Ajay Sehgal	H	13-Mar-2009	02-May-2009
	ABF-SUB-001069R00	OBG - Miscellaneous (BKWS) - BikePath Plan	02-May-2009	Ajay Sehgal	H	13-Mar-2009	02-May-2009
	ABF-SUB-000260R16						
	ABF-SUB-000554R02						
	ABF-SUB-000609R02						
	ABF-SUB-000467R05						
	ABF-SUB-000448R03*UD						
	ABF-SUB-000454R05						
	ABF-SUB-000460R01						
	ABF-SUB-000467R04						
	ABF-SUB-000553R05						
	ABF-SUB-000552R02						
	ABF-SUB-000609R02						
	ABF-SUB-000532R02*UD						
	ABF-SUB-000473R03						
	ABF-SUB-000553R03						
	ABF-SUB-000530R04						
	ABF-SUB-000304R01						
	ABF-SUB-000448R04*						
	ABF-SUB-000454R05						

PB OBG STATUS CHART MARCH 30, 2009

Attachment #1 (5/6)

Ty ok	3/17/2009	Submittal Priority by ABF Requested Due Date
	ABF-SUB-000460R02	
	ABF-SUB-000532R03	
	ABF-SUB-000533R06	
	ABF-SUB-000536R01	
	ABF-SUB-000552R03*	
	ABF-SUB-000554R03	
	ABF-SUB-000601R01	
	ABF-SUB-000608R01	
	ABF-SUB-000606R03*	
	ABF-SUB-000534R03	
	ABF-SUB-000303R07	
	ABF-SUB-000448R05	
	ABF-SUB-000454R06	
	ABF-SUB-000458R03	
	ABF-SUB-000473R04	
	ABF-SUB-000537R03	
	ABF-SUB-000553R04	
	ABF-SUB-000568R02	
	ABF-SUB-000600R01	
	ABF-SUB-000607R02	
	ABF-SUB-000609R03	
	ABF-SUB-001081R00*	
	ABF-SUB-000087R41	
	ABF-SUB-000233R03	
	ABF-SUB-000774R01	
	ABF-SUB-000304R2	
	ABF-SUB-000442R01	
	ABF-SUB-000466R01	
	ABF-SUB-000529R01	
	ABF-SUB-000574R02	
	ABF-SUB-000610R03	
	ABF-SUB-001082R00	
	ABF-SUB-001083R00	
	ABF-SUB-001084R00	
	ABF-SUB-001085R00	

Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID

TOWER: 1044 Return
464R7 605R14
620R4 647R4
621R4

OBG: 915R0 Barrier Lift 1-6 Status. TYLin to return this week.

Lift 12 Submittals : TYLin handed out a list of Submittals and possible return dates.
(See next page - attached)

Attachment #1 (6/6)

Date

3-30-2009

Ty Lima List

Week 03/30 - 04/03

12W Submittals - Final Responses

303R7
448R4
448R5
454R6
458R3
473R3
473R4
530R4
532R2
533R6
534R3
536R1
537R3
552R3
553R3
553R4
554R3
568R2
574R2 — PB To Review
600R1
601R1
606R3
607R2
608R1
609R3
610R3 — PB To Review
1081R0
1082R0 } PP To Review
1085R0

~Thursday

Final Responses

87R36
87R37
87R38
304R2 12E
442R1 12E
466R1 12E } PB To Review
529R1 12E
707R1

& other 12E submittals as they come in.

Attachment #2 (1/1)

Gina Rizzardo/D04/Caltrans/CAGov

03/29/2009 05:36 PM

To Michael Travis/HQ/Caltrans/CAGov@DOT, Martin Chandrawinata/D04/Caltrans/CAGov@DOT
cc Bill Shedd/D04/Caltrans/CAGov@DOT
bcc
Subject MEP Penetrations 3.23 - 3.27

3/23/09 – 3/27/09

No new penetrations for Tower or OBG

Thanks,
Gina Rizzardo
Structures Construction
SF/OBB-SAS
136-1187-1856

MEP Penetration Status from Team China
Week of March 23-27, 2009

Attachment #2 (1/1)

Gina Rizzardo/D04/Caltrans/CAGov

03/29/2009 05:36 PM

To Michael Travis/HQ/Caltrans/CAGov@DOT, Martin Chandrawinata/D04/Caltrans/CAGov@DOT
cc Bill Shedd/D04/Caltrans/CAGov@DOT
bcc
Subject MEP Penetrations 3.23 - 3.27

3/23/09 – 3/27/09

No new penetrations for Tower or OBG

Thanks,
Gina Rizzardo
Structures Construction
SF/OBB-SAS
136-1187-1856

MEP Penetration Status from Team China
Week of March 23-27, 2009