STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

ENGINEER'S DAILY REPORT

LAN Engineering Consultant 4/13/09

REPORT NO.	DATE	
840 {7-day}{ + 210 Project Work Day}	April 01, 2009	M T W T F S S (DAY)
NORMAL WORK HOUR: START: 6:00AM STOP: 3:30PM		WEATHER: SUNNY
LOCATION : Construction Field Office :		333 Burma Road, Oakland 94607
Working Drawing Campus Office :		375 Burma Road, Oakland 94607

04-SF-80-13.2/13.9
Contract No. 04-0120F4
{SAS Superstructure}

Caltrans Supervisor:
Gary Lai
Senior Bridge Engineer

Office Work:

- **Teleconference with Team China. (Team Oakland / Team China) 4:30 PM.**
  - Sent out an agenda for this evenings teleconference to all parties concerned. See attachment #1.
  - Teleconference call took place @ 4:30 PM Oakland time with discussion about the status of the fabrication in China. A copy of the minutes of the meeting was developed and sent out to the listed people on the agenda. See attachment #2.
  - Next week's Teleconference was cancelled with the next scheduled meeting scheduled for April 15, 2009.

- **Shop Drawing Work – Lift 12 Priority**
  - Worked on listing and tracking all the Lift 12 OBG shop drawings coming in and status of them as to PB review and processing to PMIV.
  - Packaged some Submittals with comments and sent to Roman Granados in Canada at the Candraft Office covering some of the MEP issues that are coming in the submittals in hopes to prevent more issues in future shop submittals. See Attachment #3.

- **Shop Drawing Priority Lists**
  - Received the new OBG and Tower updated list from john Lyons. See attachment #4.
  - Went through the list and added all the PB reviewed shop drawings to date.

- **OBG Master Penetration Charts.**
  - Updating the OBG master MEP penetration charts from the previous week's changes in the status of the shop drawings and china fabrication update.

RECD '09 APR-13 #009241

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

ENGINEER'S DAILY REPORT

LAN Engineering Consultant

REPORT NO.	DATE	
840 {7-day} { + 210 Project Work Day}	April 01, 2009	M T W T F S S (DAY)

Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is Mike.Travis@LANEngineering.com or Michael_Travis@dot.ca.gov

END OF REPORT

0545-1830 @ Office / Time sheet total 10 hours regular

Attachments:

1. April 01, 2009 Teleconference Agenda.
2. April 01, 2009 Teleconference Minutes.
3. Email to Roman Granados in Canada Candraft Office - Submittals Lift 12/13.
4. Email John Lyons "ABF Suggested Due Date Lists" Shop Drawings.

SIGNATURE

Name	TITLE
Michael F. Travis	Electrical Engineer – LAN Engineering

Attachment #1 (1/2)

Michael
Travis/HQ/Caltrans/CAGov
04/01/2009 10:20 AM

To Gina Rizzardo/D04/Caltrans/CAGov@DOT, Bill Shedd/D04/Caltrans/CAGov@DOT, Martin Chandrawinata/D04/Caltrans/CAGov@DOT,
cc Don Ross/D04/Caltrans/CAGov@DOT, scott_kennedy@dot.ca.gov@DOT, Ken Lee/D04/Caltrans/CAGov@DOT
bcc

Subject Teleconference - Team China/Team Oakland Agenda - April 01, 2009

Ladies / Gents,

Attached is a copy of the Teleconference Agenda for the meeting this afternoon.

April 01, 2009 Agenda : TEAM CHINA TELECONFERENCE Agenda - April 01, 2009 MFT.pdf

The time of the meeting will be 4:30 PM April 01 Oakland Time / 7:30 AM April 02 China Time.

Michael Travis
SFOBB Construction Offices
Design Campus Building
375 Burma Road
Oakland Ca. 94607
Phone: 510-808-4618

TELECONFERENCE – TEAM CHINA / TEAM OAKLAND - Agenda

April 01, 2009

Project Description: SAS SFOBB Project **EA #: 04-0120F4**

Attachment #1 (2/2)

Attendees:

Team Oakland:	☐ Michael Travis	☐ Don Ross	☐ Sandy Michelotti
	☐ Grady Hart	☐ Tom Ho	☐ Martin Chandrawinata
	☐ Saeed Shahmirzai	☐ Nick King	☐ Bill Shedd
Team China:	☐ Gina Rizzardo (011-86-136-1187-1856)		
TOD Complete:	☐ Scott Kennedy (011-86-150-2131-3938)		
	☐ Ken Lee (011-86-158-2142-2546)		

Communication Channels:

- Gmail Account (working) : Account ID: mep.china@gmail.com
- FTP site working
- Yahoo Messenger

Agenda:

- **Equipment Requested by Team China:**
  - Hart Hats, Safety Glasses (Regular & Tinted), Work Gloves and surveyor's vests.
  - Safety Glasses & Work Gloves sent with Sang Le last week.
- **Paint Shop Status:**
  - Last Week : Nothing in Paint shop.
    Painted: 3AE, 3BE, 4AW, 4AE, 4BW, 5AE.
  - Last Week : Segment 3AE to fit assembly area and Segment 1BE to blast shop.
  - This Week:
- **MEP Penetrations / Issues:**
  - Last Week: OBG – Status of RFI 1670. ZPMC proceeding with repair Gina to sent photos.
  - Last Week: Tower – no problems
  - This Week:
- **MEP Master Charts:**
  - Mike working on updating the OBG Lift Charts with updated inventory lists.
- **Tower fabrication status:**
  - Last Week : Lift 2 N,W diaphragms being fit to skin plate.
    Lift 3 S,E Stiffeners being installed on skin plate "A".
  - This Week:
  - Tower lifts will be only fitted outside in the vertical position. Welding will be done in the horizontal position in the shop.
- **OBG fabrication status:**
  - Last Week: Shop 13: 1BE-2BE, 1BW-2BW; Shop 14: 6AW-7EW, 6AE-7CE; Shop 2: 1AW-1AE, 1AAW-1AAE; Bay 19: Crossbeam 3; Bay 3: Crossbeam 2; Bay 1: Crossbeam 1.
  - This Week:
- **Teleconference schedule:**
  - The next scheduled call will be on April 08, 2009.

TELECONFERENCE – TEAM CHINA / TEAM OAKLAND - Minutes

April 01, 2009

Project Description: SAS SFOBB Project **EA #: 04-0120F4**

Attachment #2 (1/1)

Attendees:

Team Oakland:	☑ Michael Travis	☐ Don Ross	☑ Sandy Michelotti
	☐ Grady Hart	☐ Tom Ho	☑ Martin Chandrawinata
	☑ Saeed Shahmirzai	☐ Nick King	☑ Bill Shedd (Phone)
Team China:	☑ Gina Rizzardo (011-86-136-1187-1856)		
TOD Complete:	☐ Scott Kennedy (011-86-150-2131-3938)		
	☐ Ken Lee (011-86-158-2142-2546)		

Communication Channels:

- Gmail Account (working) : Account ID: mep.china@gmail.com
- FTP site working
- Yahoo Messenger

Minutes:

- **Equipment Requested by Team China:**
  - Hart Hats and surveyor's vests.
- **Paint Shop Status:**
  - This Week : Nothing in Paint shop.
    Painted: 3AE, 3BE, 4AW, 4AE, 4BW, 5AE, 5AW.
  - This Week : To Blast Shop : 4BE, 5BE, 2AE and 1BE.
- **MEP Penetrations / Issues:**
  - Last Week: OBG – Status of RFI 1670. ZPMC proceeding with repair. Stanley also overseeing the repair procedure being performed.
  - This Week: Tower – no problems
- **MEP Master Charts:**
  - Mike working on updating the OBG Lift Charts with updated inventory lists.
- **Tower fabrication status:**
  - This Week : Lift 2 N,W diaphragms installed. Lift 2W to cradle
    Lift 3 S,E Stiffeners being installed on skin plate "A".
- **OBG fabrication status:**
  - This Week: Shop 13: 1BE, 1BW; Shop 14: 6AW-7EW, 6AE-7CE; Shop 2: 1AW-1AE; Bay 19: Crossbeam 3; Bay 3: Crossbeam 2; Bay 1: Crossbeam 1.
- **Teleconference schedule:**
  - Next week scheduled meeting has been cancelled.
  - The next scheduled call will be on April 15, 2009.

Attachment #3 (1/1)

Michael Travis <mikep566@gmail.com>

Roman Granados- Canada Connection - Information

1 message

Michael Travis <mikep566@gmail.com> **Wed, Apr 1, 2009 at 12:37 PM**
To: Team China <mep.china@gmail.com>

Roman,

I have developed some of the submittal packages that need to be discussed with Candraft about the MEP Issues.
The attachments are for reference only for you to communicate the issues.
In this email I have packaged a portion of the following Submittals:

Submittal #739R2 (not returned todate)
Submittal #952R0 (Returned)
Submittal # 606R3 (Returned) MEP only
Submittal # 1081R0(Returned) MEP only.

I am packaging the other ones with my notes on the sheets to clearify the notations.
"For Your Use Only - Roman"

Any questions please call me at the Office Phone (510) 808-4618.

Michael Travis

4 attachments

SUB0606R03MFT.pdf
4500K

SUB01081R00MFT.pdf
627K

Sub 739R02 Reference Sheets MFT.pdf
1546K

Submittal 952 Reference Sheets MFT.pdf
8542K

Attachment #4 (1/7)

John P
Lyons/D04/Caltrans/CAGov

04/01/2009 12:44 PM

To turner@wai.com, nhan.vo@tylin.com, jduxbury@tylin.com, sas@tylin.com

cc gary_j_lai@dot.ca.gov, chris_havel@dot.ca.gov, philip_he@dot.ca.gov, alex_schmitt@dot.ca.gov, victor_altamirano@dot.ca.gov, April

bcc

Subject OBG and Tower Submittals Requested Due Date April 01, 2009

Please find attached the latest spreadsheet of **OBG** and **Tower** Submittals by Contractors Requested Due Date as of April 01, 2009.
If you have any questions please contact me at the Working Drawing Campus 510-808 4615.

Regards
John Lyons

OGB Submittal Status by Req. Due Date.xls

Tower Submittal Status by Req. Due Date.xls

PB OBG STATUS CHART APRIL 01, 2009

Attachment #4 (2/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/1/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
ongoing - Grillage	ABF-SUB-000667R04	OBG - Standard Layout Details (L) - LIFT 13W	16-Dec-2008	Alex Schmitt	H	02-Dec-2008	16-Dec-2008
ongoing - Grillage	ABF-SUB-000917R00**	OBG - Deck Plate Sub Assembly (DP) - Plate Type 1, 2, 10, 18 - LIFT 13W	15-Jan-2009	Ajay Sehgal	H	26-Nov-2008	15-Jan-2009
ongoing - Grillage	ABF-SUB-000918R00	OBG - Standard Details (X) - LIFT 13W - Longitudinal Bulkhead, Stiffener Plates	15-Jan-2009	Philip He	H	26-Nov-2008	15-Jan-2009
ongoing - Grillage	ABF-SUB-000919R00	OBG - Standard Details (RS) - LIFT 13W - Rib Plate Stiffeners	15-Jan-2009	Philip He	H	26-Nov-2008	15-Jan-2009
Lift 13 on hold	ABF-SUB-000930R01	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details @ PP118 thru PP121	20-Jan-2009	John Lyons	H	06-Jan-2009	30-Jan-2009
Lift 13 on hold	ABF-SUB-000923R00	OBG - Shop Assembly (SA) - Splice, Grillage, & Bearing - LIFT 13W	21-Jan-2009	Ajay Sehgal	H	02-Dec-2008	21-Jan-2009
ongoing - Grillage	ABF-SUB-000924R00**	OBG - Standards (X) - LIFT 13W	21-Jan-2009	Philip He	H	02-Dec-2008	21-Jan-2009
Lift 13 on hold	ABF-SUB-000927R00	OBG - Floorbeam Sub Assembly (FB) - 117.5 thru 119.65 - LIFT 13W	23-Jan-2009	Victor Altamirano	H	04-Dec-2008	23-Jan-2009
Lift 13 on hold	ABF-SUB-000905R01	OBG - Layout Details (L) - LIFT 13W	28-Jan-2009	Philip He	H	09-Dec-2008	28-Jan-2009
ongoing	ABF-SUB-000695R01	Traveler Scaffolds - E2/E3 Bikepath Traveler Structural Plans & Details	30-Jan-2009	Alex Schmitt	H	09-Jan-2009	23-Jan-2009
ongoing	ABF-SUB-000751R01	WB Traveler Shop Drawings	30-Jan-2009	Alex Schmitt	H	09-Jan-2009	23-Jan-2009
Lift 13 on hold	ABF-SUB-000932R00	OBG - K Plate Sub Assembly (KP) - LIFT 13W	30-Jan-2009	Bob Brignano	H	11-Dec-2008	30-Jan-2009
Lift 13 on hold	ABF-SUB-000939R00	OBG - Standards (X) - LIFT 13W - Longitudinal Shear Plates, Plate Stiffeners	10-Feb-2009	Ajay Sehgal	H	22-Dec-2008	10-Feb-2009
ongoing - Grillage	ABF-SUB-000940R00	OBG - Standard Details (SD) - CB 18, Plates, and Floorbeam Details	10-Feb-2009	Abbas Iranmanesh	H	22-Dec-2008	10-Feb-2009
ongoing - Grillage	ABF-SUB-000940R01	OBG - Standard Details (SD) - CB 18, Plates, and Floorbeam Details	10-Feb-2009	Abbas Iranmanesh	H	15-Jan-2009	10-Feb-2009
ongoing - Grillage	ABF-SUB-000940R02	OBG - Standard Details (SD) - Deck Plate Standard Section	10-Feb-2009	Abbas Iranmanesh	H	21-Jan-2009	10-Feb-2009
Lift 13 on hold	ABF-SUB-000942R00	OBG - Standard (RS) - LIFT 13W - WTand Plate Stiffener Details	10-Feb-2009	Bob Brignano	H	22-Dec-2008	10-Feb-2009
Lift 13 on hold	ABF-SUB-000943R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 7 & 8	12-Feb-2009	Abbas Iranmanesh	H	24-Dec-2008	12-Feb-2009
Lift 13 on hold	ABF-SUB-000944R00	OBG - Bottom Plate Sub Assembly (BP) - LIFT 13W - Plate Types 6, 13, & 14	12-Feb-2009	Tai-Lin Liu	H	24-Dec-2008	12-Feb-2009
Lift 13 on hold	ABF-SUB-000945R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 13W	12-Feb-2009	Tai-Lin Liu	H	24-Dec-2008	12-Feb-2009
Lift 13 on hold	ABF-SUB-000948R00	Types	12-Feb-2009	Victor Altamirano	H	24-Dec-2008	12-Feb-2009
Lift 13 on hold	ABF-SUB-000950R00	OBG - Standards (RS) - LIFT 13W - Wt and Plate Stiffener Details	12-Feb-2009	Philip He	H	24-Dec-2008	12-Feb-2009
ongoing - Grillage	ABF-SUB-000951R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	12-Feb-2009	Ajay Sehgal	H	24-Dec-2008	12-Feb-2009
ongoing - Grillage	ABF-SUB-000949R00	OBG - Standards (X) - LIFT 13W - Floorbeam, Stiffener Diaphragm, & Bearing Plates	17-Feb-2009	Tai-Lin Liu	H	30-Dec-2008	18-Feb-2009
ongoing - Grillage	ABF-SUB-000667R07	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Mark Layout Details	19-Feb-2009	Alex Schmitt	H	05-Feb-2009	19-Feb-2009
ongoing - Grillage	ABF-SUB-000953R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	25-Feb-2009	Philip He	H	06-Jan-2009	25-Feb-2009
ongoing - Grillage	ABF-SUB-000957R00	OBG - Standards (X) - LIFT 13W - Floorbeam Details	25-Feb-2009	Bob Brignano	H	06-Jan-2009	25-Feb-2009
Lift 13 on hold	ABF-SUB-000960R00	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details	25-Feb-2009	John Lyons	H	06-Jan-2009	25-Feb-2009
Lift 13 on hold	ABF-SUB-000940R03	OBG - Standard Details (SD) - LIFT 14E - Deck Plate Standard Section	04-Mar-2009	Abbas Iranmanesh	H	18-Feb-2009	04-Mar-2009
Lift 13 on hold	ABF-SUB-000965R00	OBG - Standard Layout Assembly (L) - LIFT 13W	06-Mar-2009	John Lyons	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000968R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	06-Mar-2009	Abbas Iranmanesh	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000969R00	OBG - Standard (RS) - LIFT 13W - Plate Stiffener Details	06-Mar-2009	John Lyons	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000970R00	OBG - Edge Plate Sub Assembly (EP) - LIFT 13W - Plate Types 3, 17	06-Mar-2009	Philip He	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000971R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 13W	06-Mar-2009	Bob Brignano	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000972R00**	OBG - Longitudinal Diaphragm Assembly (LD) - LIFT 13W	06-Mar-2009	Bob Brignano	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000973R00	OBG - Shop Assembly (SA) - LIFT 13W - Splice Plate, Bottom Plate, Lift Lug	07-Mar-2009	Chris Havel	H	16-Jan-2009	07-Mar-2009
Lift 13 on hold	ABF-SUB-000974R00	OBG - Plate Sub Assembly (PL) - LIFT 13W - Exterior Plate Details - Plate Types	07-Mar-2009	Chris Havel	H	16-Jan-2009	07-Mar-2009

PB OBG STATUS CHART APRIL 01, 2009

Attachment #4 (3/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/1/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
Lift 13 on hold	ABF-SUB-000978R00	OBG - Standards (X) - LIFT 13W - Architectural Splice, Floorbeam	11-Mar-2009	Philip He	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000980R00	15	11-Mar-2009	Abbas Iranmanesh	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000981R00	OBG - Standards (RS) - LIFT 13W - Plate Stiffener Details	11-Mar-2009	John Lyons	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000982R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 4 & 5	11-Mar-2009	Bob Brignano	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000983R00	OBG - Standards (X) - LIFT 13W - Floorbeam, Stiffener Splice Plate	11-Mar-2009	Chris Havel	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000984R00	OBG - Standards (RS) - LIFT 13W - Plate Stiffener Details	11-Mar-2009	Abbas Iranmanesh	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000985R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 13W	11-Mar-2009	Ajay Sehgal	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000986R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 5, 15, 16	11-Mar-2009	Philip He	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000987R00*	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	11-Mar-2009	John Lyons	H	20-Jan-2009	11-Mar-2009
Ty thur 4/2	ABF-SUB-000707R01*	OBG - Mark Layout Details (L) - LIFT 14W	12-Mar-2009	Ajay Sehgal	H	26-Feb-2009	12-Mar-2009
Lift 13 on hold	ABF-SUB-000992R00	OBG - Standards (X) - LIFT 13W - Saddle Support, Floorbeam Details	13-Mar-2009	John Lyons	H	22-Jan-2009	13-Mar-2009
Lift 13 on hold	ABF-SUB-000993R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	13-Mar-2009	Bob Brignano	H	22-Jan-2009	13-Mar-2009
Lift 13 on hold	ABF-SUB-000994R00	OBG - Shop Assembly (SA) - LIFT 13W - Architectural Splice, Stiffener Plate	13-Mar-2009	Bob Brignano	H	22-Jan-2009	13-Mar-2009
Ty ok	ABF-SUB-000087R36	OBG - Standard Weld Details (WD) - Typical Weld Details	14-Mar-2009	Philip He	H	11-Mar-2009	25-Mar-2009
Lift 13 on hold	ABF-SUB-000667R08	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Mark Layout Details	17-Mar-2009	Alex Schmitt	H	03-Mar-2009	17-Mar-2009
Lift 13 on hold	ABF-SUB-000930R02	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details @ PP118 thru PP121	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
Lift 13 on hold	ABF-SUB-000960R01	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
Lift 13 on hold	ABF-SUB-000965R01	OBG - Standard Layout Assembly (L) - LIFT 13W	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
Ty ok	ABF-SUB-000087R37	OBG - Standard Weld Details (WD) - Typical Weld Details	20-Mar-2009	Philip He	H	17-Mar-2009	31-Mar-2009
Ty ok	ABF-SUB-000708R05	OBG - BikePath Standard Details (BK, BKPL) - BikePath Panel Details	20-Mar-2009	Alex Schmitt	H	13-Mar-2009	27-Mar-2009
Ty ok	ABF-SUB-000214R09	Box Lift Erection Connection Procedure Supplement – OBG Lifts 13 & 14	24-Mar-2009	Alex Schmitt	H	10-Mar-2009	24-Mar-2009
Lift 14 on hold	ABF-SUB-000704R01	OBG - Mark Layout Details (L) - LIFT 14E	25-Mar-2009	Ajay Sehgal	H	11-Mar-2009	25-Mar-2009
Ty ok	ABF-SUB-000739R02	OBG - Shop Drawings (SP) - Crossbeam Service Platform	25-Mar-2009	Alex Schmitt	H	11-Mar-2009	25-Mar-2009
Ty ok	ABF-SUB-000909R01*	OBG Shop Drawings - Architectural Structure Pull Box Support Near Tower	25-Mar-2009	Martin Chandrawinata	H	11-Mar-2009	25-Mar-2009
Lift 13 on hold	ABF-SUB-001008R00*	OBG - Layout Assembly (L) - LIFT 13W	27-Mar-2009	Abbas Iranmanesh	H	05-Feb-2009	27-Mar-2009
Lift 13 on hold	ABF-SUB-001008R01	OBG - Layout Assembly (L) - LIFT 13W	27-Mar-2009	Abbas Iranmanesh	H	03-Mar-2009	27-Mar-2009
Lift 13 on hold	ABF-SUB-001013R00*	OBG - Corner Assembly (CA) - LIFT 13W	27-Mar-2009	Chris Havel	H	05-Feb-2009	27-Mar-2009
Lift 13 on hold	ABF-SUB-001006R00	OBG - Standard (X) - LIFT 13W - Plate, Floorbeam Details	28-Mar-2009	Bob Brignano	H	06-Feb-2009	28-Mar-2009
Lift 13 on hold	ABF-SUB-001007R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	28-Mar-2009	Bob Brignano	H	06-Feb-2009	28-Mar-2009
Lift 14 on hold	ABF-SUB-001009R00	18	28-Mar-2009	Chris Havel	H	06-Feb-2009	28-Mar-2009
Lift 14 on hold	ABF-SUB-001011R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E	28-Mar-2009	Abbas Iranmanesh	H	06-Feb-2009	28-Mar-2009
Lift 14 on hold	ABF-SUB-001012R00	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	28-Mar-2009	John Lyons	H	06-Feb-2009	28-Mar-2009
Ty ok	ABF-SUB-001051R00	Erection Plan (Box Girder) - Shear Leg Crane Layouts - LIFTS 1-4	29-Mar-2009	Chris Havel	H	27-Feb-2009	29-Mar-2009
Lift 14 on hold	ABF-SUB-001014R00	OBG - Standard (X) - LIFT 14E - Stiffener Splice & Diaphragm Plates	01-Apr-2009	Bob Brignano	H	10-Feb-2009	01-Apr-2009
Lift 14 on hold	ABF-SUB-001015R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior & Interior Plate Details	01-Apr-2009	Bob Brignano	H	10-Feb-2009	01-Apr-2009
Lift 14 on hold	ABF-SUB-001016R00	OBG - Standard (RS) - LIFT 14E - Plate & Rib Stiffener Details	01-Apr-2009	John Lyons	H	10-Feb-2009	01-Apr-2009
Lift 14 on hold	ABF-SUB-001017R00	OBG - Shop Assembly (SA) - LIFT 14E - Stiffener Splice Plate Details	01-Apr-2009	John Lyons	H	10-Feb-2009	01-Apr-2009
Lift 14 on hold	ABF-SUB-001018R00	OBG - Deck Plate Sub Assembly (DP) - LIFT 14E - Plate Type 1	01-Apr-2009	Philip He	H	10-Feb-2009	01-Apr-2009

PB OBG STATUS CHART APRIL 01, 2009

Attachment #4 (4/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/1/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
	ABF-SUB-000087R40	OBG - Standard Weld Details (WD) - Typical Weld Details	02-Apr-2009	Philip He	H	27-Mar-2009	10-Apr-2009
Ty ok	ABF-SUB-000979R01	Erection Plan (Box Girder) - Box Girder Pushing Plan	02-Apr-2009	Chris Havel	H	19-Mar-2009	02-Apr-2009
	ABF-SUB-001020R00	OBG - Standard (X) - LIFT 14E - Stiffener, Floorbeam, Edge Beam Plates Details	02-Apr-2009	Philip He	H	11-Feb-2009	02-Apr-2009
	ABF-SUB-001021R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior Plate Details - Plate Type 7	02-Apr-2009	Chris Havel	H	11-Feb-2009	02-Apr-2009
	ABF-SUB-001022R00	OBG - Standard (RS) - LIFT 14E - Plate and Rib Stiffener Details	02-Apr-2009	Bob Brignano	H	11-Feb-2009	02-Apr-2009
Ty fri 4/6	ABF-SUB-000214R10	Box Lift Erection Connection Erection Procedure	06-Apr-2009	Alex Schmitt	H	24-Mar-2009	07-Apr-2009
	ABF-SUB-000804R01	Erection Plan (Box Girder) - Vertical Jacking and Load Monitoring Plan	06-Apr-2009	Chris Havel	H	23-Mar-2009	22-Apr-2009
	ABF-SUB-000963R01	OBG - Miscellaneous (TRFB) - Traveler Rail Field Bolts	06-Apr-2009	Alex Schmitt	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-001003R01	OBG - BikePath Sub Assembly (BK) - Panel Details	06-Apr-2009	Victor Altamirano	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000087R39	OBG - Standard Weld Details (WD) - Typical Weld Details	07-Apr-2009	Philip He	H	24-Mar-2009	07-Apr-2009
	ABF-SUB-000704R02	OBG - Mark Layout Details (L) - LIFT 14E - Anchorage Plate, Floorbeam	07-Apr-2009	Ajay Sehgal	H	24-Mar-2009	07-Apr-2009
	ABF-SUB-000723R01	OBG - Crossbeam Layout (L) - LIFT 14E - CB19	07-Apr-2009	Bob Brignano	H	24-Mar-2009	07-Apr-2009
Ty ok	ABF-SUB-000534R03	OBG - Floorbeam Sub Assembly (FB) - LIFT 12W	09-Apr-2009	Chris Havel	H	26-Mar-2009	09-Apr-2009
Ty fri 4/6	ABF-SUB-000600R01	OBG - Standard (OBW) - LIFT 12W - Orthotropic Box Assembly	09-Apr-2009	Philip He	H	27-Mar-2009	23-Apr-2009
	ABF-SUB-000774R01	OBG - Miscellaneous (BKR) - Bikepath Railing	09-Apr-2009	Bob Brignano	H	26-Mar-2009	09-Apr-2009
	ABF-SUB-001032R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	09-Apr-2009	Bob Brignano	H	18-Feb-2009	09-Apr-2009
	ABF-SUB-001033R00	OBG - Standard Details (SD) - LIFT 14E - Deck Plate Details	09-Apr-2009	Philip He	H	18-Feb-2009	09-Apr-2009
	ABF-SUB-000087R41	OBG - Standard Weld Details (WD) - Typical Weld Details	10-Apr-2009	Philip He	H	27-Mar-2009	10-Apr-2009
Ty thur 4/2	ABF-SUB-000304R02	OBG Standard Piece Details (X) - Lift 12E	10-Apr-2009	John Lyons	H	27-Mar-2009	10-Apr-2009
Ty thur 4/2	ABF-SUB-000442R01	OBG - CORNER ASSEMBLIES (CA) - Lift 12E	10-Apr-2009	Philip He	H	27-Mar-2009	10-Apr-2009
Ty thur 4/2	ABF-SUB-000466R01	OBG - SEGMENT ASSEMBLY DRAWERS (SEG) LIFT 12E	10-Apr-2009	Victor Altamirano	H	27-Mar-2009	10-Apr-2009
Ty thur 4/2	ABF-SUB-000529R01	OBG - CROSSBEAM ASSEMBLY SHEETS (CB) - LIFT 12E - CROSSBEAM 17	10-Apr-2009	John Lyons	H	27-Mar-2009	10-Apr-2009
Ty ok	ABF-SUB-000574R02*UD	OBG - Corner & Segment Assemblies (CA, SEG) - LIFT 12W	10-Apr-2009	Bob Brignano	H	27-Mar-2009	10-Apr-2009
Ty ok	ABF-SUB-000610R03	OBG - Segment Sub Assembly (SEG) - LIFT 12W	10-Apr-2009	Chris Havel	H	27-Mar-2009	10-Apr-2009
	ABF-SUB-001026R00	OBG - Standard (X) - LIFT 14E - Longitudinal Stiffener, Edge Beam	10-Apr-2009	Abbas Iranmanesh	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001027R00	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	10-Apr-2009	Chris Havel	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001028R00	OBG - Deck Plate Sub Assembly (DP) - LIFT 14E - Plate Types 1, 2, 10	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001029R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E - Plate Type 7	10-Apr-2009	Chris Havel	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001030R00	OBG - Bottom Plate Sub Assembly (BP) - LIFT 14E - Plate Types 6, 13, 14	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001031R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 14E	10-Apr-2009	Philip He	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001034R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E - Plate Types 5, 7, 8, 15, 16	10-Apr-2009	Alex Schmitt	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001035R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 14E	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-000054R42	Welding Quality Control Plan (WQCP) for ZPMC - NDT Qualification - Addendum	13-Apr-2009	Chris Havel	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000054R43	(WQCP) for ZPMC - Addendum B20 - Welder Qualification Records	13-Apr-2009	Chris Havel	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000305R01	OBG Plate Details (PL) - Lift 12E	13-Apr-2009	Victor Altamirano	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000306R01	OBG Plate Sub-Assemblies (BP, DP, EP) - Lift 12E	13-Apr-2009	Philip He	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000311R01	OBG Deck Plate Sub-Assemblies (DP) - Lift 12E	13-Apr-2009	Ajay Sehgal	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000321R02	OBG Standard Details (X) - Lift 12E	13-Apr-2009	Philip He	H	30-Mar-2009	13-Apr-2009

PB OBG STATUS CHART APRIL 01, 2009

Attachment #4 (5/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/1/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
	ABF-SUB-000322R01*	OBG Rib Stiffeners (RS) and Plate Details (PL) - Lift 12E	13-Apr-2009	John Lyons	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000323R01	OBG Side Plate Sub-Assemblies (SP) - Lift 12E	13-Apr-2009	Ajay Sehgal	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000360R01	OBG - Side Plate Sub Assembly (SP) - LIFT 12E	13-Apr-2009	Chris Havel	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000362R01	OBG STANDARDS (X) - LIFT 12E - Floorbeam Details	13-Apr-2009	John Lyons	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000443R02	OBG - CROSSBEAM STANDARDS (X) - Lift 12E	13-Apr-2009	Philip He	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000447R01	OBG - SEGMENT ASSEMBLIES (SEG) - LIFT 12E	13-Apr-2009	Philip He	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000458R04	OBG - STANDARD DETAILS (SD) - Lift 12E	13-Apr-2009	Victor Altamirano	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000574R03	OBG - Segment Assemblies (SEG) - LIFT 12W	13-Apr-2009	Bob Brignano	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000600R02	OBG - Standard (OBW) - LIFT 12W - Orthotropic Box Assembly	13-Apr-2009	Philip He	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000054R44	(WQCP) for ZPMC - Addendum D65 - Welding Procedure Specification (WPS)	14-Apr-2009	Chris Havel	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-000454R07	OBG - Plate Sub Assembly (PL) - LIFT 12W - Exterior Bottom Plate Type 6	14-Apr-2009	Chris Havel	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-000458R05	OBG - STANDARD DETAILS (SD) - Lift 12E	14-Apr-2009	Victor Altamirano	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-000467R05	OBG - Plate Sub Assembly (PL) - LIFT 12W - Exterior Side Plate Details - Plate Type 5	14-Apr-2009	John Lyons	H	18-Mar-2009	01-Apr-2009
	ABF-SUB-000473R05	OBG - Standard (X) - LIFT 12W - Floorbeam Details	14-Apr-2009	Philip He	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-000530R05	OBG - Standard (RS) - LIFT 12W - Stiffeners Details	14-Apr-2009	Chris Havel	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-000533R07	OBG - Standard (X) - LIFT 12W - Longitudinal Shear & Stiffener Plate Details	14-Apr-2009	Philip He	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-000534R04	OBG - Floorbeam Sub Assembly (FB) - LIFT 12W	14-Apr-2009	Chris Havel	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-000537R04	7	14-Apr-2009	Chris Havel	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-000553R05	OBG - Bottom Plate Sub Assemblies (BP) LIFT 12W - Plate Type 6	14-Apr-2009	Philip He	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-000554R04	OBG - Standard (X) - LIFT 12W	14-Apr-2009	Chris Havel	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-000574R04	OBG - Segment Assemblies (SEG) - LIFT 12W	14-Apr-2009	Bob Brignano	H	31-Mar-2009	14-Apr-2009
	ABF-SUB-001037R00	OBG - Standard (X) - LIFT 14E - Plate Details	17-Apr-2009	Ajay Sehgal	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001038R00	OBG - Standard Details (SD) - LIFT 14E - Lift Lug & Anchorage Plate Connection	17-Apr-2009	Alex Schmitt	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001039R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	17-Apr-2009	Philip He	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001040R00	OBG - Standard (X) - LIFT 14W - Stiffener Diaphragm & Edge Beam Plate Details	17-Apr-2009	Philip He	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001041R00	OBG - Standard (RS) - LIFT 14W - Plate Stiffener Details	17-Apr-2009	Ajay Sehgal	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001042R00	OBG - Plate Sub Assembly (PL) - LIFT 14W - Exterior Plate Details Types 9, 17, 18	17-Apr-2009	Abbas Iranmanesh	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001043R00	OBG - Edge Plate Sub Assembly (EP) - LIFT 14W - Plate Types 9, 17, 18	17-Apr-2009	Abbas Iranmanesh	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001045R00	OBG - Standard (X) - LIFT 14W - Edge Beam Details	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001046R00	OBG - Plate Sub Assembly (PL) - LIFT 14W - Vertical Plate Details	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001047R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 14W	17-Apr-2009	Alex Schmitt	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001048R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 14W	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001052R00	OBG - Layout Sub Assembly (L) - LIFT 13W	22-Apr-2009	Bob Brignano	H	03-Mar-2009	22-Apr-2009
	ABF-SUB-001012R01	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	23-Apr-2009	John Lyons	H	05-Mar-2009	24-Apr-2009
Ty ok	ABF-SUB-001054R00	OBG - Survey Plan - LIFTS 1 thru 11	23-Apr-2009	Chris Havel	H	04-Mar-2009	23-Apr-2009
	ABF-SUB-001056R00	OBG - Standard (X) - LIFT 14E - Longitudinal Shear, Floorbeam Plate Details	28-Apr-2009	Philip He	H	09-Mar-2009	28-Apr-2009
	ABF-SUB-001057R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	28-Apr-2009	Ajay Sehgal	H	09-Mar-2009	28-Apr-2009
	ABF-SUB-001058R00	OBG - Layout Assembly (L) - LIFT 14E	30-Apr-2009	Ajay Sehgal	H	11-Mar-2009	30-Apr-2009

PB OBG STATUS CHART APRIL 01, 2009

Attachment #4 (6/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/1/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
	ABF-SUB-001058R01	OBG - Layout Assembly (L) - LIFT 14E	30-Apr-2009	Ajay Sehgal	H	24-Mar-2009	07-Apr-2009
	ABF-SUB-001059R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Top Anchorage Plate Details	30-Apr-2009	John Lyons	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001060R00	OBG - Segment Sub Assembly (SEG) - LIFT 13W	30-Apr-2009	Chris Havel	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001061R00	OBG - Architectural Housing Assembly (AH) - LIFT 13W	30-Apr-2009	Chris Havel	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001062R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001063R00	OBG - Shop Assembly (SA) - LIFT 13W - Traveler Rail & Splice Plate Details	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001064R00	OBG - Shop Assembly (SA) - LIFT 13W - Catwalk Support Details	30-Apr-2009	Abbas Iranmanesh	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001065R00	OBG - Longitudinal Diaphragm Sub Assembly (LD) - LIFT 14E	30-Apr-2009	John Lyons	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001066R00	OBG - Segment Sub Assembly (SEG) - LIFT 13W	30-Apr-2009	Philip He	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001067R00	Plate	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001055R00	OBG Shop Drawings - (ESH) - East Saddle Housing Detail Drawings	02-May-2009	Warren Collins	H	13-Mar-2009	02-May-2009
	ABF-SUB-001068R00	OBG - Miscellaneous (CWS) - Connection to Bikepath Bracket	02-May-2009	Ajay Sehgal	H	13-Mar-2009	02-May-2009
	ABF-SUB-001069R00	OBG - Miscellaneous (BKWS) - BikePath Plan	02-May-2009	Ajay Sehgal	H	13-Mar-2009	02-May-2009
Ty thur 4/2	ABF-SUB-000087R38	OBG - Standard Weld Details (WD) - Typical Weld Details	06-May-2009	Philip He	H	17-Mar-2009	06-May-2009
	ABF-SUB-001071R00	OBG - Standard (X) - LIFT 14E - Floorbeam, Stiffener Plate Top Anchorage	06-May-2009	Bob Brignano	H	17-Mar-2009	06-May-2009
	ABF-SUB-001072R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	06-May-2009	John Lyons	H	17-Mar-2009	06-May-2009
Ty thur 4/2	ABF-SUB-000304R01	OBG Standard Piece Details (X) - Lift 12E	13-May-2009	John Lyons	H	24-Mar-2009	13-May-2009
	ABF-SUB-001074R00	OBG - Segment Sub Assembly (SEG) - LIFT 13W	13-May-2009	John Lyons	H	24-Mar-2009	13-May-2009
	ABF-SUB-001075R00	OBG - Architectural Housing Assembly (AHS) - LIFT 13W	13-May-2009	Abbas Iranmanesh	H	24-Mar-2009	13-May-2009
	ABF-SUB-001076R00	OBG - Standard (X) - LIFT 14E - Floorbeam, Top Achorage, Splice, & Bottom Flange	13-May-2009	Bob Brignano	H	24-Mar-2009	13-May-2009
	ABF-SUB-001077R00	OBG - Standard (RS) - LIFT 14E - Crossbeam Stiffener	13-May-2009	John Lyons	H	24-Mar-2009	13-May-2009
	ABF-SUB-001078R00	OBG - Bottom Plate Sub Assembly (BP) - LIFT 14E	13-May-2009	Ajay Sehgal	H	24-Mar-2009	13-May-2009
	ABF-SUB-001080R00	OBG - Shop Assembly (SA) - LIFT 14E - Splice Plate Sub Assembly	13-May-2009	John Lyons	H	24-Mar-2009	13-May-2009
	ABF-SUB-001086R00	OBG - Standard (X) - LIFT 13W - Diverter Plate	20-May-2009	John Lyons	H	31-Mar-2009	20-May-2009
	ABF-SUB-001087R00	OBG - Standard (X) - LIFT 14E - Floorbeam Details					
	ABF-SUB-001088R00	OBG - Shop Assembly (SA) - LIFT 14E - Bulkhead Details Hinge A					
	ABF-SUB-001089R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E					
	ABF-SUB-001090R00	OBG - Standard (X) - LIFT 14W - Floorbeam Details					
	ABF-SUB-001091R00	OBG - Plate Sub Assembly (PL) - LIFT 14W - Exterior Plate Details Types 1, 2, 5, 6, 10, 13, 14					
	ABF-SUB-001092R00	OBG - Standard (RS) - LIFT 14W - Rib and Plate Stiffener Details					
	ABF-SUB-001093R00	Final Main Cable Strand Fabrication Length Calculations					
	ABF-SUB-001010R02	Manufacturing and Fabrication Self Qualification Audit (MFSQA) - Aztec Galvanizing - Galvanize Socket Body					
	ABF-SUB-000799R01	Final Box Girder Camber Calculations					
	ABF-SUB-000522R03	OBG - Crossbeam Sub Assembly (CB) - CROSSBEAM 1 - CB1, CB2, CB3					
	ABF-SUB-000366R06	Cable Band - General Weld Repair Plan - Goodwin					

PB TOWER STATUS CHART APRIL 01, 2009

Attachment #4 (7/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/1/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
50 day review	ABF-SUB-000605R14	TOWER - Skirt Drawings - LIFT 1	25-Mar-2009	Mohammad Awal	P	11-Mar-2009	25-Mar-2009
CRM tue 3/31	ABF-SUB-001044R00	TOWER - Diaphragm Grating Details - LIFT 1	25-Mar-2009	Sanny Khow	P	25-Feb-2009	16-Apr-2009
Ty fri 4/6	ABF-SUB-000464R07	TOWER - LIFT 3 - Cross Brace and Strut	03-Apr-2009	Sanny Khow	P	20-Mar-2009	03-Apr-2009
Ty fri 4/6	ABF-SUB-000620R04	TOWER - Plate Skin C - LIFT 4	03-Apr-2009	Michelle Chui	P	20-Mar-2009	03-Apr-2009
Ty fri 4/6	ABF-SUB-000621R04	TOWER - Plate Skin D - LIFT 4	03-Apr-2009	Michelle Chui	P	20-Mar-2009	03-Apr-2009
Ty resp. 4/8	ABF-SUB-000647R04	TOWER - Strut Façade (L) - Face A - LIFT 4	03-Apr-2009	Sanny Khow	P	20-Mar-2009	03-Apr-2009
	ABF-SUB-000233R03	Tower General Notes	09-Apr-2009	Sanny Khow	P	27-Mar-2009	10-Apr-2009
	ABF-SUB-000441R11	TOWER - (m) - Grating Support - LIFT 1	09-Apr-2009	Sanny Khow	P	26-Mar-2009	09-Apr-2009
	ABF-SUB-000656R05	TOWER - Handrail Details - Lift 1, 2	09-Apr-2009	Mohammad Awal	P	26-Mar-2009	09-Apr-2009
	ABF-SUB-000002R11	TOWER - T1 Baseplates and Shear Plates - LIFT 1	13-Apr-2009	Sanny Khow	P	30-Mar-2009	13-Apr-2009
	ABF-SUB-000648R06	TOWER - LADDER DETAILS - LIFT 1, 2	13-Apr-2009	Mohammad Awal	P	30-Mar-2009	13-Apr-2009
	ABF-SUB-001084R00	Tower Boom - LIFT 5	18-May-2009	Mohammad Awal	P	27-Mar-2009	16-May-2009
	ABF-SUB-000622R04	TOWER - Plate Skin E - LIFT 4					
	ABF-SUB-000469R07	Tower - Skin Plate D - Lift 3					