STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	828/1038
Page	1
Date	3/20/2009
Cont. Hrs	0700-1530
Insp. Hrs	0700-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

ITEM # 8, E -line, Tower - "D & F", Truss FS W4-W9 and Erect Truss FS E8-E11

EQUIPMENT AND/OR LABOR:

HOURS - ITEM NO.

WEATHER
AM - Clear/+45*F PM - Clear/+50*F

TIDE
AM - High PM - High

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	REMARKS
	1	Ringer Barge - I (240' boom)	8							ABF a JV
	1	Ringer Barge - II (260' boom)	8							ABF a JV
478-40-5010	1	JIG 400S Manlift				8				Hertz Rental
	1	RedArc DX-450 Welder	8							ABF a JV
58084	1	RT-160 crane on American Barge							8	ABF a JV
006-18-4293	1	IR Compressor	8							ABF a JV
549-07-5006	1	MultiEquip Generator	8							ABF a JV
006-18-4217		IR Compressor	8							ABF a JV
	1	Forklift	8							ABF a JV
Westar-I, II, XII, KRS 180-8, 318, TEC 36, 35, 27 YC-1333	9	Material Barge	8							ABF a JV
Britany/ Stela	3	Crew Boat	8							C&W Diving
Solana	1	Tug Boat	8							Westar
Hero	1	Tug Boat	8							C&W Diving
WLDR - Frmn	1	Frank Brajkovich	8							ABF a JV (Welding)
IRNW - Jrny	1	Ariesto Grandos	8							ABF a JV (Welding)
WLDR - Jrny	1	Rich Bazewic	8							ABF a JV (Welding)
WLDR - Jrny	1	Salvador Sandoval	8							ABF a JV (Welding)
IRNW - Frmn	1	James Sturgeon	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Barry Rothman	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Brian Benson	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Casey Lux	8							ABF a JV (Berth - 7)
IRNW-App.	1	Ethan Kent	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Matt Chamberlin	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Mike Maday	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Weston Woodring	8							ABF a JV (Berth - 7)
IRNW - Frmn	1	Ed Meyer	8							ABF a JV (Erection)
IRNW - Jrny	1	Jacob Jamson	8							ABF a JV (Erection)
IRNW - Jrny	1	Jerry Kubala	8							ABF a JV (Erection)
IRNW - Jrny	1	Kevin Radcliff	8							ABF a JV (Erection)

REC'D '09 APR-21 #009036

Signature

TE - Civil
Title

Arashdeep Pannu

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	828/1038
Page	2
Date	3/20/2009
Cont. Hrs	0700-1530
Insp. Hrs	0700-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

ITEM # 8, E -line, Tower - "D & F", Truss FS W4-W9 and Erect Truss FS E8-E11

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	HOURS - ITEM NO. REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER AM - Clear/+45*F PM - Clear/+50*F; TIDE AM - High PM - High; REMARKS
IRNW-App.	1	Mathew Cochran	8							ABF a JV (Erection)
IRNW - Jrny	1	Stanley Dalie	8							ABF a JV (Erection)
IRNW - Frmn	1	Calros Valverde	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Declan Treanor	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Gab Rios	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Josh Galvin	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Rene Hernandez	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Steve Beties	8							ABF a JV (Bolting/Erection)
IRNW - App	1	Steven Xkatu	8							ABF a JV (Bolting/Erection)
IRNW - App.	1	Serina Lafleur	8							ABF a JV (Bolting/Berth - 7)
OE - Jrny	1	Rodney Anderson	8							ABF a JV / Gantry Crane
OE - Jrny	1	Deshing Bian	8							ABF a JV (Berth - 7)
OE - Jrny	1	Chris Rayne	8							ABF a JV / RB - I
OE - Jrny	1	Ernie Hamilton	8							ABF a JV / RB - I
OE - Jrny	1	Michael Klien	8							ABF a JV / RB - II
OE - Jrny	1	Daniel Martinez	8							ABF a JV / RB - II
OE - Jrny	1	Nick Shaffer	8							ABF a JV / RB - II

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

Deliver Truss FS W4-W5. Start assembling Truss FS W4-W5.

(Berth - 7) W-line TT - "G", weld & install ladders/landing platforms and spud piles.

(Berth 7) Continue, install and Pre-tension bolts Trusses Truss FS W5-W6-W7.

TT-"F", Erect Lift #3 on East bent.

Truss FS W5-W6 - install and pre-tension bolts.

Continue, install & pre-tension bolts in transverse and transverse diagonal members from FS E6 - E11.

Observed a work-float with frailed ropes on the top side of the float has been removed from service

Called Scott T (ABF) about flame cutting a hand hole in the diagonal member at PP E22. He informed me that the issue was addresed in ABF-KCB-RFI-021.

Signature

TE - Civil
Title
Arashdeep Pannu