STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 5/80)

Job Stamp				
04-0120F4	Const. Calendar: 848			
	Project Work Day No.: 1058			
SFOBB SAS	Date	04/09/2009		
	Inspectors Hours	Start 10:30	Stop	11:10
	Shift Hours	07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Subs CMC-RS**

Weather: Light rain with cool temperature – Hi 55°F Low 47°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued bushing the concrete surfaces for Panel C of the W2E deviation saddle.
- ABF piledrivers continued to reassemble scaffolds with more safety measures implemented (i.e. toe boards, bolted connections, etc) which will be moved with the crane along the falsework soffit for ABF, CMC-RS, Conco, and SDI.
- ABF ironworkers continued to assemble additional scaffolds to be placed on the north and south ends of the falsework soffit to facilitate SDI post-tensioning transverse tendons CBT-11 to CBT-22. ABF piledrivers set these scaffolds and placed toeboards on around the steel planks.
- Continued to remove vertical and battered strongbacks (double channels and tubing) on the west end of the cap beam starting at the W2W North Hinge K assembly.
- Continued stripping the sloped forms (pour 1 base slab) on the east end of the cap beam.

CMC-RS

- Continued to place and torque the male portion of the #19 hairpins hooked bars at the W2E construction joint with the OBG. Began to place vertical #19 bars to the horizontal hairpins, see Pamela's diary for additional details and labor.

Office work:

- Attended biweekly SAS Safety Tailgate and staff meeting at 8:00am.
- Reviewed miscellaneous documents related to post-tensioning transverse tendons CBT-11 to 36.
- Wrote todays diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

REC'D '09 APR-22 #009378

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow

File Name:	Apr-09-2009 W2 Cap 002		
Date:	04-09-09	By Int:	M Bruce

Description: Removal of the vertical and battered strongbacks near the W2W North Hinge K assemblies on the west end of the cap beam.

File Name:	Apr-09-2009 W2 Cap 003		
Date:	04-09-09	By Int:	M Bruce

Description: Ironworkers placing #19 vertical bars to the #19 horizontal male couplers at the W2E construction joint.