STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

ENGINEER'S DAILY REPORT

LAN Engineering Consultant 5/4/09

REPORT NO. 847 {7-day}{ + 210 Project Work Day}

DATE: April 08, 2009

M T W T F S S (DAY)

NORMAL WORK HOUR: START: 6:00AM STOP: 3:30PM

WEATHER: SUNNY

LOCATION :

Construction Field Office : 333 Burma Road, Oakland 94607

Working Drawing Campus Office : 375 Burma Road, Oakland 94607

04-SF-80-13.2/13.9
Contract No. 04-0120F4
{SAS Superstructure}

Caltrans Supervisor:
Gary Lai
Senior Bridge Engineer

Office Work:

- **Teleconference with Team China. (Team Oakland / Team China) 4:30 PM.**
  - Cancelled this week.
  - Next Teleconference is scheduled for April 15, 2009.
  - Gina Emailed the OBG Penetration weekly update. See attachment.
  - Gina sent an Email to Dan Raynor (ABF) about the missing penetrations in the Tower Lift one that did not get in when plate was fabricated. See attachment.
- **Shop Drawing Work – Lift 12 Priority**
  - John Lyons sent out the new updated Priority shop drawing list dated April 6. I integrated the PB review status in the list. See attachment.
  - Gave a copy of the list to Roman Granados with the updates to the submittals imported to PMIV this morning.
- **OBG Master Penetration Charts.**
  - Updating the OBG master MEP penetration charts from the previous week's changes in the status of the shop drawings and china fabrication update.

Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is Mike.Travis@LANEngineering.com or Michael_Travis@dot.ca.gov

END OF REPORT

0545-1630 @ Office / Time sheet total 8 hours regular

Attachments:

1. Email John Lyons "ABF Suggested Due Date Lists" Shop Drawings.
2. Email from Team China - OBG Inventory Update.
3. Email Gina - MEP Penetrations week 4/6-10/2009.
4. Email Gina - Dan Raynor (ABF) Tower Penetration missing Lift 1.

RECD '09 MAY-07 #009431

SIGNATURE

Name: Michael F. Travis

TITLE: Electrical Engineer – LAN Engineering

PB OBG/TOWER STATUS CHART APRIL 08, 2009

Attachment #1 (1/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/6/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
Lift 13 on hold	ABF-SUB-000667R04	OBG - Standard Layout Details (L) - LIFT 13W	16-Dec-2008	Alex Schmitt	H	02-Dec-2008	16-Dec-2008
Lift 13 on hold	ABF-SUB-000917R00**	OBG - Deck Plate Sub Assembly (DP) - Plate Type 1, 2, 10, 18 - LIFT 13W	15-Jan-2009	Ajay Sehgal	H	26-Nov-2008	15-Jan-2009
Lift 13 on hold	ABF-SUB-000918R00	OBG - Standard Details (X) - LIFT 13W - Longitudinal Bulkhead, Stiffener Plates	15-Jan-2009	Philip He	H	26-Nov-2008	15-Jan-2009
Lift 13 on hold	ABF-SUB-000919R00	OBG - Standard Details (RS) - LIFT 13W - Rib Plate Stiffeners	15-Jan-2009	Philip He	H	26-Nov-2008	15-Jan-2009
Lift 13 on hold	ABF-SUB-000930R01	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details @ PP118 thru PP121	20-Jan-2009	John Lyons	H	06-Jan-2009	30-Jan-2009
Lift 13 on hold	ABF-SUB-000923R00	OBG - Shop Assembly (SA) - Splice, Grillage, & Bearing - LIFT 13W	21-Jan-2009	Ajay Sehgal	H	02-Dec-2008	21-Jan-2009
Lift 13 on hold	ABF-SUB-000924R00**	OBG - Standards (X) - LIFT 13W	21-Jan-2009	Philip He	H	02-Dec-2008	21-Jan-2009
Lift 13 on hold	ABF-SUB-000927R00	OBG - Floorbeam Sub Assembly (FB) - 117.5 thru 119.65 - LIFT 13W	23-Jan-2009	Victor Altamirano	H	04-Dec-2008	23-Jan-2009
Lift 13 on hold	ABF-SUB-000905R01	OBG - Layout Details (L) - LIFT 13W	28-Jan-2009	Philip He	H	09-Dec-2008	28-Jan-2009
ongoing	ABF-SUB-000695R01	Traveler Scaffolds - E2/E3 Bikepath Traveler Structural Plans & Details	30-Jan-2009	Alex Schmitt	H	09-Jan-2009	23-Jan-2009
ongoing	ABF-SUB-000751R01	WB Traveler Shop Drawings	30-Jan-2009	Alex Schmitt	H	09-Jan-2009	23-Jan-2009
ongoing	ABF-SUB-000781R01	Traveler Scaffolds (SAS-EB) - Structural Plans & Details	30-Jan-2009	Alex Schmitt	F	09-Jan-2009	23-Jan-2009
Lift 13 on hold	ABF-SUB-000932R00	OBG - K Plate Sub Assembly (KP) - LIFT 13W	30-Jan-2009	Bob Brignano	H	11-Dec-2008	30-Jan-2009
Lift 13 on hold	ABF-SUB-000939R00	OBG - Standards (X) - LIFT 13W - Longitudinal Shear Plates, Plate Stiffeners	10-Feb-2009	Ajay Sehgal	H	22-Dec-2008	10-Feb-2009
on hold	ABF-SUB-000940R00	OBG - Standard Details (SD) - CB 18, Plates, and Floorbeam Details	10-Feb-2009	Abbas Iranmanesh	H	22-Dec-2008	10-Feb-2009
on hold	ABF-SUB-000940R01	OBG - Standard Details (SD) - CB 18, Plates, and Floorbeam Details	10-Feb-2009	Abbas Iranmanesh	H	15-Jan-2009	10-Feb-2009
on hold	ABF-SUB-000940R02	OBG - Standard Details (SD) - Deck Plate Standard Section	10-Feb-2009	Abbas Iranmanesh	H	21-Jan-2009	10-Feb-2009
Lift 13 on hold	ABF-SUB-000942R00	OBG - Standard (RS) - LIFT 13W - WTand Plate Stiffener Details	10-Feb-2009	Bob Brignano	H	22-Dec-2008	10-Feb-2009
Lift 13 on hold	ABF-SUB-000943R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 7 & 8	12-Feb-2009	Abbas Iranmanesh	H	24-Dec-2008	12-Feb-2009
Lift 13 on hold	ABF-SUB-000944R00	OBG - Bottom Plate Sub Assembly (BP) - LIFT 13W - Plate Types 6, 13, & 14	12-Feb-2009	Tai-Lin Liu	H	24-Dec-2008	12-Feb-2009
Lift 13 on hold	ABF-SUB-000945R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 13W	12-Feb-2009	Tai-Lin Liu	H	24-Dec-2008	12-Feb-2009
Lift 13 on hold	ABF-SUB-000948R00	OBG - Plate Sub Assembly (PL) - LIFT 13W - Exterior Plate Details - Bottom Plate Types	12-Feb-2009	Victor Altamirano	H	24-Dec-2008	12-Feb-2009
Lift 13 on hold	ABF-SUB-000950R00	OBG - Standards (RS) - LIFT 13W - Wt and Plate Stiffener Details	12-Feb-2009	Philip He	H	24-Dec-2008	12-Feb-2009
Lift 13 on hold	ABF-SUB-000951R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	12-Feb-2009	Ajay Sehgal	H	24-Dec-2008	12-Feb-2009
Lift 13 on hold	ABF-SUB-000949R00	OBG - Standards (X) - LIFT 13W - Floorbeam, Stiffener Diaphragm, & Bearing Plates	17-Feb-2009	Tai-Lin Liu	H	30-Dec-2008	18-Feb-2009
Lift 13 on hold	ABF-SUB-000667R07	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Mark Layout Details	19-Feb-2009	Alex Schmitt	H	05-Feb-2009	19-Feb-2009
Lift 13 on hold	ABF-SUB-000953R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	25-Feb-2009	Philip He	H	06-Jan-2009	25-Feb-2009
Lift 13 on hold	ABF-SUB-000957R00	OBG - Standards (X) - LIFT 13W - Floorbeam Details	25-Feb-2009	Bob Brignano	H	06-Jan-2009	25-Feb-2009
Lift 13 on hold	ABF-SUB-000960R00	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details	25-Feb-2009	John Lyons	H	06-Jan-2009	25-Feb-2009
on hold	ABF-SUB-000940R03	OBG - Standard Details (SD) - LIFT 14E - Deck Plate Standard Section	04-Mar-2009	Abbas Iranmanesh	H	18-Feb-2009	04-Mar-2009
Lift 13 on hold	ABF-SUB-000965R00	OBG - Standard Layout Assembly (L) - LIFT 13W	06-Mar-2009	John Lyons	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000968R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	06-Mar-2009	Abbas Iranmanesh	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000969R00	OBG - Standard (RS) - LIFT 13W - Plate Stiffener Details	06-Mar-2009	John Lyons	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000970R00	OBG - Edge Plate Sub Assembly (EP) - LIFT 13W - Plate Types 3, 17	06-Mar-2009	Philip He	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000971R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 13W	06-Mar-2009	Bob Brignano	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000972R00**	OBG - Longitudinal Diaphragm Assembly (LD) - LIFT 13W	06-Mar-2009	Bob Brignano	H	15-Jan-2009	06-Mar-2009
Lift 13 on hold	ABF-SUB-000973R00	OBG - Shop Assembly (SA) - LIFT 13W - Splice Plate, Bottom Plate, Lift Lug	07-Mar-2009	Chris Havel	H	16-Jan-2009	07-Mar-2009

PB OBG/TOWER STATUS CHART APRIL 08, 2009

Attachment #1 (2/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok **4/6/2009** **Submittal Priority by ABF Requested Due Date**

			Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
Lift 13 on hold	ABF-SUB-000974R00	OBG - Plate Sub Assembly (PL) - LIFT 13W - Exterior Plate Details - Plate Types	07-Mar-2009	Chris Havel	H	16-Jan-2009	07-Mar-2009
Lift 13 on hold	ABF-SUB-000978R00	OBG - Standards (X) - LIFT 13W - Architectural Splice, Floorbeam	11-Mar-2009	Philip He	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000980R00	OBG - Plate Sub Assembly (PL) - LIFT 13W - Exterior Plate Details - Plate Types 4, 5, 15	11-Mar-2009	Abbas Iranmanesh	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000981R00	OBG - Standards (RS) - LIFT 13W - Plate Stiffener Details	11-Mar-2009	John Lyons	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000982R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 4 & 5	11-Mar-2009	Bob Brignano	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000983R00	OBG - Standards (X) - LIFT 13W - Floorbeam, Stiffener Splice Plate	11-Mar-2009	Chris Havel	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000984R00	OBG - Standards (RS) - LIFT 13W - Plate Stiffener Details	11-Mar-2009	Abbas Iranmanesh	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000985R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 13W	11-Mar-2009	Ajay Sehgal	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000986R00	OBG - Side Plate Sub Assembly (SP) - LIFT 13W - Plate Types 5, 15, 16	11-Mar-2009	Philip He	H	20-Jan-2009	11-Mar-2009
Lift 13 on hold	ABF-SUB-000987R00*	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	11-Mar-2009	John Lyons	H	20-Jan-2009	11-Mar-2009
on hold	ABF-SUB-000707R01*	OBG - Mark Layout Details (L) - LIFT 14W	12-Mar-2009	Ajay Sehgal	H	26-Feb-2009	12-Mar-2009
Lift 13 on hold	ABF-SUB-000992R00	OBG - Standards (X) - LIFT 13W - Saddle Support, Floorbeam Details	13-Mar-2009	John Lyons	H	22-Jan-2009	13-Mar-2009
Lift 13 on hold	ABF-SUB-000993R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	13-Mar-2009	Bob Brignano	H	22-Jan-2009	13-Mar-2009
Lift 13 on hold	ABF-SUB-000994R00	OBG - Shop Assembly (SA) - LIFT 13W - Architectural Splice, Stiffener Plate	13-Mar-2009	Bob Brignano	H	22-Jan-2009	13-Mar-2009
ongoing	ABF-SUB-000854R01	Traveler Scaffolds (E2/E3-EB) - Structural Plans & Details	14-Mar-2009	Alex Schmitt	F	23-Jan-2009	14-Mar-2009
Lift 13 on hold	ABF-SUB-000667R08	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Mark Layout Details	17-Mar-2009	Alex Schmitt	H	03-Mar-2009	17-Mar-2009
Lift 13 on hold	ABF-SUB-000930R02	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details @ PP118 thru PP121	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
Lift 13 on hold	ABF-SUB-000960R01	OBG - Layout Assembly (L) - LIFT 13W - Floorbeam Details	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
Lift 13 on hold	ABF-SUB-000965R01	OBG - Standard Layout Assembly (L) - LIFT 13W	17-Mar-2009	John Lyons	H	03-Mar-2009	17-Mar-2009
ongoing	ABF-SUB-000708R05	OBG - BikePath Standard Details (BK, BKPL) - BikePath Panel Details	20-Mar-2009	Alex Schmitt	H	13-Mar-2009	27-Mar-2009
	ABF-SUB-001000R00	Suspender Clamps - Manufacture Procedure - Shanghai Pujiang Cable	20-Mar-2009	Warren Collins	A	29-Jan-2009	30-Mar-2009
	ABF-SUB-001001R00	Split Collar - Manufacture Procedure - Shanghai Pujiang Cable	20-Mar-2009	Warren Collins	A	29-Jan-2009	30-Mar-2009
	ABF-SUB-001002R00	Separator - Manufacture Procedure - Shanghai Pujiang Cable	20-Mar-2009	Warren Collins	A	29-Jan-2009	30-Mar-2009
ongoing	ABF-SUB-000856R01	Traveler Scaffolds (E2/E3-WB) - Structural Plans & Details	21-Mar-2009	Alex Schmitt	F	23-Jan-2009	14-Mar-2009
Ty by mon 4/6	ABF-SUB-000605R14	TOWER - Skirt Drawings - LIFT 1	25-Mar-2009	Mohammad Awal	P	11-Mar-2009	25-Mar-2009
on hold	ABF-SUB-000704R01	OBG - Mark Layout Details (L) - LIFT 14E	25-Mar-2009	Ajay Sehgal	H	11-Mar-2009	25-Mar-2009
ongoing	ABF-SUB-000739R02	OBG - Shop Drawings (SP) - Crossbeam Service Platform	25-Mar-2009	Alex Schmitt	H	11-Mar-2009	25-Mar-2009
???	ABF-SUB-000909R01*	OBG Shop Drawings - Architectural Structure Pull Box Support Near Tower	25-Mar-2009	Chandrawinata	H	11-Mar-2009	25-Mar-2009
Ty by fri 4/10	ABF-SUB-001044R00	TOWER - Diaphragm Grating Details - LIFT 1	25-Mar-2009	Sanny Khow	P	25-Feb-2009	16-Apr-2009
Lift 13 on hold	ABF-SUB-001008R00*	OBG - Layout Assembly (L) - LIFT 13W	27-Mar-2009	Abbas Iranmanesh	H	05-Feb-2009	27-Mar-2009
Lift 13 on hold	ABF-SUB-001008R01	OBG - Layout Assembly (L) - LIFT 13W	27-Mar-2009	Abbas Iranmanesh	H	03-Mar-2009	27-Mar-2009
Lift 13 on hold	ABF-SUB-001013R00*	OBG - Corner Assembly (CA) - LIFT 13W	27-Mar-2009	Chris Havel	H	05-Feb-2009	27-Mar-2009
Lift 13 on hold	ABF-SUB-001006R00	OBG - Standard (X) - LIFT 13W - Plate, Floorbeam Details	28-Mar-2009	Bob Brignano	H	06-Feb-2009	28-Mar-2009
Lift 13 on hold	ABF-SUB-001007R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 13W	28-Mar-2009	Bob Brignano	H	06-Feb-2009	28-Mar-2009
on hold	ABF-SUB-001009R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior Plate Details - Plate Types 5 thru 18	28-Mar-2009	Chris Havel	H	06-Feb-2009	28-Mar-2009
on hold	ABF-SUB-001011R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E	28-Mar-2009	Abbas Iranmanesh	H	06-Feb-2009	28-Mar-2009
on hold	ABF-SUB-001012R00	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	28-Mar-2009	John Lyons	H	06-Feb-2009	28-Mar-2009

PB OBG/TOWER STATUS CHART APRIL 08, 2009

Attachment #1 (3/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/6/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
	ABF-SUB-000367R03	Cable Band - Inspection & Test Plan - Goodwin	30-Mar-2009	Warren Collins	A	16-Mar-2009	30-Mar-2009
on hold	ABF-SUB-001014R00	OBG - Standard (X) - LIFT 14E - Stiffener Splice & Diaphragm Plates	01-Apr-2009	Bob Brignano	H	10-Feb-2009	01-Apr-2009
on hold	ABF-SUB-001015R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior & Interior Plate Details	01-Apr-2009	Bob Brignano	H	10-Feb-2009	01-Apr-2009
on hold	ABF-SUB-001016R00	OBG - Standard (RS) - LIFT 14E - Plate & Rib Stiffener Details	01-Apr-2009	John Lyons	H	10-Feb-2009	01-Apr-2009
on hold	ABF-SUB-001017R00	OBG - Shop Assembly (SA) - LIFT 14E - Stiffener Splice Plate Details	01-Apr-2009	John Lyons	H	10-Feb-2009	01-Apr-2009
on hold	ABF-SUB-001018R00	OBG - Deck Plate Sub Assembly (DP) - LIFT 14E - Plate Type 1	01-Apr-2009	Philip He	H	10-Feb-2009	01-Apr-2009
	ABF-SUB-000087R40	OBG - Standard Weld Details (WD) - Typical Weld Details	02-Apr-2009	Philip He	H	27-Mar-2009	10-Apr-2009
	ABF-SUB-000979R01	Erection Plan (Box Girder) - Box Girder Pushing Plan	02-Apr-2009	Chris Havel	H	19-Mar-2009	02-Apr-2009
on hold	ABF-SUB-001020R00	OBG - Standard (X) - LIFT 14E - Stiffener, Floorbeam, Edge Beam Plates Details	02-Apr-2009	Philip He	H	11-Feb-2009	02-Apr-2009
on hold	ABF-SUB-001021R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Exterior Plate Details - Plate Type 7	02-Apr-2009	Chris Havel	H	11-Feb-2009	02-Apr-2009
on hold	ABF-SUB-001022R00	OBG - Standard (RS) - LIFT 14E - Plate and Rib Stiffener Details	02-Apr-2009	Bob Brignano	H	11-Feb-2009	02-Apr-2009
	ABF-SUB-001070R00	PROJECT SCHEDULE MONTHLY UPDATE NO. 27 (20-FEBRUARY-2009)	02-Apr-2009	Don Ross	F	23-Mar-2009	02-Apr-2009
Ty by fri 4/10	ABF-SUB-000647R04	TOWER - Strut Façade (L) - Face A - LIFT 4	03-Apr-2009	Sanny Khow	P	20-Mar-2009	03-Apr-2009
	ABF-SUB-000796R03	(MFSQA) - Socket Manufacture for PPWS - Hangzhou Hailun Casting Steel Co	03-Apr-2009	Warren Collins	A	25-Mar-2009	08-Apr-2009
	ABF-SUB-001073R00	Time Impact Analysis #5	04-Apr-2009	Don Ross	L	20-Mar-2009	03-Apr-2009
Ty by fri 4/10	ABF-SUB-000214R10	Box Lift Erection Connection Erection Procedure	06-Apr-2009	Alex Schmitt	H	24-Mar-2009	07-Apr-2009
	ABF-SUB-000795R03	(MFSQA) - Responses to NINGBO	06-Apr-2009	Warren Collins	A	23-Mar-2009	06-Apr-2009
Ty by fri 4/10	ABF-SUB-000804R01	Erection Plan (Box Girder) - Vertical Jacking and Load Monitoring Plan	06-Apr-2009	Chris Havel	H	23-Mar-2009	22-Apr-2009
	ABF-SUB-000879R01	(MFSQA) - Responses to Metal Heat Treatment Factory - NINGBO	06-Apr-2009	Warren Collins	A	23-Mar-2009	06-Apr-2009
	ABF-SUB-000881R02	(MFSQA) - Response to Nondestructive Testing Center for Machinery Industry - SRIM	06-Apr-2009	Warren Collins	A	20-Mar-2009	03-Apr-2009
ongoing	ABF-SUB-000963R01	OBG - Miscellaneous (TRFB) - Traveler Rail Field Bolts	06-Apr-2009	Alex Schmitt	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-001003R01	OBG - BikePath Sub Assembly (BK) - Panel Details	06-Apr-2009	Victor Altamirano	H	30-Mar-2009	13-Apr-2009
on hold	ABF-SUB-000704R02	OBG - Mark Layout Details (L) - LIFT 14E - Anchorage Plate, Floorbeam	07-Apr-2009	Ajay Sehgal	H	24-Mar-2009	07-Apr-2009
on hold	ABF-SUB-000723R01	OBG - Crossbeam Layout (L) - LIFT 14E - CB19	07-Apr-2009	Bob Brignano	H	24-Mar-2009	07-Apr-2009
	ABF-SUB-001079R00	MFSQA for Michigan Metal Coatings Company	07-Apr-2009	Bob Brignano	F	24-Mar-2009	07-Apr-2009
Ty by fri 4/10	ABF-SUB-000233R03	Tower General Notes	09-Apr-2009	Sanny Khow	P	27-Mar-2009	10-Apr-2009
	ABF-SUB-000441R11	TOWER - (m) - Grating Support - LIFT 1	09-Apr-2009	Sanny Khow	P	26-Mar-2009	09-Apr-2009
	ABF-SUB-000595R01	OBG - SHOP ASSEMBLY TABLE (SA) - LIFTS 3, 5	09-Apr-2009	Bob Brignano	H	02-Apr-2009	16-Apr-2009
Ty by fri 4/10	ABF-SUB-000656R05	TOWER - Handrail Details - Lift 1, 2	09-Apr-2009	Mohammad Awal	P	26-Mar-2009	09-Apr-2009
	ABF-SUB-000766R02	OBG - Miscellaneous (TRE) - Traveler Rail Details - CB1, CB2, CB3	09-Apr-2009	Alex Schmitt	H	02-Apr-2009	16-Apr-2009
	ABF-SUB-000774R01	OBG - Miscellaneous (BKR) - Bikepath Railing	09-Apr-2009	Bob Brignano	H	26-Mar-2009	09-Apr-2009
	ABF-SUB-001032R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	09-Apr-2009	Bob Brignano	H	18-Feb-2009	09-Apr-2009
	ABF-SUB-001033R00	OBG - Standard Details (SD) - LIFT 14E - Deck Plate Details	09-Apr-2009	Philip He	H	18-Feb-2009	09-Apr-2009
	ABF-SUB-000087R41	OBG - Standard Weld Details (WD) - Typical Weld Details	10-Apr-2009	Philip He	H	27-Mar-2009	10-Apr-2009
Ty by fri 4/10	ABF-SUB-000304R02	OBG Standard Piece Details (X) - Lift 12E	10-Apr-2009	John Lyons	H	27-Mar-2009	10-Apr-2009
	ABF-SUB-000466R01	OBG - SEGMENT ASSEMBLY DRAWERS (SEG) LIFT 12E	10-Apr-2009	Victor Altamirano	H	27-Mar-2009	10-Apr-2009
	ABF-SUB-000574R02*UD	OBG - Corner & Segment Assemblies (CA, SEG) - LIFT 12W	10-Apr-2009	Bob Brignano	H	27-Mar-2009	10-Apr-2009

PB OBG/TOWER STATUS CHART APRIL 08, 2009

Attachment #1 (4/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/6/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
	ABF-SUB-000735R48	Weld Report for Japan Steel Works LTD - NO. 45	10-Apr-2009	Warren Collins	A	31-Mar-2009	10-Apr-2009
	ABF-SUB-000961R21	Weld Report for Oregon Iron Works Inc. - Weekly Inspection Report thru 03/20/09	10-Apr-2009	Warren Collins	B	31-Mar-2009	10-Apr-2009
	ABF-SUB-001026R00	OBG - Standard (X) - LIFT 14E - Longitudinal Stiffener, Edge Beam	10-Apr-2009	Abbas Iranmanesh	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001027R00	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	10-Apr-2009	Chris Havel	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001028R00	OBG - Deck Plate Sub Assembly (DP) - LIFT 14E - Plate Types 1, 2, 10	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001029R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E - Plate Type 7	10-Apr-2009	Chris Havel	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001030R00	OBG - Bottom Plate Sub Assembly (BP) - LIFT 14E - Plate Types 6, 13, 14	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001031R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 14E	10-Apr-2009	Philip He	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001034R00	OBG - Side Plate Sub Assembly (SP) - LIFT 14E - Plate Types 5, 7, 8, 15, 16	10-Apr-2009	Alex Schmitt	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001035R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 14E	10-Apr-2009	John Lyons	H	19-Feb-2009	10-Apr-2009
	ABF-SUB-001083R00	(MFSQA) - A. G. Machine Works Inc - 62F & 65F Lathe Machining Only	10-Apr-2009	Warren Collins	A	27-Mar-2009	10-Apr-2009
Ty by fri 4/10	ABF-SUB-000002R11	TOWER - T1 Baseplates and Shear Plates - LIFT 1	13-Apr-2009	Sanny Khow	P	30-Mar-2009	13-Apr-2009
Ty by fri 4/10	ABF-SUB-000305R01	OBG Plate Details (PL) - Lift 12E	13-Apr-2009	Victor Altamirano	H	30-Mar-2009	13-Apr-2009
Ty by fri 4/10	ABF-SUB-000306R01	OBG Plate Sub-Assemblies (BP, DP, EP) - Lift 12E	13-Apr-2009	Philip He	H	30-Mar-2009	13-Apr-2009
Ty by fri 4/10	ABF-SUB-000311R01	OBG Deck Plate Sub-Assemblies (DP) - Lift 12E	13-Apr-2009	Ajay Sehgal	H	30-Mar-2009	13-Apr-2009
Ty by fri 4/10	ABF-SUB-000321R02	OBG Standard Details (X) - Lift 12E	13-Apr-2009	Philip He	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000322R01*	OBG Rib Stiffeners (RS) and Plate Details (PL) - Lift 12E	13-Apr-2009	John Lyons	H	30-Mar-2009	13-Apr-2009
Ty by fri 4/10	ABF-SUB-000323R01	OBG Side Plate Sub-Assemblies (SP) - Lift 12E	13-Apr-2009	Ajay Sehgal	H	30-Mar-2009	13-Apr-2009
Ty by fri 4/10	ABF-SUB-000360R01	OBG - Side Plate Sub Assembly (SP) - LIFT 12E	13-Apr-2009	Chris Havel	H	30-Mar-2009	13-Apr-2009
Ty by fri 4/10	ABF-SUB-000362R01	OBG STANDARDS (X) - LIFT 12E - Floorbeam Details	13-Apr-2009	John Lyons	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000443R02	OBG - CROSSBEAM STANDARDS (X) - Lift 12E	13-Apr-2009	Philip He	H	30-Mar-2009	13-Apr-2009
Ty by fri 4/10	ABF-SUB-000447R01	OBG - SEGMENT ASSEMBLIES (SEG) - LIFT 12E	13-Apr-2009	Philip He	H	30-Mar-2009	13-Apr-2009
Ty by fri 4/10	ABF-SUB-000458R04	OBG - STANDARD DETAILS (SD) - Lift 12E	13-Apr-2009	Victor Altamirano	H	30-Mar-2009	13-Apr-2009
	ABF-SUB-000574R03	OBG - Segment Assemblies (SEG) - LIFT 12W	13-Apr-2009	Bob Brignano	H	30-Mar-2009	13-Apr-2009
Ty by fri 4/10	ABF-SUB-000648R06	TOWER - LADDER DETAILS - LIFT 1, 2	13-Apr-2009	Mohammad Awal	P	30-Mar-2009	13-Apr-2009
	ABF-SUB-000458R05	OBG - STANDARD DETAILS (SD) - Lift 12E	14-Apr-2009	Victor Altamirano	H	31-Mar-2009	14-Apr-2009
Ty by fri 4/10	ABF-SUB-000467R05	OBG - Plate Sub Assembly (PL) - LIFT 12W - Exterior Side Plate Details - Plate Type 5	14-Apr-2009	John Lyons	H	18-Mar-2009	01-Apr-2009
	ABF-SUB-000645R46	Welding Quality Control Plan (WQCP) - JAPAN STEEL WORKS LTD - Section V2	14-Apr-2009	Warren Collins	A	31-Mar-2009	14-Apr-2009
	ABF-SUB-000645R47	Welding Quality Control Plan (WQCP) - JAPAN STEEL WORKS LTD - Sections S & V3	14-Apr-2009	Warren Collins	A	31-Mar-2009	14-Apr-2009
Ty by fri 4/10	ABF-SUB-000469R07	Tower - Skin Plate D - Lift 3	15-Apr-2009	Sanny Khow	P	01-Apr-2009	15-Apr-2009
Ty by fri 4/10	ABF-SUB-000622R04	TOWER - Plate Skin E - LIFT 4	15-Apr-2009	Michelle Chui	P	01-Apr-2009	15-Apr-2009
Ty by fri 4/10	ABF-SUB-000799R01	Final Box Girder Camber Calculations	15-Apr-2009	Chris Havel	A	01-Apr-2009	15-Apr-2009
	ABF-SUB-001010R02	(MFSQA) - Aztec Galvanizing - Galvanize Socket Body	15-Apr-2009	Warren Collins	0	01-Apr-2009	15-Apr-2009
	ABF-SUB-000087R39	OBG - Standard Weld Details (WD) - NDT Requirements (WD1 thru WD9)	16-Apr-2009	Philip He	H	02-Apr-2009	16-Apr-2009
Ty by fri 4/10	ABF-SUB-000361R01	OBG - Standard (RS) - LIFT 12W - WTand Plate Stiffener Details	16-Apr-2009	Philip He	H	02-Apr-2009	16-Apr-2009
Ty by fri 4/10	ABF-SUB-000362R02	OBG STANDARDS (X) - LIFT 12W - Floorbeam Details	16-Apr-2009	John Lyons	H	02-Apr-2009	16-Apr-2009
Ty by fri 4/10	ABF-SUB-000384R01	OBG Crossbeam Sub Assembly (PL) - LIFT 12W - Top and Bottom Flange Plate Details	16-Apr-2009	Bob Brignano	H	02-Apr-2009	21-Apr-2009

PB OBG/TOWER STATUS CHART APRIL 08, 2009

Attachment #1 (5/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/6/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
Ty by fri 4/10	ABF-SUB-000679R06	CABLE - Cable Band Drawings - Type B1 to B7 - Goodwin	16-Apr-2009	Warren Collins	A	02-Apr-2009	16-Apr-2009
Ty by fri 4/10	ABF-SUB-000696R04	CABLE - Cable Band Drawings - Type B8, B9, B10 & B14 - Goodwin	16-Apr-2009	Warren Collins	A	02-Apr-2009	16-Apr-2009
Ty by fri 4/10	ABF-SUB-000701R03	CABLE - Cable Band Drawings - Type B10-2, B11 & B13 - Goodwin	16-Apr-2009	Warren Collins	A	02-Apr-2009	16-Apr-2009
Ty by fri 4/10	ABF-SUB-000731R02	CABLE - Cable Band Drawings Type B16 - Goodwin	16-Apr-2009	Warren Collins	A	02-Apr-2009	18-Apr-2009
	ABF-SUB-001093R00	Final Main Cable Strand Fabrication Length Calculations	16-Apr-2009	Warren Collins	A	01-Apr-2009	31-May-2009
	ABF-SUB-000367R04	Cable Band - Inspection & Test Plan - Goodwin	17-Apr-2009	Warren Collins	A	03-Apr-2009	17-Apr-2009
Ty by fri 4/10	ABF-SUB-000448R06*	OBG - Deck Plate Sub Assembly (DP) - LIFT 12W - Plate Type 2	17-Apr-2009	John Lyons	H	03-Apr-2009	17-Apr-2009
Ty by fri 4/10	ABF-SUB-000530R06	OBG - Standard (RS) - LIFT 12W - Stiffeners Details	17-Apr-2009	Chris Havel	H	03-Apr-2009	17-Apr-2009
Ty by fri 4/10	ABF-SUB-000532R04*	OBG - Deck Plate Sub Assembly (DP) - LIFT 12W - Plate Types 1, 2, 10	17-Apr-2009	John Lyons	H	03-Apr-2009	17-Apr-2009
Ty by fri 4/10	ABF-SUB-000552R04	OBG - Longitudinal Diaphragm Sub Assembly (LD) - LIFT 12W - Plate Types 1, 2	17-Apr-2009	Philip He	H	03-Apr-2009	17-Apr-2009
Ty by fri 4/10	ABF-SUB-000554R05*	OBG - Standard (X) - LIFT 12W - Pipe Sleeve & Plate Details	17-Apr-2009	Chris Havel	H	03-Apr-2009	17-Apr-2009
Ty by fri 4/10	ABF-SUB-000574R05	OBG - Segment Assemblies (SEG) - LIFT 12W	17-Apr-2009	Bob Brignano	H	03-Apr-2009	17-Apr-2009
	ABF-SUB-000615R06	TOWER - Diaphragms Drawings - LIFT 4	17-Apr-2009	Sanny Khow	P	03-Apr-2009	08-Oct-2014
	ABF-SUB-001037R00	OBG - Standard (X) - LIFT 14E - Plate Details	17-Apr-2009	Ajay Sehgal	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001038R00	OBG - Standard Details (SD) - LIFT 14E - Lift Lug & Anchorage Plate Connection	17-Apr-2009	Alex Schmitt	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001039R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	17-Apr-2009	Philip He	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001040R00	OBG - Standard (X) - LIFT 14W - Stiffener Diaphragm & Edge Beam Plate Details	17-Apr-2009	Philip He	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001041R00	OBG - Standard (RS) - LIFT 14W - Plate Stiffener Details	17-Apr-2009	Ajay Sehgal	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001042R00	OBG - Plate Sub Assembly (PL) - LIFT 14W - Exterior Plate Details Types 9, 17, 18	17-Apr-2009	Abbas Iranmanesh	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001043R00	OBG - Edge Plate Sub Assembly (EP) - LIFT 14W - Plate Types 9, 17, 18	17-Apr-2009	Abbas Iranmanesh	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001045R00	OBG - Standard (X) - LIFT 14W - Edge Beam Details	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001046R00	OBG - Plate Sub Assembly (PL) - LIFT 14W - Vertical Plate Details	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001047R00	OBG - Edge Beam Sub Assembly (EB) - LIFT 14W	17-Apr-2009	Alex Schmitt	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001048R00	OBG - Vertical Plate Sub Assembly (VP) - LIFT 14W	17-Apr-2009	John Lyons	H	26-Feb-2009	17-Apr-2009
	ABF-SUB-001049R00	West Jacking Saddle Final Machining Drawings	18-Apr-2009	Warren Collins	A	27-Feb-2009	18-Apr-2009
	ABF-SUB-000366R07	Cable Band - General Weld Repair Plan - Goodwin	22-Apr-2009	Warren Collins	A	02-Apr-2009	22-Apr-2009
	ABF-SUB-001052R00	OBG - Layout Sub Assembly (L) - LIFT 13W	22-Apr-2009	Bob Brignano	H	03-Mar-2009	22-Apr-2009
	ABF-SUB-001012R01	OBG - Standard (RS) - LIFT 14E - Plate Stiffener Details	23-Apr-2009	John Lyons	H	05-Mar-2009	24-Apr-2009
	ABF-SUB-001054R00	OBG - Survey Plan - LIFTS 1 thru 11	23-Apr-2009	Chris Havel	H	04-Mar-2009	23-Apr-2009
	ABF-SUB-001056R00	OBG - Standard (X) - LIFT 14E - Longitudinal Shear, Floorbeam Plate Details	28-Apr-2009	Philip He	H	09-Mar-2009	28-Apr-2009
	ABF-SUB-001057R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	28-Apr-2009	Ajay Sehgal	H	09-Mar-2009	28-Apr-2009
	ABF-SUB-001058R00	OBG - Layout Assembly (L) - LIFT 14E	30-Apr-2009	Ajay Sehgal	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001058R01	OBG - Layout Assembly (L) - LIFT 14E	30-Apr-2009	Ajay Sehgal	H	24-Mar-2009	07-Apr-2009
	ABF-SUB-001059R00	OBG - Plate Sub Assembly (PL) - LIFT 14E - Top Anchorage Plate Details	30-Apr-2009	John Lyons	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001060R00	OBG - Segment Sub Assembly (SEG) - LIFT 13W	30-Apr-2009	Chris Havel	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001061R00	OBG - Architectural Housing Assembly (AH) - LIFT 13W	30-Apr-2009	Chris Havel	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001062R00	OBG - Standard (X) - LIFT 13W - Floorbeam Details	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009

PB OBG/TOWER STATUS CHART APRIL 08, 2009

Attachment #1 (6/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok | **4/6/2009** | **Submittal Priority by ABF Requested Due Date**

CT/JV Status	Reference	Subject	Information Only / Req. Due Date	Responed / *redline / Resp. Engineer	**Posted / Discipline	Reviewing / Date Received	PB color code ID / Contract Due Date
	ABF-SUB-001063R00	OBG - Shop Assembly (SA) - LIFT 13W - Traveler Rail & Splice Plate Details	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001064R00	OBG - Shop Assembly (SA) - LIFT 13W - Catwalk Support Details	30-Apr-2009	Abbas Iranmanesh	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001065R00	OBG - Longitudinal Diaphragm Sub Assembly (LD) - LIFT 14E	30-Apr-2009	John Lyons	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001066R00	OBG - Segment Sub Assembly (SEG) - LIFT 13W	30-Apr-2009	Philip He	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001067R00	OBG - Standard (X) - LIFT 14E - Splice, Longitudinal Shear Stiffener & Connection Plate	30-Apr-2009	Bob Brignano	H	11-Mar-2009	30-Apr-2009
	ABF-SUB-001055R00	OBG Shop Drawings - (ESH) - East Saddle Housing Detail Drawings	02-May-2009	Warren Collins	H	13-Mar-2009	02-May-2009
	ABF-SUB-001068R00	OBG - Miscellaneous (CWS) - Connection to Bikepath Bracket	02-May-2009	Ajay Sehgal	H	13-Mar-2009	02-May-2009
	ABF-SUB-001069R00	OBG - Miscellaneous (BKWS) - BikePath Plan	02-May-2009	Ajay Sehgal	H	13-Mar-2009	02-May-2009
	ABF-SUB-000087R38	OBG - Standard Weld Details (WD) - Typical Weld Details	06-May-2009	Philip He	H	17-Mar-2009	06-May-2009
	ABF-SUB-001071R00	OBG - Standard (X) - LIFT 14E - Floorbeam, Stiffener Plate Top Anchorage, Stiffener	06-May-2009	Bob Brignano	H	17-Mar-2009	06-May-2009
	ABF-SUB-001072R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	06-May-2009	John Lyons	H	17-Mar-2009	06-May-2009
Ty by fri 4/10	ABF-SUB-000304R01	OBG Standard Piece Details (X) - Lift 12E	13-May-2009	John Lyons	H	24-Mar-2009	13-May-2009
	ABF-SUB-001074R00	OBG - Segment Sub Assembly (SEG) - LIFT 13W	13-May-2009	John Lyons	H	24-Mar-2009	13-May-2009
	ABF-SUB-001075R00	OBG - Architectural Housing Assembly (AHS) - LIFT 13W	13-May-2009	Abbas Iranmanesh	H	24-Mar-2009	13-May-2009
	ABF-SUB-001076R00	OBG - Standard (X) - LIFT 14E - Floorbeam, Top Achorage, Splice, & Bottom Flange	13-May-2009	Bob Brignano	H	24-Mar-2009	13-May-2009
	ABF-SUB-001077R00	OBG - Standard (RS) - LIFT 14E - Crossbeam Stiffener	13-May-2009	John Lyons	H	24-Mar-2009	13-May-2009
	ABF-SUB-001078R00	OBG - Bottom Plate Sub Assembly (BP) - LIFT 14E	13-May-2009	Ajay Sehgal	H	24-Mar-2009	13-May-2009
	ABF-SUB-001080R00	OBG - Shop Assembly (SA) - LIFT 14E - Splice Plate Sub Assembly - Top Anchorage	13-May-2009	John Lyons	H	24-Mar-2009	13-May-2009
	ABF-SUB-001084R00	Tower Boom - LIFT 5	18-May-2009	Mohammad Awal	P	27-Mar-2009	16-May-2009
	ABF-SUB-001086R00	OBG - Standard (X) - LIFT 13W - Diverter Plate	20-May-2009	John Lyons	H	31-Mar-2009	20-May-2009
	ABF-SUB-001087R00	OBG - Standard (X) - LIFT 14E - Floorbeam Details	21-May-2009	Victor Altamirano	H	01-Apr-2009	21-May-2009
	ABF-SUB-001088R00	OBG - Shop Assembly (SA) - LIFT 14E - Bulkhead Details Hinge A	21-May-2009	Victor Altamirano	H	01-Apr-2009	21-May-2009
	ABF-SUB-001089R00	OBG - Floorbeam Sub Assembly (FB) - LIFT 14E	21-May-2009	John Lyons	H	01-Apr-2009	21-May-2009
	ABF-SUB-001090R00	OBG - Standard (X) - LIFT 14W - Floorbeam Details	21-May-2009	Abbas Iranmanesh	H	01-Apr-2009	21-May-2009
	ABF-SUB-001091R00	OBG - Plate Sub Assembly (PL) - LIFT 14W - Exterior Plate Details	21-May-2009	Abbas Iranmanesh	H	01-Apr-2009	21-May-2009
	ABF-SUB-001092R00	OBG - Standard (RS) - LIFT 14W - Rib and Plate Stiffener Details	21-May-2009	Ajay Sehgal	H	01-Apr-2009	21-May-2009
	ABF-SUB-000087R42	OBG - Standard Weld Details (WD) - NDT Requirements (WD10 thru WD36)	22-May-2009	Philip He	H	02-Apr-2009	16-Apr-2009
	ABF-SUB-000054R46	Welding Quality Control Plan (WQCP) for ZPMC - Addendum D66 - WPS P631 - P634					
	ABF-SUB-000054R47	Welding Quality Control Plan (WQCP) for ZPMC - Addendum D67 - WPS P617 - P622					
	ABF-SUB-000144R17	TOWER - T1- LIFT 1 - South Tower Shaft - Segments 2 & 3 (Skin Face D Plate Sub-Assembly)					
	ABF-SUB-000211R28	TOWER - T1- LIFT 1 - N,W, & E Tower Shafts - Skin Plate D Sub Assembly					
	ABF-SUB-000263R04	OBG Standard (X) - LIFTS 2 thru 11 - Floorbeam & Long Truss Details					
	ABF-SUB-000366R08	Cable Band - General Weld Repair Plan - Goodwin					
	ABF-SUB-000753R02	OBG - Miscellaneous (OBGE) - Framing Plan Details					
	ABF-SUB-000855R02	OBG - Miscellaneous Details (OEM) - Field Splices					
	ABF-SUB-001096R00	OBG - Standard (X) - Longitudinal Truss Details					
	ABF-SUB-000305R02	OBG Plate Details (PL) - Lift 12E					
	ABF-SUB-000366R09	Cable Band - General Weld Repair Plan - Goodwin					

PB OBG/TOWER STATUS CHART APRIL 08, 2009

Attachment #1 (7/7)

NOTE: Lift 12W & Lift 12E submittals take priority over all other OBG submittals at present

Ty ok	4/6/2009	Submittal Priority by ABF Requested Due Date	Information Only	Responed / *redline	**Posted	Reviewing	PB color code ID
CT/JV Status	Reference	Subject	Req. Due Date	Resp. Engineer	Discipline	Date Received	Contract Due Date
	ABF-SUB-000432R29	OBG - Standard (RS) - LIFTS 5 thru 11 - Rib WT Stiffener Details					
	ABF-SUB-000433R09	OBG - Deck Plate Sub Assembly (DP) - LIFTS 1 & 2 - Plate Types 2 and 10					
	ABF-SUB-000507R03	OBG - Corner Assembly (CA) - LIFT 11 - E & W Lines					
	ABF-SUB-001095R00						
	ABF-SUB-001098R00						

Aaron
Prchlik/D04/Caltrans/CAGov
04/07/2009 10:06 PM

To OBG Inventory
cc
bcc
Subject OBG inventory for week of 4/3/09

Attachment #2 (1/1)

For your use

OBG Panel Status 04-03-09DIST.xls

Aaron Prchlik
Assistant Structure Representative
Caltrans Toll Bridge Construction
Team China
Aaron_Prchlik@dot.ca.gov

Attachment #3 (1/1)

Gina
Rizzardo/D04/Caltrans/CAGov

04/07/2009 11:06 PM

To Michael Travis/HQ/Caltrans/CAGov@DOT, Martin Chandrawinata/D04/Caltrans/CAGov@DOT
cc Bill Shedd/D04/Caltrans/CAGov@DOT
bcc
Subject MEP Penetrations 4/6 - 4/10

TOWER

Shear plate A21 – 12 penetrations

Shear Plate A22 – 8 penetrations

OBG

SP 664 – 2 penetrations

Gina Rizzardo
Structures Construction
SF/OBB-SAS
136-1187-1856

Attachment #4 (1/1)

Gina
Rizzardo/D04/Caltrans/CAGov

04/07/2009 11:15 PM

To draynor@abjv.com

cc Michael Travis/HQ/Caltrans/CAGov@DOT, Martin Chandrawinata/D04/Caltrans/CAGov@DOT, Bill Shedd/D04/Caltrans/CAGov@DOT

bcc

Subject MEP holes - Lift 1 East

Dan,

The four remaining 100 mm dia. holes that need to be drilled in Lift 1, East, Skin A - will those be done while it is still in the turning jig?

Gina Rizzardo
Structures Construction
SF/OBB-SAS
136-1187-1856