JW

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 862
Project Work Day No. 1072
Date 04/23/2009

Shift Hours Start 6:30 Stop 4:30
Inspector Shift 6:30 AM to 4:30 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) 1	HOURS - ITEM NO. Regular	Over Time		Surveying						IDLE OR DOWN	REMARKS Name	Contractor
		Temp tower G North												
		DB # 5 marine barge												
		APE 600 Vibration Hammer												
		Delmag 100 Diesel Hammer												
		Foreman	8										Terry Murray	Traylor Dutra
		Pile Driver	8										Gilbert Moya	Traylor Dutra
		Pile Driver	8										Adam Price	Traylor Dutra
		Pile Driver	8										Ventura Ochoa	Traylor Dutra
		Pile Driver	8										Robert Utley	Traylor Dutra
		Pile Driver											Lee Tacker	Traylor Dutra
		Pile Driver											Danny Vega	Traylor Dutra
		Pile Driver											Stephen Mcgrew	Traylor Dutra
		Pile Driver											Jake Lavash	Traylor Dutra
		Pile Driver											Gary Lewis	Traylor Dutra
		Pile Driver	8										Travis Logsdon	Traylor Dutra
		Pile Driver	8										Richard Heibert	Traylor Dutra
		Pile Driver	8										Todd Labar	Traylor Dutra
		Pile Driver	8										Richard Heibert J	Traylor Dutra
		Pile Driver											Daniel Adams	Traylor Dutra
		Pile Driver											Randell Lesley	Traylor Dutra
		Operator											Joe Boracci	Traylor Dutra
		Operator	8										Kurt Dillard	Traylor Dutra
		Operator											Steve Gordon	Traylor Dutra
		Operator											Bud Germany	Traylor Dutra

REC'D '09 MAY-07 #009478

Weather: Cloudy 60 F

Description of Operation:

Footing G North

1. For laborers overtime and equipment list please see Thanh Le's diary for the day shift and Ron Matin's diary for night shift.
2. Jacking up G North Node frame using 4 twins hydraulic jacks set on top of newly driven piles for removal of Flexi float from under the frame.
3. Lowering G North Node frame to its final grade level.
4. Preparation for welding fin plates to piles started at about 2.00 pm.
5. I worked 2.00 hours overtime covering the contractors operation.
6. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep