5.5.

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 832
Project Work Day No. 1042
Date 03/24/2009

Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) 1	HOURS - ITEM NO. Cross beam	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	REMARKS Name	Contractor
		E2 - FOOTING												
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Allen Briney	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Pile Driver	8										Jamal Whitney	ABF
	1	Pile Driver	8										Carl Niesly	ABF
	1	Pile Driver	8										Harry Wheat	ABF
	1	Laborer	8										Rafael Onate	Conco
	1	Mason	8										Jose Garza	Conco
	1	Laborer	8										Suzanne Wright	Conco
	1	Mason	8										Ruben	Conco
	1	Oiler	8										Doug Greene	ABF
	1	Crane Operator	8										Joe Showman	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff										idle	Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine										idle	Lincoln	ABF
	3	Generator											25 – 100 KW	ABF

REC'D *09 MAY-14 #009607

Weather: Sunny 65 F

Description of Operation:

E2 Footing

1. Grinding concrete at south end of the crossbeam for class A finish.
2. Chipping excess concrete at North end of the crossbeam..
3. Prep work for lowering false work soffit deck by removing weld between soffit deck andfalse work bents.
4. ABF tensioned the Bigge's strands to release tension on sand jacks for removal.
5. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep