STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 875
Project Work Day No. 1085
Date 05/06/2009

Shift Hours Start 7:00 Stop 5:30
Inspector Shift 7:00 AM to 5:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. Regular	Over Time		Surveying					IDLE OR DOWN	REMARKS Name	Contractor
		1											
		Temp tower and trusses											
		Iron Worker Foreman										Ed Meyer	ABF/ JV
		Iron Worker App.	8	2								Matthew Cochran	ABF/ JV
		Iron Worker Jrny	8	2								Stanley Dalie	ABF/ JV
		Iron Worker Jrny	8	2								Jerry Kubala	ABF/ JV
		Iron Worker Jrny	8	2								Kevin Ratcliffe	ABF/ JV
		Iron Worker Foreman	8	2								Carlos Valverde	ABF/ JV
		Iron Worker Jrny	8	2								Steven Batiste	ABF/ JV
		Iron Worker Jrny	8	2								Josue Galvan	ABF/ JV
		Iron Worker Jrny	8	2								Gabriel Rios	ABF/ JV
		Iron Worker Jrny											
		Iron Worker Foreman	8	2								James Sturgeon	ABF/ JV
		Iron Worker	8	2								Matt Chamberlain	ABF/ JV
		Iron Worker App. Mechanic	8	2								Ronald Dameral	ABF/ JV
		Iron Worker App.	8	2								Ethan Kent	ABF/ JV
		Iron Worker Jrny	8	2								Serina Lafleur	ABF/ JV
		Iron Worker Jrny	8	2								Casey Lux	ABF/ JV
		Iron Worker Jrny	8	2								Mike Maday	ABF/ JV
		Iron Worker Jrny	8	2								Barry Rothman	ABF/ JV
		Iron Worker Jrny	----	2								Wes Woodring	ABF/ JV
		Iron Worker Foreman	8	2								David Lucero	ABF/ JV
		Iron Worker Jrny	8	2								Brian Benson	ABF/ JV
		Iron Worker Jrny	8	2								Aaron Kent	ABF/ JV
		Iron Worker Jrny	8	2								Jose Meza Amaya	ABF/ JV
		Iron Worker Jrny	8	2								Obra Paulk	ABF/ JV
		Crane Operator	8	2								Rodney Anderson	ABF/ JV
		Crane Operator	8	2								Ernie Hamilton	ABF/ JV
		Crane Operator	8	2								Mike Klien	ABF/ JV
		Oiler	8	2								Daniel Martinez	ABF/ JV
		Oiler	8	2								Chriss Rayne	ABF/ JV
		Deck Eng.	8	2								Theo Rohr	ABF/ JV
		Deck Eng.		2								Dick Shafer	

REC'D 09 MAY-14 #009619

		Iron worker Foreman	8										Frank Brajkovich	ABF/ JV
		Iron worker Jrny	8										R. Clayborn	ABF/ JV
		Iron worker Jrny	8										D. Bazewicz	ABF/ JV
		Iron worker Jrny	8										Rory Hogan	ABF/ JV
		Iron worker Jrny	8										Robert Johnson	ABF/ JV
		Iron worker Jrny	8										Al McDaniel	ABF/ JV
		Iron worker Jrny	8										Salvador Sandoval	ABF/ JV
		Iron worker Jrny	8										Harold W. Wheeler	ABF/ JV
		Iron worker Jrny	8										James Zhen	ABF/ JV
		Iron worker App.	8										Todd Jackson	ABF/ JV
		Iron worker App.	8										Ryan Lockwood	ABF/ JV
		Iron worker App.	8										Jeremy Dolman	ABF/ JV
240ft boom	1	Ringer barge I												ABF/ JV
260ft boom	1	Ringer barge II												ABF/ JV
481 93 5006 481 40 7013	2	Man lift												ABF/ JV
	2	Welding machine												ABF/ JV
58084	1	RT 160 crane												ABF/ JV
6- 18-4293, 4217	2	IR Compressor												ABF/ JV
549 07 5006	1	Generator												ABF/ JV
412 10 7101 417 40 5029	1	Forklift												ABF/ JV
Wetar I, II, XII	3	Barge												ABF/ JV
KRS 180-8, 318	2	Barge												ABF/ JV
TEC 35, 36, 27	3	Barge												ABF/ JV
YC -1333	1	Barge												ABF/ JV
OC 260, 261, 262, 265	4	Barge												ABF/ JV

Weather: Cloudy, 65 F

Description of Operation:

Temporary tower

1. Picking up tower sections and loading on barge.

Trusses

1. Bolting upper chord cross member (beam WB) and snug tightening of the bolts of truss from tower B to tower D of W line
2. Bolting walkway-grating panels on both side of truss between frame F1 and frame F1 C or PP – W14 and PP – W 15. Field splices W6.
3. Installing cradle supports (hat) on E line truss from tower D to tower F started today.
4. Bolting connection plates of both upper chords of truss segments S8E and S9E. Field splice 14.
5. Bolting top truss panel chords' connection plates in truss segments S7E and S8E. Field splice13.
6. Bolting vertical bracing connection plates in truss segments S7E and S8E. Field splice 13. Since the boltholes in vertical bracing connection plates and gusset plate were not aligned for bolting, ABF's ironworkers reamed 12 holes, 1/16" to 1/8", on lower and upper diagonal gusset plates.
7. Installing walkway frame on both side of truss segment S6E
8. Bolting grating on walkway frame.
9. Mapping holes on erected truss vertical bracing's gusset plates for splicing. Field splice 11.
10. Erection top truss panel's horizontal bracing member and crossbeam WE of truss S6E.
11. Snug tightening bolts of connection plates of truss segment S6E.
12. Welding temp platform on diagonal member of truss S9E for ironworker.

Miscellaneous
Additional Work on/off site:

1. Ironworkers are welding forms on barge OC – 262 to prepare it for concrete pad for OBG segments.
2. Setting rebar inside the form and installing embedded plates for concrete pour continued.
3. I worked 2.00 hours overtimes to cover contractor operation.

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep