Job Stamp
04-0120F4
04-SF-80-8.2/8.7

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45.

Date: August 31, 2007

August 27, 2007 – Fair
Catching up on e-mail and letters

August 28, 2007 – Fair , warm
Macalloy phone call at 0800 with TYL and CT only. Discussed that the extra bar quote is OK and that the Aluminum caps are needed and at an extra cost. Discussed the need for a technical rep on site – not needed for installation and possibly only for a few days to set up and teach others for the stressing, Macalloy agreed at State request to look at a long lease or a purchase with later buy back for the jacks, likely to be sending 2 jacks. Macalloy looking into their insurance and if they have General Liability. They are to get back to us on the jacks and the insurance.

Internal discussion of Hinge A lowering – Plan is to survey first, lower 10cm and read load, lower 10cm more and then rerad load and survey, lower 10 cm more and read load only, and then to lower to PGL (or as much as it will go) and to read load and survey both by us and the ABF folks. Finally it will be raised back up and surveyed a final time.

Temp tower meeting – KCB on site today. Reviewed recommendations on submittals face to face. W2 collar submittal expected soon. Discussed RFI 875

August 29, 2007 –
Core meeting – Discussed shear leg , ongoing issues with barge. ABF and CT waiting on attachments to USCG letter – checking with Maroney/Anziano. A meeting was held at a high level on 8/29 in China. What happened? Discussing shift schedules? Unknown,
OIW and MOH – some problems with last month. Weight control – ABF says OBG takeoffs still getting heavier, discrepancy in floorbeams and splice plates
May impact the temp tower work, especially the trusses. ABF asked if mitigation could be by modifying load factors – need to resolve weight issues first
Walter Gatti – challenging to complete with the # of changes – priority is lifts 3 and 4
Revising approved drawings – ABF does not want to pull back approved drawings from ZPMC – proposed using Engineering Change Notices (ECN) to collect revisions and attach to drawings
Towill – survey @ Hinge A and the Control point issues are separate – need to deal with that way
Meeting in PM on alleged cable-OBG interferences

August 30, 2007 –
Sr staff meeting – PMIV – need an added person, also need to have access database dump capability,
If MOH not being paid, let Pursell know. Fine grain issue at ZPMC – willlnow be tested
Letters – 54R1 drafted, ZPMC plate designation – no reply needed
TYLin meeting – Cable erection issue – see sheet 9676 note 6, 978 note 3, 746, note 1

August 31, 2007 –
Vacation day

REC'D '09 JUN-17 #009878