Job Stamp
04-0120F4
04-SF-80-8.2/8.7

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Rick Morrow's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45.

Date: December 8, 2007

December 3, 2007
Maroney meeting –
Nav lighting expanded by USGS – Coe says some temp lighting to be by E2/T1.
Checked, no work by E2 on the Skyway piers, some added work for E2

December 4, 2007
1100 – internal FCN process meeting
1400 – internal CCO status meeting
1500 – meeting with Wichman and Petersen on OBG shop drawings and how to handle changes after approval
ABF still seems to want to have all changes of theirs done by revised shop drawings unless minor and approved on floor in China by TC

December 5, 2007
Core mtg – Status handout by ABF
Temp works – Petersen complimented Dennis on interaction at meetings
Maroney implied that he thinks the cable/box interference may be on us – Why? Need to follow up with him
Crockett asked can study the deviation option for ABF as they lack resources. He believes that this option has merit, but is untested
ABF now says OGB to be erected on Temp Tower at an elev. Of PG + LL camber

December 6, 2007
Senior Staff meeting –
Issues of TC being late in sending submittal review comments
Need to develop how TC will get any shop drawing changes into PMIV
Need to have all getting diaries done
Vehicles – in short supply

December 7, 2007
1100 – Design in China meeting – still going with Marwan's plan sent via email

REC'D '09 JUN-17 #009891