STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 882
Project Work Day No. 1092
Date 05/15/2009

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2							IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Laborer	8										Jose Molina	ABF
3	1	Laborer	8										Rigiberto Campos	ABF
4	1	Pile Driver J/M	8										Audre Hudson	ABF
5	1	Pile Driver/Welder	8										Henry Wheat	ABF
6	1	Elevator Operator	8										Howard Schroyer	ABF
7	1	Pile Driver Foreman										8	Nigel Lohse	ABF Vacation
8	1	Pile Driver	8										Andrew Adams	ABF
9	1	Pile Driver										8	Kurt Chaisson	ABF sick
10	1	Pile Driver	8										Jesse Johnasen	ABF
11	1	Crane Operator	8										Dale Thomas	ABF
12	1	Operator Apprentice/oiler	8										Ross Scott	ABF
13	1	2nd Crane Operator	8										Ben Scott	ABF
14	1	Pile Driver										8	Abasi Delley	ABF off
15	1	Pile Driver	8										George Mcneil	ABF
16	1	Pile Driver	8										Richie Yambo	ABF
17	1	Labor	8										Pedro Garod 253	ABF
18	1	Labor	8										Danny Schwaltz 221	ABF
19	1	Labor	8										Igndcic Garcia 251	ABF
	1	Crane LR 1300	8											ABF
	1	Crane Bragg 90 ton capacity	8											ABF
	1	1st Man Lift S-125	8											Working under the deck
	1	2nd Man Lift S-125	8											Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF top
	1	Lincoln Vantage Welding M/C 768-50-4007	8											ABF at ground
	1	MQ Power Generator 220	8											ABF Main power

051509
 REC'D '09 JUN-19 #009983

	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

Weather: Foggy Sunny morning, 52 F low 72 F high. Med. winds.

Description of Operation:

ABF continues working on post pour works.

ABF is working on clean up at ground.
ABF is using dumpsters to 4 to collect the trash from formwork removal.
ABF continues cleaning the concrete surface exposed under the formwork at Hinge K, at all the blockouts and elsewhere.

ABF continues removing formwork beams & posts in the VOID area.
ABF is torch cutitng the beams in the west VOID area.
ABF continues removing wood posts, steel beams and supprt framing from the west VOID.
ABF has removed the ceiling plywood from of the flat area of the south-west VOID.
ABF continues to work in the north-west VOID to remove the formwork.
ABF is removing the form support framing & formwork panels using the crane.
ABF has removed most of the ceilng plywood from the nortth west flat portion of the VOID area.

ABF continues installing Plastic Sleevs on the 76 mm diameter Hinge K Bars at the south-west hinge.

ABF is using scaffolding on all sides.

ABF continues working on Falsework removal work under the deck.
ABF started to remove the 2nd column A-29 of the middle bent supporting the Falsework.
ABF cut into into half the falsework pipe column A-29 and removed the upper half of the column with the help of the new hydraulic crane.
ABF repeated the same think with column A-28 and removed upper half of column A-28.
At the end of the day only the lower half frame connecting A-29 and A-28 remained in place.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1 and beyond.
- ABF continues piling for Temporary Tower G.
- Gil is on vacation starting next week. Dropped Gil to San Mateo as he left car with the office.

Lalit Mathur, P.E. Trans Engineer (D)/Asst. Struct. Rep