STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 906
Project Work Day No. 1116
Date 06/08/2009

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2						IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	2.5								5.5	Terry Cronk	ABF off site
2	1	Laborer	8									Jose Molina	ABF
3	1	Laborer	8									Rigiberto Campos	ABF
4	1	Pile Driver J/M	8									Audre Hudson	ABF
5	1	Pile Driver/Welder	8									Henry Wheat	ABF
6	1	Elevator Operator	8									Howard Schroyer	ABF
7	1	Pile Driver Foreman	8									Nigel Lohse	ABF
8	1	Pile Driver	8									Andrew Adams	ABF
9	1	Pile Driver	8									Kurt Chaisson	ABF
10	1	Pile Driver										Jesse Johnasen	ABF off
11	1	Crane Operator	8									Dale Thomas	ABF
12	1	Operator Apprentice/oiler	8									Ross Scott	ABF
13	1	2nd Crane Operator	8									Ben Scott	ABF
14	1	Pile Driver	8									Abasi Delley	ABF
15	1	Pile Driver	8									George Mcneil	ABF
16	1	Pile Driver	8									Richie Yambo	ABF
17	1	Labor	8									Ignacio Garcia	ABF
18	1	Labor	8									Danny Schwaltz 221	ABF
19	1	Labor	8									Caslos Garcia	ABF
20	1	2nd Operator Apprentice	8									Byron Courtresos	ABF
	1	Crane LR 1300	8										ABF
	1	Crane Bragg 90 ton capacity	8										ABF
	1	1st Man Lift S-125	8										Working under the deck
	1	2nd Man Lift S-125	8										Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF at ground
	1	MQ Power Generator 220	8										ABF Main power

REC'D '09 JUN-24 #010101

	1	MQ Power Generator 400										8		ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

Weather: Cloudy morning mostly, 50 F low 68 F high. Med. winds.

Description of Operation:

ABF continues working on post pour works.

ABF is working on clean up at ground.
ABF is using 3 dumpsters to collect the trash from formwork removal.
ABF continues cleaning the concrete surface exposed under the formwork at Hinge K, at all the blockouts and elsewhere.

ABF continues installing the falseowrok deck lowering system on top of the Falsework beams from Bigge.
ABF has supported the falsework beams from the end jacks at the south end.
ABF is fabricating and installing the additional falsework beams.
ABF has a full time welding inspector to monitor and test the welds for the supporting beams being fabricated by full penetration butt welds. The inspector occasionally performs ultrasonic testing of welds. The inspector has been there full time for the whole week.

ABF continues working on Falsework removal work under the deck.
ABF removed the top halves of the remaining two columns of inner frame of the southern 6 columns.

ABF returned back to E-line for additional formwork for the slab for the Tiedowns.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected last but one (group of 4) of the columns for the South Side Detour. They continue to erect additional towers/columns. They are back filling the area and compacting before erecting the last set of columns.
- ABF continues to erect the trusses and frames for E-Line and W-Line. The Shear lug crane is positioned between towers C and D on the north side.
- Gil returned back from vacation.
- Attended Gil's Staff Meeting
    - Gil, Matt, Masoud, Pamela, Thanh, Lalit, David Bradd, Jason and Mark were present.
    - Lalit informed about the progress at W2.
        - ABF is in the process of removing the six columns on the south side. They have removed 5 columns and one will be removed today.
        - All formwork removal work is complete including inside the VOIDS on the west side.
        - For the voids on the east side, we will talk to Bill of Maintenance.
        - Matt is looking at the 2nd submittal for flasework deck lowering.
    - Masoud talked about E2. Nothing special going on.
    - Mark talked about Temporary Towers.
        - ABF installed the trusses on E-line and W-Line using the big crane.
        - Foundation is work is all complete.
        - There is no work for Temporary Tower H.
    - Rick morrow has discussed rotation program with everybody.

Lalit Mathur, P.E. Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 6-9-09

FOREMAN: NIGEL LOHSE JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Overcast

M (T) W TH F SA S

NAME	CLASSIFICATION		WORK DESCRIPTION	W2	E2	False work prep & strip	Cable Tie Forms	P.T. Forms			
			COST CODE →								
			TOTAL HOURS ↓								
LOHSE, NIGEL	PDRF	ST	8	8							
		OT									
ADAMS, A.	PDR	ST	8			8					
		OT									
CHAISSON, K.	PDR	ST	8			8					
		OT									
HUDSON, A.L.	PDR	ST	8				8				
		OT									
JOHANSEN, J.	PDR	ST	8				8				
		OT									
MCNEIL, G.A.	PDR	ST	8					8			
		OT									
WHEAT, HENRY	PDR	ST	8			8					
		OT									
Cronk, Terry		ST	8		8						
		OT									
DELLEY, ABASI	PDRA4	ST	8			8					
		OT									
YAMBAO, R.S.	PDRA7	ST	8			8					
		OT									
		ST									
		OT									

SUPERVISOR'S DAILY REPORT

- RPS onsite
- Continue to Prep & Strip Falsework Cable Tie Forms / P.T. Forms / Concrete Prep

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) N	If No explain:
Were employees afforded an opportunity for the scheduled meal period?	(Y) N	If No explain:
Were employees afforded an opportunity for the afternoon rest period?	(Y) N	If No explain:

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Liebherr		
	Gradall		
	90T Hydro		

FOREMAN'S DAILY TIME SHEET

DATE: 6-9-09

FOREMAN: TERRY CRONK JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUO

A JOINT VENT

WEATHER: Overcast

M (T) W TH F SA S

NAME	CLASSIFICATION		WORK DESCRIPTION	Crane oper	elec. oper.	P.T. forms	Concrete prep				
			COST CODE →	0311210	0118000						
			TOTAL HOURS ↓								
CAMPOS, R.C.	LBR	ST	8			8					
		OT									
MOLINA, J.J.	LBR	ST	8				8				
		OT									
RUIZ, JOE	LBRA	ST									
		OT									
Contreros, Byron		ST	8				8				
		OT									
THOMAS, DALE	OEPD1	ST	8	8							
		OT									
ROSS, SCOTT	OEA2	ST	8	8							
		OT									
Scott, Ben		ST	8	8							
		OT									
SCHROYER, H.B.	OEMMH	ST	8		8						
		OT	3		3						
Garcia, Ignacio		ST									
		OT									
Garcia, Carlos		ST									
		OT									
Schwartz, Danny		ST	8				8				
		OT									

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the afternoon rest period?	(Y) / N	If No explain:	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS

FOREMAN'S DAILY TIME SHEET

DATE: 6-8-09

FOREMAN: NIGEL LOHSE JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Overcast

(M) T W TH F SA S

NAME	CLASSIFICATION		WORK DESCRIPTION	W2	False work Prep & strip	P.T. Blankets forms	Cable Tie Down forms				
			COST CODE →								
			TOTAL HOURS ▼								
LOHSE, NIGEL	PDRF	ST	8	8							
		OT									
ADAMS, A.	PDR	ST	8		8						
		OT									
CHAISSON, K.	PDR	ST	8		8						
		OT									
HUDSON, A.L.	PDR	ST	8				8				
		OT									
JOHANSEN, J. Requested leave	PDR	ST									
		OT									
MCNEIL, G.A.	PDR	ST	8			8					
		OT									
WHEAT, HENRY	PDR	ST	8		8						
		OT									
Cronk, Terry		ST	8	8							
		OT									
DELLEY, ABASI	PDRA4	ST	8		8						
		OT									
YAMBAO, R.S.	PDRA7	ST	8		8						
		OT									
		ST									
		OT									

SUPERVISOR'S DAILY REPORT

- Continue to Strip & Prep Falsework / Concrete Prep / P.T. Forms / Cable Tie Down Forms

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) / N	If No explain:
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:
Were employees afforded an opportunity for the afternoon rest period?	(Y) / N	If No explain:

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Liebherr		
	Gradall		
	90T Hydro		

FOREMAN'S DAILY TIME SHEET

DATE: 6-8-09

FOREMAN: Nigel Lohse JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Overcast

(M) T W TH F SA S

NAME	CLASSIFICATION		WORK DESCRIPTION	W2 CRANE & EQ OPERS	TEMP ELEV OPERATOR	CONCRETE PREP	P.T. forms	Cable Tie forms			
			COST CODE →	0311210	0118000	0315220					
			TOTAL HOURS ↓								
CAMPOS, R.C.	LBR	ST	8				8				
		OT									
MOLINA, J.J.	LBR	ST	8			8					
		OT									
Contreros, Byron		ST	8			8					
		OT									
		ST									
		OT									
THOMAS, DALE	OEPD1	ST	8	8							
		OT									
ROSS, SCOTT	OEA2	ST	8	8							
		OT									
SCHROYER, H.B.	OEMMH	ST	8		8						
		OT	.5		.5						
Scott, Ben		ST	8	8							
		OT									
GARCIA, CARLOS	LBR3	ST									
		OT									
GARCIA, IGNACIO	LBR3	ST									
		OT									
SCHWARTZ, DANNY	LBRA3	ST	8					8			
		OT									

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) N	If No explain:	
Were employees afforded an opportunity for the scheduled meal period?	(Y) N	If No explain:	
Were employees afforded an opportunity for the afternoon rest period?	(Y) N	If No explain:	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS

American Bridge / FLUOR
A JOINT VENTURE

REQUISITION ORDER FORM

(Please Forward to Contracts Department)

DATE	DEPARTMENT/AREA	REQUISITIONER	BUYER	PM, OPR. MGR., GEN. SUPT
6-8-09	W2	N. Lohse		

GENERAL DESCRIPTION AND PURPOSE: **P.O. #**

P.T. Blackout forms	

ITEMS REQUESTED:

DESCRIPTION	DATE REQUIRED	QTY	U/M	COST CODE
½ Unit of 2X4 X16' D.F #2				
ESTIMATED PRICE:	BUDGET:			

DELIVER TO:

W2

MAIN OFFICE:		PIER 7:	
YERBA BUENA ISLAND:	X	OTHER:	
DELIVERY CONTACT:	Nigel Lohse		

POTENTIAL SUPPLIERS:

	COMPANY	LOCATION	PHONE
1)	Channel Lumber		
2)			
3)			

ATTACH SPECIFICATIONS, DATASHEETS, DRAWINGS, ECT. AS APPLICABLE