GK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 922
Project Work Day No. 1132
Date **06/24/2009**

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2							IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Laborer	8										Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8										Henry Wheat	ABF
4	1	Elevator Operator	8										Howard Schroyer	ABF
5	1	Pile Driver Foreman	8										Nigel Lohse	ABF
6	1	Pile Driver	8										Andrew Adams	ABF
7	1	Pile Driver	8										Kurt Chaisson	ABF
8	1	Pile Driver	8										Jesse Johnasen	ABF
9	1	Crane Operator	8										Dale Thomas	ABF
10	1	Operator Apprentice/oiler	8										Ross Scott	ABF
11	1	2nd Crane Operator	8										Ben Scott	ABF
12	1	Pile Driver										8	Abasi Delley	ABF off
13	1	Pile Driver	8										Richie Yambo	ABF
14	1	Labor	8										Danny Schwaltz 221	ABF
15	1	2nd Operator Apprentice	8										Byron Courtresos	ABF
16	1	Pile Driver/Welder	8										Harry Wheat	ABF of Pier 7
17	1	Pile Driver	8										Jamal	ABF of Pier 7
	1	Crane LR 1300	8											ABF
	1	2nd Crane Bragg 90 ton capacity	8											ABF
	1	1st Man Lift S-125	8											Working under the deck
	1	2nd Man Lift S-125	8											Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF at ground
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Power Generator 400										8		ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central

REC'D '09 JUL-08 #010451

	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

Weather: Sunny but cold morning, 52 F low 72 F high. Med. Medium winds.

Description of Operation:

ABF continues working on post pour works.

ABF is working on clean up at ground.
ABF is using 3 dumpsters to collect the trash from formwork removal.
ABF stoppedng the concrete surface exposed under the formwork at Hinge K, at all the blockouts and elsewhere.

ABF continues installing the falseowrok deck lowering system on top of the Falsework beams from Bigge.
ABF has supported the falsework beams from the end jacks at the south and sides.
ABF is fabricating and installing the additional falsework beams.
ABF installed 1st of the pair of two beams as a support to lower the platform. This beam is located on the top of the south side of the VOIDS, spanning east-west. The beam length is 85 ft, same as the width of deck.
ABF continues to work to install the lowering jacks on this.

ABF continues working on Falsework removal work under the deck.
So far, ABF has removed all columns on the south sides.
ABF will remove later, the bottom portion of these 6 columns, which is in the south foundation wells.
ABF removed the 3rd column of the north six columns in the foundation well.
ABF is working to remove the remaining 3 columns on the north side supported in the north foundation well.
The storage area for the cut columns is becoming increasinly scare because of the demand of area for the activities of the south side detour project.

Gil was concerned about no lateral support for the 85 feet long beams. He explained/conveyed his concern to Jim Davidson in a telephone call about 2 PM.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected last but one (group of 4) of the columns for the South Side Detour. They continue to erect additional towers/columns. They are back filling the area and compacting before erecting the last set of columns.
- CC Myers has moved in a new crane and other equipment near W3. ABF has moved its crane to east of W2.
- ABF continues to erect the Frames for Temporary Columns F & G.

Lalit Mathur, P.E. Trans Engineer (D)/Asst. Struct. Rep