ok

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 934
Project Work Day No. 1144
Date **07/06/2009**

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2							IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Laborer	8										Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8										Henry Wheat	ABF
4	1	Elevator Operator	8										Howard Schroyer	ABF
5	1	Pile Driver Foreman	8										Nigel Lohse	ABF
6	1	Pile Driver	8										Kurt Chaisson	ABF
7	1	Pile Driver	8										Jesse Johnasen	ABF
	1	Crane Operator											Dale Thomas	ABF Died 6/30/09 Eve.
8	1	Operator Apprentice/oiler	8										Ross Scott	ABF
9	1	2nd Crane Operator	8										Ben Scott	ABF
10	1	Pile Driver										8	Richie Yambo	ABF school
11	1	Labor	8										Danny Schwaltz 221	ABF
12	1	Pile Driver/Welder	8										Harry Wheat	ABF
13	1	Pile Driver	8										Jamal Whitney	ABF
	1	Crane LR 1300	8											ABF
	1	2nd crane RT-160	8											ABF used for Temp Towers
	1	3rd Hydraulic Crane	8											ABF used for loading pipe columns on trucks
	1	1st Man Lift S-125	8											Working under the deck
	1	2nd Man Lift S-125	8											Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF at ground
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Power Generator 400										8		ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central

REC'D '09 JUL-14 #010537

	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

Weather: Sunny but cold morning, 50 F low 70 F high. Med. Medium winds.

Description of Operation:

Ross Scott worked on the crane which is used barely.
ABF continues working on post pour works.

ABF is working on clean up at ground.
ABF is using 3 dumpsters to collect the trash from formwork removal.
ABF is working on miscellaneous tasks for formwork and on the deck assisting in the lowering of deck.

ABF continues installing the falseowrok deck lowering system on top of the Falsework beams from Bigge.
ABF has supported the falsework beams from the end jacks at the south and north sides.

ABF have installed the two pairs beams as a support to lower the platform. These beams are located on the top of the VOIDS on north and south sides, spanning east-west. The beams' length is 85 ft, same as the width of deck.
ABF installed the lowering jacks on these 2 beams.

ABF continues working on Falsework removal work under the deck.
As of now, ABF has removed all 21 out of 21 columns supporting the deck.
ABF will remove later, the bottom portion of the columns in the foundation wells.
ABF now is in the process of removing the 2 pairs of lateral supporting beams on the north piers.

ABF continues sending the pipes starting early morning. As of today, they have sent 40 pieces of pipe columns, equivalent of 20 columns out of 21 columns.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected last but one (group of 4) of the columns for the South Side Detour. They continue to erect additional towers/columns. They are back filling the area and compacting before erecting the last set of columns.
- CC Myers has moved in a new crane and other equipment near W3. ABF has moved its crane to east of W2.
- ABF continues to erect the Frames for Temporary Columns F & G.
- ABF is installing the collar at south pier to tie the Temporary Tower E-Line truss.
    - At present they have assembled the north-east quarter of E-Line collar.
- Attended Gil's Staff Meeting at 8 AM.
    - Lalit gave progress at W2.
        - Lalit mentioned that ABF continues to send pipe columns.
        - ABF is working on lowering the platform.
        - Gil mentioned that removal of rest of false work in the Void area is being reviewed by Bill Zenatic.
    - There was no work at E2.
    - Mark Vilcheck talked about temporary towers.
        - Mark mentioned that they are working on installing collar at W2.
    - Gil Talked about time sheet submittal.
        - Pamela and Jason need to submit their time sheets.
    - Gil asked every one to update the furlough sheets outside his office.
    - Gil asked about vacation schedule.
        - Only Matt mentioned to have a one day vacation.

Lalit Mathur, P.E. Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 7-7-09

FOREMAN: NIGEL LOHSE JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Overcast

M (T) W TH F SA S

NAME		CLASSIFICATION		WORK DESCRIPTION	W_2	False work prep & strip						
				COST CODE →								
				TOTAL HOURS ↓								
CRONK, TERRY	1	PDRF	ST	8	8							
			OT									
LOHSE, NIGEL	2	PDRF	ST	8	8							
			OT									
~~ADAMS, A.~~		PDR	ST									
			OT									
CHAISSON, K.	3	PDR	ST	8		8						
			OT									
JOHANSEN, J. Absent/sick	4	PDR	ST	8		8						
			OT									
WHEAT, HARRY	5	PDR	ST	8		8						
			OT									
WHEAT, HENRY	6	PDR	ST	8		8						
			OT									
			ST									
			OT									
DELLEY, ABASI	7	PDRA4	ST									
			OT									
WHITNEY, JAMAL	8	PDRA4	ST	8		8						
			OT									
YAMBAO, R.S. School week	9	PDRA7	ST									
			OT									

SUPERVISOR'S DAILY REPORT

— Continue to Prep & Strip Falsework
Site Clean-Up
Concrete Sanding

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) N	If No explain:	
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the afternoon rest period?	(Y) / N	If No explain:	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Liebherr		
	Gradall		
	90 T		

Rev 0 (07-07-08)

FOREMAN'S DAILY TIME SHEET

DATE: 7-7-09

First Work Period Times: Start: 7:00 Finish: 12:00

Operations Cease: Start: 12:40 Finish: 3:30

Bridge / FLUOR. A JOINT VENTURE

FOREMAN: Nigel Lohse JOB NO.: 660110

WEATHER: Overcast

M (T) W TH F SA S

NAME		CLASSIFICATION		WORK DESCRIPTION	W2 CRANE & EQ OPERS	TEMP ELEV OPERATOR	CONCRETE PREP	Site Clean Up				
				COST CODE →	0311210	0118000	0315220					
				TOTAL HOURS ↓								
CAMPOS, R.C.	10	LBR	ST	8				8				
			OT									
			ST									
			OT									
Scott, Jeff	11		ST	8	8							
			OT									
SCOTT, BEN	12	OEJ2	ST	8	8							
			OT									
THOMAS, DALE	—	OEPD1	ST									
			OT									
ROSS, SCOTT	13	OEA2	ST	8	8							
			OT									
SCHROYER, H.B.	14	OEMMH	ST	8		8						
			OT	.5		.5						
			ST									
			OT									
			ST									
			OT									
~~CONTRERAS, BYRON~~		LBR	ST									
			OT									
SCHWARTZ, DANNY		LBRA3	ST	8			8					
			OT									

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the afternoon rest period?	(Y) / N	If No explain:	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS

Rev 0 (07-07-08)

American Bridge / FLUOR
A JOINT VENTURE

375 Burma Road
Oakland, CA USA
Phone 510/808-4600
Fax 510/808-4601

BILL OF LADING

Deliver to: ALCO Iron and Metals
1091 Doolittle Drive
San Leandro, CA 94577

Contact: Dan Cohen
Phone: (510) 562-1107

Reference: W2 Falsework Pipe

Description of Material	Qty	Wt (lbs
44' 3" @ 42" Dia		
45' 5" @ 42" Dia		

ALCO Trucking Representative — Date 6/16/09

ABF Representative — Date 6/01 00

American Bridge / FLUOR
A JOINT VENTURE

375 Burma Road
Oakland, CA USA
Phone 510/808-4600
Fax 510/808-4601

BILL OF LADING

Deliver to: ALCO Iron and Metals
1091 Doolittle Drive
San Leandro, CA 94577

Contact: Dan Cohen
Phone: (510) 562-1107

Reference: W2 Falsework Pipe

Description of Material	Qty	Wt (lbs
142" @ 37'-4"		
142" @ 34'-0"		

Adalberto Rodriguez
ALCO Trucking Representative

7/06/09
Date

ABF Representative

7-6-09
Date

American Bridge / FLUOR
A JOINT VENTURE

375 Burma Road
Oakland, CA USA
Phone 510/808-4600
Fax 510/808-4601

BILL OF LADING

Deliver to: ALCO Iron and Metals
1091 Doolittle Drive
San Leandro, CA 94577

Contact: Dan Cohen
Phone: (510) 562-1107

Reference: W2 Falsework Pipe

Description of Material	Qty	Wt (lbs
142" @ 47'-5"		
142" @ 45'-0"		

ALCO Trucking Representative — Date: 07/06/09

ABF Representative — Date: 7-6-09

American Bridge / FLUOR
A JOINT VENTURE

375 Burma Road
Oakland, CA USA
Phone 510/808-4600
Fax 510/808-4601

BILL OF LADING

Deliver to: ALCO Iron and Metals
1091 Doolittle Drive
San Leandro, CA 94577

Contact: Dan Cohen
Phone: (510) 562-1107

Reference: W2 Falsework Pipe

Description of Material	Qty	Wt (lbs
142" @ 37'-7"		
142" @ 39-7"		

ALCO Trucking Representative — Date: 7-6-09

ABF Representative — Date: 7-6-09

American Bridge / FLUOR
A JOINT VENTURE

375 Burma Road
Oakland, CA USA
Phone 510/808-4600
Fax 510/808-4601

BILL OF LADING

Deliver to: ALCO Iron and Metals
1091 Doolittle Drive
San Leandro, CA 94577

Contact: Dan Cohen
Phone: (510) 562-1107

Reference: W2 Falsework Pipe

Description of Material	Qty	Wt (lbs
1 42" @ 39'-5"		
1 42" @ 39'-5"		

ALCO Trucking Representative — Date: 07/06/09

ABF Representative — Date: 7-6-09

American Bridge / FLUOR
A JOINT VENTURE

375 Burma Road
Oakland, CA USA
Phone 510/808-4600
Fax 510/808-4601

BILL OF LADING

Deliver to: **ALCO Iron and Metals**
1091 Doolittle Drive
San Leandro, CA 94577

Contact: Dan Cohen
Phone: (510) 562-1107

Reference: W2 Falsework Pipe

Description of Material	Qty	Wt (lbs
1 42" @ 45'-0"		
1 42" @ 38'-0"		

Alberto Rodriguez
ALCO Trucking Representative

7/06/09
Date

ABF Representative

7-6-09
Date

American Bridge / FLUOR
A JOINT VENTURE

375 Burma Road
Oakland, CA USA
Phone 510/808-4600
Fax 510/808-4601

BILL OF LADING

Deliver to: **ALCO Iron and Metals**
1091 Doolittle Drive
San Leandro, CA 94577

Contact: Dan Cohen
Phone: (510) 562-1107

Reference: W2 Falsework Pipe

Description of Material	Qty	Wt (lbs
142" @ 38'-7"		
142" @ 39'-0"		

ALCO Trucking Representative — Date: 7-6-09

ABF Representative — Date: 7-6-09

American Bridge / FLUOR
A JOINT VENTURE

375 Burma Road
Oakland, CA USA
Phone 510/808-4600
Fax 510/808-4601

BILL OF LADING

Deliver to: **ALCO Iron and Metals**
1091 Doolittle Drive
San Leandro, CA 94577

Contact: Dan Cohen
Phone: (510) 562-1107

Reference: W2 Falsework Pipe

Description of Material	Qty	Wt (lbs
1 42" @ 37'-8"		
1 42" @ 36'-8"		

ALCO Trucking Representative — Date 07/06/09

ABF Representative — Date 7-6-09

American Bridge / FLUOR
A JOINT VENTURE

375 Burma Road
Oakland, CA USA
Phone 510/808-4600
Fax 510/808-4601

BILL OF LADING

Deliver to: **ALCO Iron and Metals**
1091 Doolittle Drive
San Leandro, CA 94577

Contact: Dan Cohen
Phone: (510) 562-1107

Reference: W2 Falsework Pipe

Description of Material	Qty	Wt (lbs
142" @ 39'-0"		
142" @ 38'-0"		

Juan Cabrera
ALCO Trucking Representative

7/6/09
Date

ABF Representative

7-6-09
Date