STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 978
Project Work Day No. 1188
Date 08/18/2009

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to ~~5:00~~ 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:

Equip. #	NO MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	CCO for VOIDS Removal	Access Platform					IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Laborer	8										Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8										Henry Wheat	ABF
4	1	Elevator Operator	8										Howard Schroyer	ABF
5	1	Pile Driver Foreman	8										Nigel Lohse	ABF
6	1	Pile Driver	2			3	3						Kurt Chaisson	ABF
7	1	Pile Driver	2			3	3						Jesse Johnasen	ABF
8	1	Operator Apprentice/oiler	8										Ross Scott	ABF
9	1	2nd Crane Operator	4									4	Ben Scott	ABF Pier 7
10	1	Pile Driver	5			3							Richie Yambo	ABF
11	1	Pile Driver	8										Jeff Scott	ABF
12	1	Pile Driver/Welder	8										Harry Wheat	ABF
13	1	Pile Driver	5			3							Jamal Whitney	ABF
14	1	Pile Driver	8										Danny Schwartz	ABF
	1	Crane LR 1300	8										Help TT	ABF
	1	2nd crane Bigge	4									4		ABF
	1	1st Man Lift S-125	8											ABF
	1	2nd Man Lift S-125										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF at ground
	1	MQ Power Generator 220	8											ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

Weather: Sunny morning, 54 F low 70 F high. Medium winds.

RECD H31 OCT-06 #011097

Description of Operation:

ABF is working on clean up at ground and at the deck level.
ABF is using 3 dumpsters to collect the trash from formwork removal.

ABF trucked away the remaining 3 columns and lateral support beams of the north foundation well. The 2nd ccrane assisted in loading.

There continues to be few nails embedded in concrete from the bottom deck plywwod and were being pulled/bent by ABF.
ABF is cleanng all debris from top of the lowered platform.
ABF continues to identify the locations for drilling and bonding of epoxy rods in the closure pours.
ABF finished drilling holes for E-Line closure pour epoxy bars. ABF was reminded that there shall be no drilling through rebars.The epoxy work will be done by RSC.
ABF continues to drill holes for W-Line closure pour.

ABF completed installation of the restraining braces for the lowered platform at the south and north piers and all braces were in place. There is a pair of braces at both the north and south side of the North Pier and the South Pier. Also there is one brace each on the east side and west side of the North Pier and the South Pier. Thus there are 6 braces at North and South Pier each.

ABF officially started to work on Falsework and formwork removal from the VOIDS area. ABF plans to begin removal form the sloping areas of West VOIDS to get more remove for the material from the East Voids.
In the begining 2 people worked on making the access platform in front of the Jacking Saddle and then in the afternoon 4 people started to remove the wood posts, steel beams etc. from the north-west VOID. Terry and Nigel lead the group to get it moving.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3. The foundation work seems to be coming to completion.
- CC Myers has erected last but one (group of 4) of the columns for the South Side Detour. They continue to erect additional towers/columns.
    - CC Myers had built the most of foundations and are ready for supporting columns.
    - CC Myers are erecting frames for Labor Day Week end work.
    - CC Myeers are looking in to the false work failure of yesterday afternoon.

- ABF continues to erect the Frames for Temporary Tower Columns G.

- Assisted WDC group for Submittals from 10:00 AM to 2 PM.

Lalit Mathur, P.E. Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 8-18-09

FOREMAN: NIGEL LOHSE JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Overcast

M (T) W TH F SA S

NAME		CLASSIFICATION	COST CODE → / TOTAL HOURS ↓		WORK DESCRIPTION	W2	False work Bolt up	Remove Concrete Slabs	J.S Access install	J.S. Strip	Clean up	Truck Load out	P.T. Strip
CRONK, TERRY	1	PDRF	ST	8		8							
			OT										
LOHSE, NIGEL	2	PDRF	ST	8		8					1		
			OT								Load out		
~~ADAMS, A.~~		PDR	ST										
			OT										
CHAISSON, K.	3	PDR	ST	8					3	3			2
			OT										
JOHANSEN, J.	4	PDR	ST						3	3			2
			OT										
WHEAT, HARRY	5	PDR	ST	8			8						
			OT										
WHEAT, HENRY	6	PDR	ST	8			8						
			OT										
			ST										
			OT										
~~DELLEY, ABASI~~		PDRA4	ST										
			OT										
WHITNEY, JAMAL	7	PDRA4	ST	8						3	3	2	
			OT										
YAMBAO, R.S.	8	PDRA7	ST	8						3	3	2	
			OT										

SUPERVISOR'S DAILY REPORT

- Continue to Drill Concrete for formsavers
- Install access into Jacking Saddle
- Start striping Jacking Saddle
- Load out trucks w/ 3 pipes
- Drill & Bolt underslung lowering beams
- Clean up W.B. lower area
- Lift out 2 upper Concrete Slabs

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	Y / N	If No explain:
Were employees afforded an opportunity for the scheduled meal period?	Y / N	If No explain:
Were employees afforded an opportunity for the afternoon rest period?	Y / N	If No explain:

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Liebherr 90T Hydro Gradall		

Rev 0 (07-07-08)

REMAN'S DAILY TIME SHEET

'E: 8-18-09

REMAN: Nigel Lohse JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

ATHER: Overcast

I (T) W TH F SA S

NAME	CLASSIFICATION		WORK DESCRIPTION	W2 CRANE & EQ OPERS	TEMP ELEV OPERATOR	CONCRETE PREP	Concrete Drilling F.S.				
			COST CODE →	0311210	0118000	0315220					
			TOTAL HOURS ↓								
MPOS, R.C.	LBR	9	ST 8				8				
			OT								
			ST								
			OT								
Cott, Jeff		10	ST 8	8							
			OT								
TT, BEN	OEJ2	11	ST 4	4							
			OT								
MAS, DALE	OEPD1		ST								
			OT								
SS, SCOTT	OEA2	12	ST 8	8							
			OT								
HROYER, H.B.	OEMMH	13	ST 8		8						
			OT .5		.5						
			ST								
			OT								
			ST								
			OT								
~~NTRERAS, BYRON~~	LBR		ST								
			OT								
HWARTZ, DANNY	LBRA3	14	ST 8				8				
			OT								

SUPERVISOR'S DAILY REPORT

Ben Scott went to Pier 7 for rest of the Day

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) N	If No explain:	
Were employees afforded an opportunity for the scheduled meal period?	(Y) N	If No explain:	
Were employees afforded an opportunity for the afternoon rest period?	(Y) N	If No explain:	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS