GL

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 981
Project Work Day No. 1191
Date 08/21/2009

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	CCO for VOIDS Removal						IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	8			2							Terry Cronk	ABF
2	1	Laborer	8										Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8										Henry Wheat	ABF
4	1	Elevator Operator	8										Howard Schroyer	ABF
5	1	Pile Driver Foreman	6			2							Nigel Lohse	ABF
6	1	Pile Driver				8							Kurt Chaisson	ABF
7	1	Pile Driver				8							Jesse Johnasen	ABF
8	1	Operator Apprentice/oiler	8										Ross Scott	ABF
9	1	2nd Crane Operator										8	Ben Scott	ABF Pier 7
10	1	Pile Driver				8							Richie Yambo	ABF
11	1	Pile Driver	7			1							Jeff Scott	ABF
12	1	Pile Driver/Welder	8										Harry Wheat	ABF
13	1	Pile Driver	5			8							Jamal Whitney	ABF
14	1	Pile Driver	8										Danny Schwartz	ABF
	1	Crane LR 1300	7			1							Help TT	ABF
	1	2nd crane Bigge										8		ABF
	1	1st Man Lift S-125	8											ABF
	1	2nd Man Lift S-125										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF at ground
	1	MQ Power Generator 220	8											ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

Weather: Foggy morning, 54 F low 70 F high. Medium winds. REC'D H31 OCT-06 #011100

Description of Operation:

ABF is working on clean up at ground and at the deck level.
ABF is using 3 dumpsters to collect the trash from formwork removal.

ABF is cleanng all debris from top of the lowered platform.
ABF finished drilling holes for E-Line and W-Line closure pour epoxy bars. ABF is awaiting for RSC to start the work.

ABF is grinding the bottom of W2 to make it class 1 finish.
ABF continues to grind the sides if the Vertical Tie downs cover slabs.

The welders Henry and Harry are working on strengthening connections of supporting brackets to the beams under the deck. Terry was preparing additional stiffener plates to be used for W36 beams.

ABF continues to work on Falsework and formwork removal from the VOIDS area.
A crew of 4 people is assigned to remove the wood posts, steel beams etc. from the north-west VOID. Terry and Nigel also assited the crew. The crew is working on the sloping portion of the south-west void.
The crane was used a few times to lower the removed material in to the dumpsters.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3. The foundation work seems to be coming to completion.
- CC Myers has erected last but one (group of 4) of the columns for the South Side Detour. They continue to erect additional towers/columns.
    - CC Myers had built the most of foundations and are ready for supporting columns.
    - CC Myers are erecting frames for Labor Day Week end work.
    - CC Myeers are looking in to the false work failure of yesterday afternoon.

- ABF continues to erect the Frames for Temporary Tower Columns G.
- The Weekly staff meeting normally has been changed to Tuesdays at 8 AM starting this week.

Lalit Mathur, P.E. Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 8-21-09

FOREMAN: NIGEL LOHSE JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR — A JOINT VENTUR

WEATHER: Clear

M T W TH (F) SA S

NAME	CLASSIFICATION		TOTAL HOURS	WORK DESCRIPTION: False work Drill & Bolt	Load out C.T.D. Pipes	Misc. Punch list	S.S. strip	Super vision			
			COST CODE →								
CRONK, TERRY	PDRF	ST	8		3	2	2	1			
		OT									
LOHSE, NIGEL	PDRF	ST	8		3	2	2	1			
		OT									
~~ADAMS, A.~~	PDR	ST									
		OT									
CHAISSON, K.	PDR	ST	8				8				
		OT									
JOHANSEN, J.	PDR	ST	8				8				
		OT									
WHEAT, HARRY	PDR	ST	8	8							
		OT									
WHEAT, HENRY	PDR	ST	8	8							
		OT									
		ST									
		OT									
~~DELLEY, ABASI~~	PDRA4	ST									
		OT									
WHITNEY, JAMAL	PDRA4	ST	8				8				
		OT									
YAMBAO, R.S.	PDRA7	ST	8				8				
		OT									

SUPERVISOR'S DAILY REPORT

- Continue to Drill & Bolt Understory Beam
- Move, Band and Load out Cable-Tie-Down Pipes
- Continue to Concrete Sand
- Misc. Punchlist and Safety items
- Supervision

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) N	If No explain:
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:
Were employees afforded an opportunity for the afternoon rest period?	(Y) N	If No explain:

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Liebherr		
	Gradall		

Rev 0 (07-07-08)

FOREMAN'S DAILY TIME SHEET

DATE: 8-21-09

FOREMAN: Nigel Lohse JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Clear

M T W TH (F) SA S

NAME	CLASSIFICATION		WORK DESCRIPTION	W2 CRANE & EQ OPERS	TEMP ELEV OPERATOR	CONCRETE PREP	Concrete Sanding	J.S. Strip			
			COST CODE →	0311210	0118000	0315220					
			TOTAL HOURS ↓								
CAMPOS, R.C.	LBR	ST	8				8				
		OT									
		ST									
		OT									
Scott, Jeff		ST	8	7				1			
		OT									
SCOTT, BEN	OEJ2	ST									
		OT									
THOMAS, DALE	OEPD1	ST									
		OT									
ROSS, SCOTT	OEA2	ST	8	8							
		OT									
SCHROYER, H.B.	OEMMH	ST	8		8						
		OT	.5		.5						
		ST									
		OT									
		ST									
		OT									
CONTRERAS, BYRON	LBR	ST									
		OT									
SCHWARTZ, DANNY	LBRA3	ST	8				8				
		OT									

CCO work.

SUPERVISOR'S DAILY REPORT

— 1 hour Crane usage for flying down material from Jacking Saddle strip out

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the afternoon rest period?	(Y) / N	If No explain:	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS

Rev 0 (07-07-08)