STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 1
Project Work Day No. 1211
Date 09/10/2009

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	CCO for VOIDS Removal		CCO for hand rails for Labor Day				IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	7			1							Terry Cronk	ABF
2	1	Laborer	8										Rigiberto Campos	ABF
3	1	Pile Driver/Welder										8	Henry Wheat	ABF Pier 7
4	1	Elevator Operator	6									2	Howard Schroyer	ABF Dr Apoint.
5	1	Pile Driver Foreman	8										Nigel Lohse	ABF
6	1	Pile Driver				8							Kurt Chaisson	ABF
7	1	Pile Driver				8							Jesse Johnasen	ABF
8	1	Operator Apprentice/oiler	5										Ross Scott	ABF Late
9	1	2nd Crane Operator										8	Ben Scott	ABF Pier 7 ?
10	1	Pile Driver				8							Richie Yambo	ABF
11	1	Pile Driver										8	Jeff Scott	ABF Pier 7 ?
12	1	Pile Driver/Welder										8	Harry Wheat	ABF Pier 7
13	1	Pile Driver				8							Jamal Whitney	ABF
14	1	Pile Driver				8							Danny Schwartz	ABF
15	1	OEP	8										Joe Shawn	ABF
	1	Crane LR 1300	8										Help Temporary Towers also	ABF
	1	2nd crane Bigge										8		ABF
	1	1st Man Lift S-125	8											ABF
	1	2nd Man Lift S-125										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF at ground
	1	MQ Power Generator 220	8											ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

REC'D H31 OCT-15 #011195

Weather: Clear morning, 58 F low 70 high. Medium winds.

Description of Operation:

- The Bay Bridge was opened yesterday at 7 AM this Tuiesday 9/8/09.
- ABF is working on clean up at ground and at the deck level.
- ABF is using 2 dumpsters to collect the trash from formwork removal.

- ABF has completed 95% of the False work removal in the south-east VOID area.
    - They plan to start working on north-east VOID area from tomorrow.

- SDI started to erect the HDPE pipes for the south Vertical Tie Downs this morning.
    - By end of the day, they finished installing these for all pipes on the south side.
    - SDI had a crew of two people at the ground, installing the metal clamps on the HDPE pipes.
    - SDI was assisted by ABF's Terry all day with the Fork Lift to move the clamps as well as to move the HDPE pipes at the proper location for pick up.
    - SDI had a forklift at top of the W2 which was used to pulling the pipe with a wrench up through a hole in the deck.
    - A second qwrench was used at the tie Down location. These two wrenches positioned the pipe at the proper location.
    - Two members of the SDI crew pulled these pipes to proper location and clamped to the existing steel pipes of the Vertical tie downs at the deck level.

Additional Work at or outside of the W2 Site:

- CC Myers has started to rework on the moved out portion of the bridge.
- They working on lowerng the moved out portion of the bridge.
- Attended Safety Meeting at 8 AM followed by Gary Pursell's Staff Meeting.
- Made the Safety Presentation in the conference room.

Lalit Mathur, P.E. Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 9-10-09

FOREMAN: Nigel Lohse JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Clear

M T W TH F SA S

	NAME	CLASSIFICATION		WORK DESCRIPTION	W2 CRANE & EQ OPERS	TEMP ELEV OPERATOR	CONCRETE PREP	P.T. forms	J.S. SKID			
			COST CODE →		0311210	0118000	0315220					
			TOTAL HOURS ↓									
9	CAMPOS, R.C.	LBR	ST	8				8				
			OT									
			ST									
			OT									
10	Shawman, Joe		ST	8	8							
			OT									
	SCOTT, BEN	OEJ2	ST									
			OT									
	THOMAS, DALE	OEPD1	ST									
			OT									
11	ROSS, SCOTT	OEA2	ST	5	5							
			OT									
12	SCHROYER, H.B.	OEMMH	ST	6		6						
			OT	5		5						
			ST									
			OT									
			ST									
			OT									
	~~CONTRERAS, BYRON~~	LBR	ST									
			OT									
13	SCHWARTZ, DANNY	LBRA3	ST	8					8			
			OT									

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) N	If No explain:	
Were employees afforded an opportunity for the scheduled meal period?	(Y) N	If No explain:	
Were employees afforded an opportunity for the afternoon rest period?	(Y) N	If No explain:	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS

FOREMAN'S DAILY TIME SHEET

DATE: 9-10-09

FOREMAN: NIGEL LOHSE JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Clear

M T W TH F SA S

	NAME	CLASSIFICATION		WORK DESCRIPTION	Pier 7	J.S. strip	Supervision SDI	Supervision	P.T. Forms			
				COST CODE →								
				TOTAL HOURS ↓								
1	CRONK, TERRY	PDRF	ST	8	2	1	3	2				
			OT									
2	LOHSE, NIGEL	PDRF	ST	8				1	7			
			OT									
	~~ADAMS, A.~~	PDR	ST									
			OT									
3	CHAISSON, K.	PDR	ST	8		8						
			OT									
4	JOHANSEN, J.	PDR	ST	8		8						
			OT									
5	WHEAT, HARRY	PDR	ST	8	8							
			OT									
6	WHEAT, HENRY	PDR	ST	8	8							
			OT									
			ST									
			OT									
	~~DELLEY, ABASI~~	PDRA4	ST									
			OT									
7	WHITNEY, JAMAL	PDRA4	ST	8		8						
			OT									
8	YAMBAO, R.S.	PDRA7	ST	8		8						
			OT									

Pier 7

C C C

SUPERVISOR'S DAILY REPORT

- SDI onsite
- Continue on Jacking Saddle strip
- Supervision SDI
- Supervision
- Install P.T. forms / Remove P.T. forms / Build new P.T. Forms

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) N	If No explain:
Were employees afforded an opportunity for the scheduled meal period?	(Y) N	If No explain:
Were employees afforded an opportunity for the afternoon rest period?	(Y) N	If No explain:

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Liebherr		
	Gradall		

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER NAME:	State of California DOT	JOB #:	660110 / 8124
	Bridge No. 34-0006L/R	NAME:	W2 Void Removal
	04-0120F4	CCO#:	124
WORK ORDERED BY:		DATE:	9-10-09

DESCRIPTION OF WORK PERFORMED: Strip Jacking Saddle

REFERENCE: South East Void

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
Cronk, Terry / PDRF		1		
Lohse, Nigel / PDRF		8		
Chaisson, K / PDR		8		
Johansen, J / PDR				
Wheat, Harry / PDR				
Wheat, Henry / PDR		8		
Whitney, Jamal / PDRA4		8		
Yambao, R.S. / PDRA7				
Campos, R.C. / LBR		8		
Schwartz, Danny / LBRA3		1		
Showman, Joe / OE				
Ross, Scott / OEA2				
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	EQUIPMENT NUMBER	OP HRS	STBY HRS	OT OP HRS
LR 1300		1		
Forklift				
Blowers				
Fans				

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE

OWNER REPRESENTATIVE:

SIGNATURE DATE

PRINTED NAME

PREPARED BY: 9-10-09

SIGNATURE DATE

Nigel Lohse

PRINTED NAME

APPROVED BY:

SIGNATURE DATE

PRINTED NAME

PINK COPY - OWNER