GK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 6
Project Work Day No. 1216
Date 09/15/2009

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	CCO for VOIDS Removal		CCO for hand rails for Labor Day				IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	3		2	1						2	Terry Cronk	ABF Pier 7
2	1	Laborer			2	6							Riglberto Campos	ABF
3	1	Pile Driver/Welder										8	Henry Wheat	ABF Pier 7
4	1	Elevator Operator	8										Howard Schroyer	ABF Dr Apoint.
5	1	Pile Driver Foreman	1		6	1							Nigel Lohse	ABF
6	1	Pile Driver				8							Kurt Chaisson	ABF
7	1	Pile Driver				8							Jesse Johnasen	ABF
8	1	Operator Apprentice/oiler	8										Ross Scott	ABF
9	1	2nd Crane Operator			8								Ben Scott	ABF
10	1	Pile Driver				8							Richie Yambo	ABF
11	1	Pile Driver										8	Jeff Scott	ABF Pier 7 ?
12	1	Pile Driver/Welder										8	Harry Wheat	ABF Pier 7
13	1	Pile Driver				8							Jamal Whitney	ABF
14	1	Pile Driver				8							Danny Schwartz	ABF
15	1	OEP	8										Joe Shawn	ABF
	1	Crane LR 1300	8										Help Temporary Towers also	ABF
	1	2nd crane Bigge										8		ABF
	1	1st Man Lift S-125										8		ABF
	1	2nd Man Lift S-125										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF at ground
	1	MQ Power Generator 220	8											ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

091509 REC'D H31 OCT-15 #011198

Weather: Clear morning, 58 F low 70 high. Medium winds.

Description of Operation:

- ABF is working on clean up at ground and at the deck level.
  - ABF is using 2 dumpsters to collect the trash from formwork removal.

- ABF continues to work in the north-east VOID to remove form work.
- ABF's Nigel continues to work on installing #4 rebars at the bottom of the pre-stressed strands.

- SDI completed erection of the HDPE pipes for the north Vertical Tie Downs.
- At end of the Day, Terry laid off Henry Wheat and Harry Wheat at Pier 7.
  - There was apparently no work for welding etc. at this time.

Additional Work at or outside of the W2 Site:

- CC Myers has started to rework on the moved out portion of the bridge.
- They working on lowerng the moved out portion of the bridge.
- CC Myers has started dismanteling the existing portion of the bridge which was not moved and has been isolated because of SSD.

Lalit Mathur, P.E. _____ Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 9-15-09

FOREMAN: NIGEL LOHSE JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Clear

M (T) W TH F SA S

NAME		CLASSIFICATION		WORK DESCRIPTION	J.S. strip	Pier 7	P.T. Form work	Super Vision	Super Vision SDI			
				COST CODE →								
				TOTAL HOURS ↓								
CRONK, TERRY	1	PDRF	ST		1	2		3	2			
			OT									
LOHSE, NIGEL	2	PDRF	ST		1		6	1				
			OT									
ADAMS, A.		PDR	ST									
			OT									
CHAISSON, K.	3	PDR	ST	8	8							
			OT									
JOHANSEN, J.	4	PDR	ST	8	8							
			OT									
WHEAT, HARRY	5	PDR	ST	8		8						
			OT									
WHEAT, HENRY	6	PDR	ST	8		8						
			OT									
			ST									
			OT									
~~DELLEY, ABAS~~		PDRA4	ST									
			OT									
WHITNEY, JAMAL	7	PDRA4	ST	8	8							
			OT									
YAMBAO, R.S.	8	PDRA7	ST	8	8							
			OT									

SUPERVISOR'S DAILY REPORT

- SDI onsite
- Continue to strip Jacking Saddle
- Continue to cut pile @ Pier 7
- Continue P.T. Formwork
- Supervision
- Site Clean-Up

BREAKS AND MEALS

		If No explain:
Were employees afforded an opportunity for the morning rest period?	(Y) N	
Were employees afforded an opportunity for the scheduled meal period?	(Y) N	
Were employees afforded an opportunity for the afternoon rest period?	(Y) N	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Lichherr 90T		
	Grabell		

Rev 0 (07-07-08)

FOREMAN'S DAILY TIME SHEET

DATE: 9-15-09

FOREMAN: Nigel Lohse JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Clear

M (T) W TH F SA S

NAME		CLASSIFICATION		WORK DESCRIPTION	W2 CRANE & EQ OPERS	TEMP ELEV OPERATOR	CONCRETE PREP	J.S. Skip	Site Clean Up			
			COST CODE →		0311210	0118000	0315220					
			TOTAL HOURS ↓									
CAMPOS, R.C.	9	LBR	ST	8				6	2			
			OT									
			ST									
			OT									
Shoulman, Joe	10		ST	8	8							
			OT									
SCOTT, BEN	11	OEJ2	ST	8	8							
			OT									
THOMAS, DALE		OEPD1	ST									
			OT									
ROSS, SCOTT	12	OEA2	ST	8	8							
			OT									
SCHROYER, H.B.	13	OEMMH	ST	8		8						
			OT	.5		.5						
			ST									
			OT									
			ST									
			OT									
~~CONTRERAS, BYRON~~		LBR	ST									
			OT									
SCHWARTZ, DANNY	14	LBRA3	ST	8				8				
			OT									

SUPERVISOR'S DAILY REPORT

Ben Scott worked 90 for Crane with SOI - 8 hrs

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the afternoon rest period?	(Y) / N	If No explain:	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER NAME:	State of California DOT	JOB #:	660110 / 8124
	Bridge No. 34-0006L/R	NAME:	W2 Void Removal
	04-0120F4	CCO#:	124
WORK ORDERED BY:		DATE:	9-15-09

DESCRIPTION OF WORK PERFORMED: Jacking Saddle VOID Falsework Removal

GPT FORM

REFERENCE: North East VOID - Epoxy Dowels at Vent Tendon

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
Cronk, Terry / PDRF				
Lohse, Nigel / PDRF		6		
Chaisson, K / PDR				
Johansen, J / PDR				
Wheat, Harry / PDR				
Wheat, Henry / PDR				
Whitney, Jamal / PDRA4				
Yambao, R.S. / PDRA7				
Campos, R.C. / LBR				
Schwartz, Danny / LBRA3				
Showman, Joe / OE				
Ross, Scott / OEA2				
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	EQUIPMENT NUMBER	OP HRS	STBY HRS	OT OP HRS
LR 1300				
Forklift				
Blowers				
Fans				

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE

OWNER REPRESENTATIVE:

SIGNATURE DATE

PRINTED NAME

PREPARED BY:

[signature] 9-15-09

SIGNATURE DATE

Nigel Lohse

PRINTED NAME

APPROVED BY:

SIGNATURE DATE

PRINTED NAME

PINK COPY - OWNER

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER NAME:	State of California DOT	JOB #:	660110 / 8124
	Bridge No. 34-0006L/R	NAME:	W2 Void Removal
	04-0120F4	CCO#:	124
WORK ORDERED BY:		DATE:	9-15-09

DESCRIPTION OF WORK PERFORMED: P.T. Formwork FORM work Removal in VOIDS

REFERENCE: Epoxy Dowels into Concrete

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE/MOD DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
Cronk, Terry / PDRF		1		
Lohse, Nigel / PDRF		1		
Chaisson, K / PDR		8		
Johansen, J / PDR		8		
Wheat, Harry / PDR				
Wheat, Henry / PDR				
Whitney, Jamal / PDRA4		8		
Yambao, R.S. / PDRA7		8		
Campos, R.C. / LBR		6		
Schwartz, Danny / LBRA3		8		
Showman, Joe / OE		1		
Ross, Scott / OEA2				
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	EQUIPMENT NUMBER	OP HRS	STBY HRS	OT OP HRS
LR 1300		1		
Forklift				
Blowers				
Fans				

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE

OWNER REPRESENTATIVE:

SIGNATURE DATE

PRINTED NAME

PREPARED BY:

SIGNATURE 9-15-09 DATE

Nigel Lohse
PRINTED NAME

APPROVED BY:

SIGNATURE DATE

PRINTED NAME

PINK COPY - OWNER