GK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 14
Project Work Day No. 1224
Date **09/23/2009**

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	CCO for VOIDS Removal	PT Forms Installation for grouting	CCO for hand rails for Labor Day				IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman	1		7								Terry Cronk	ABF
2	1	Laborer	8										Rigiberto Campos	ABF
3	1	Elevator Operator	8										Howard Schroyer	ABF.
4	1	Pile Driver Foreman	4		4								Nigel Lohse	ABF
5	1	Pile Driver	8										Kurt Chaisson	ABF
6	1	Pile Driver	8										Jesse Johnasen	ABF
7	1	Operator Apprentice/oiler	8										Ross Scott	ABF
8	1	2nd Crane Operator										8	Ben Scott	ABF Pier 7
9	1	Pile Driver	8										Richie Yambo	ABF
10	1	Pile Driver	8										Jamal Whitney	ABF
11	1	Pile Driver										8	Danny Schwartz	ABF school
12	1	OEP	8										Joe Shawn	ABF
	1	Crane LR 1300	8										Help Temporary Towers also	ABF
	1	2nd crane Bigge										8		ABF Pier 7
	1	1st Man Lift	8											ABF Elec. Work
	1	2nd Man Lift										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF at ground
	1	MQ Power Generator 220	8											ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Pickup	8											ABF
	1	Elevator	8											ABF

Weather: Cloudy and Foggy morning, 56 F low 68 high. Medium winds.

REC'D H31 OCT-15 #011204

Description of Operation:

- ABF is working on clean up at ground and at the deck level.
  - ABF is using 3 dumpsters to collect the trash from formwork removal.

- ABF basically completed the VOID area Falsework remopval task as of yesterday.
- ABF is performing the miscellaneous tasks.
  - ABF is fixing handrails
  - ABF is patching some holes in the deeck
  - ABF is also closing the 30" x 30" opening on north side.
    - This opening was made to assist SDI to pull the HDPE pipes.
    - ABF is re-framing this area and bringing it back to normal deck.
- ABF is forming the blockouts for transverse tendons on the north and south sides.
- ABF is cleaning the south side surface at block outs for bike path supporting brackets.

- ABF installed all Bottom Bearing Plates on the north and south foundation wells yesterday.
  - ABF/SDI are working inside to install split shim plates.

- SDI started to grout the void left in the vertical strands this morning.
  - Matt checked the material and oversaw the mixing operation.
    - The grout bag temperature was 71 F and the water temperature was 63 F.
    - The temperature of the mixed grout was noted at 94 F.
    - The permissible maximum temperature is 90 F.
    - The SIKA recommendation for the mixed grout temperature is that it should be same as ambient temperature, preferably 70 F.
    - As such the grout the rejeted.
    - SDI was advised that the grout needs to be cooled.
    - SDI decided to call off the operation for today.

Additional Work at or outside of the W2 Site:

- CC Myers has started to rework on the moved out portion of the bridge.
- They working on lowerng the moved out portion of the bridge.
- CC Myers continues dismanteling the existing portion of the bridge which was not moved and has been isolated because of SSD.

Lalit Mathur, P.E. Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 9-23-09

FOREMAN: TERRY CRONK JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR — A JOINT VENTURE

WEATHER: Clear

M T (W) TH F SA S

NAME	CLASSIFICATION			WORK DESCRIPTION	Form work	SDT Grout	SDT Supervision	Move Scaffold	Supervision	Punch list		
				COST CODE →								
				TOTAL HOURS ↓								
CRONK, TERRY	PDRF	1	ST	8		1	4	1	2			
			OT									
LOHSE, NIGEL	PDRF	2	ST	8	2	3		1	2			
			OT									
			ST									
			OT									
CHAISSON, K.	PDR	3	ST	8	6			2				
			OT									
JOHANSEN, J.	PDR	4	ST	8				6		2		
			OT									
			ST									
			OT									
			ST									
			OT									
			ST									
			OT									
			ST									
			OT									
WHITNEY, JAMAL	PDRA4	5	ST	8	6			2				
			OT									
YAMBAO, R.S.	PDRA7	6	ST	8				6		2		
			OT									

SUPERVISOR'S DAILY REPORT

- SDT onsite / Grout & Cable Tie Down
- Pit Formwork
- Move Scaffold for formwork
- Punch list items Holes in Deck
- SDT Supervision
- Supervision
- Concrete Bashing South Pit.

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:	
Were employees afforded an opportunity for the afternoon rest period?	(Y) / N	If No explain:	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Liebherr		
	90T		
	Gradall		

Rev 0 (07-07-08)

FOREMAN'S DAILY TIME SHEET

DATE: 9-23-09

FOREMAN: Terry Cronk JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR — A JOINT VENTURE

WEATHER: Clear

M T (W) TH F SA S

NAME	CLASSIFICATION			WORK DESCRIPTION	W2 CRANE & EQ OPERS	TEMP ELEV OPERATOR	Concrete Busting rebar	Move Scaffold				
				COST CODE →	0311210	0118000						
				TOTAL HOURS ↓								
CAMPOS, R.C.	LBR	7	ST	8			6	2				
			OT									
			ST									
			OT									
			ST									
			OT									
SCOTT, JEFF	OESEF1		ST									
			OT									
SHOWMAN, JOE	OESEF1	8	ST	8	8							
			OT									
ROSS, SCOTT	OEA3	9	ST	8	8							
			OT									
SCHROYER, H.B.	OEMMH	10	ST	8		8						
			OT	1.5		1.5						
			ST									
			OT									
			ST									
			OT									
			ST									
			OT									
SCHWARTZ, DANNY School	LBRA3		ST									
			OT									

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) N	If No explain:	
Were employees afforded an opportunity for the scheduled meal period?	(Y) N	If No explain:	
Were employees afforded an opportunity for the afternoon rest period?	(Y) N	If No explain:	

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS