Qn

STATE OF CALIFORNIA
0DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar: 104
Project Work Day No.: 1314

Date 12/21/2009

Inspectors Hours	Start	7:00 AM	Stop	3:30
Shift Hours		06:30		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV, Sub SDI

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #37 Cable Tie -Down	#38 Structural Conc Bridge								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Pile Driver										8	Danny Schwartz	ABF Pier 7
2	1	Laborer										8	Rigiberto Campos	ABF Pier 7
3	1	Elevator Operator	8										Howard Schroyer	ABF
4	1	Crane Operator											None	ABF
5	1	Oiler/Apprentice										8	Ross Scott	ABF Pier 7
6		Sub-contractors SDI											See Matt's diary	SDI
7		Sub-contractor Rebar											None	Regional Steel
	1	Crane LR 1300										8		ABF no operator
	1	Lincoln Welding Machine 768-50-4005												ABF
	1	Lincoln Welding Machine 768-50-4009												ABF
	1	MQ Power Generator 220	8											ABF
	1	Ingersoll Rand Air Compressor	8											ABF used by others
	1	Fork Lift												ABF
	1	Pick up												ABF
	1	Elevator	8											

Weather: Sunny with cool temperatures – Hi 62°F Low 45, cold, windy. Foggy, Minor rains.

REC'D H32 JAN-21 #011829

122109

46.02

Description of Work by ABF and its Sub-contractors.

ABF

- All work is for the Temporary Towers and preparation for OBG.
- ABF laid off most of its crew including General Foreman Terry last week.
- Only Howard, Richie, Denny and Ross are working.
- Howard is at W2 and others are assisting with miscellaneous tasks at Pier 7.

SDI

- SDI has a crew of 5 people on the job site.
  - SDI continues cleaning the debris at the Tie Downs.
  - SDI continues placing the grease caps on top of anchor heads and fill these with grease. A total of 4 caps were fully greased today.

Additional Work at or outside of W2 site:

- CC Myers continues to dismantle the sidelined portion of the bridge.
- CC Myers is removing the foundations for the temporary bracings.
- CC Myers have started to the slab form the slide out portion of the old bridge.
- There was no work today because of heavy rains and extremely cold weather.
- CT has installed air monitoring equipment on the site at several locations.
- As of today, CC Myers finished all upper bays and one lower bay.
- They have also removed many of the framing columns and beams.
- CC Myers are moving away all the material.
- CC Myers have 6 to 8 equipment working on this task.
- Reorganize and clean up at office to sort out W2 paper work.
- Revise the OBG and Crossbeam installation checklist few times.
- Organize the work for OBG.
- Worked on checklist for OBG installation.

Gil is off this week.
Matt and Lalit worked on watching the greasing operation by SDI.

Inspector: Lalit Mathur, P.E.
Transportation Engineer (D)