STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT

BY WILLIAM SHEDD

Date: 1/16/11 through 1/22/11

SELF-ANCHORED SUSPENSION (04-0120F4) **Gary Pursell / Rick Morrow**

Time Elapsed – 56%
Completed – 75%
Bid Amount: $1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Forecast Date for Seismic Safety Opening: August, 2013

CURRENT ESTIMATE FIGURES:

This is the updated information for the SAS Project (work done up to December 20, 2010).

Percent Time elapsed: 57%
- Days: 1678
- Original Contract Days: 2,490
- CCO days: 531

Percent Work Completed to date: 75%

Paid to contractor this Estimate:
- Bid Items: $49,457,448.03
- CCO's: $3,591,101.98
- MOH: -$15,982,632.00
- Permanent Deductions: -$0.00
- Deduction: $0.00
- Net Payment: $37,065,918.01

Total Amount paid to contractor to date:
- Bid Items: $896,308,433.92
- CCO's: $466,063,928.35
- MOH: $32,900,701
- Total Deductions: $2,290,384.25
- Other Deductions: $25,000.00
- Total Amount: $1,392,982,679.02

Original Contract Bid Amount: $1,434,085,935.00

STATUS OF WORK:

Office Work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Cable System, MEP Penetrations, and Contract Change Orders.
- Requests for Information (RFI): 3053 received – 3044 (99.5%) Responded
- Working Drawing Submittals: 7755 received – 7710 (99.3%) Responded
-

OBG Field Work

- Final splice welding between each OBG Lift involving Lifts L2W and L9W is ongoing.
- Final splice welding between each OBG Lift involving Lifts L8E and L10E is ongoing.
- Bolting of Crossbeam CB-13 and CB-14 is ongoing.
- Initial splice welding of OBG Lift L10W to L9W is ongoing.

'11 JAN-27 PM 3.20 14627

Tower Field Work

- Tower Lift 1, Lift 2, and Lift 3 struts bolting is ongoing.
- Tower Lift 1, Lift 2, and Lift 3 struts facades bolting is ongoing.
- Tower Lift 1 and Lift 2 field splice bolting is ongoing.
- Tower Lift 2 and Lift 3 field splice bolting is ongoing with permanent bolts.
- Erection of the Field Spice 3 platform is complete.
- Extending the tower crane for Tower Lift 4 construction

W-2 Field Work

- Mechanical pipe supports installation is ongoing at the W-2 Cap Beam and columns.
- The jacking saddle and jacking frame are being assembled.
- The Ringer Crane has been positioned to lift the Jacking Saddle Assembly.

Steel Fabrication (ZPMC, Shanghai, China Facilities)

- Lift assembly continues for OBG Lift 12.
- Fabrication continues for OBG Lifts 13 and 14.
- Shipment for OBG Lifts 11 and Tower Lifts 4 & 5 is scheduled to leave ZPMC on January 21, 2011.

Steel Fabrication (Other Facilities)

- Continue cable band painting, machining and delivery (GOODWIN, England).
- Continue fabrication and delivery of Suspender assembles (WIRECO, USA).

ASSISTANT RE'S DAILY REPORTS:

Monday, January 17, 2011

- Overcast with light showers.
- MLK Holiday

Tuesday, January 18, 2011

- Overcast.
- I worked on emails.
- I chaired the MEP meeting. We discussed all open issues and established action items and deadlines.
- See attached notes.

Wednesday, January 19, 2011

- Clear.
- See attached notes.

Thursday, January 20, 2011

- Clear cool.
- See attached notes.
-

Friday, January 21, 2011

- Clear cold.
- I chaired the MEP CCO meeting. We reviewed all of the open CCO's and assigned action items.
- I worked on diaries etc.
- See attached notes.

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANTRESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 01-22-11

Saturday and Sunday, January 22 & 23, 2011

- No MEP work planned.

William B. Shedd,
SENIOR CONSTRUCTION ENGINEER

Tuesday 1-18-11

- Emails
- Diaries
- Time sheets

- MEP Staff mtg - Finally resolved Nav light locations
- Researched Calibration gas status - Doris to Chase
- Reviewed light pole contract

- Met w/ Clive - Reviewed tower platforms & elevator issues in preparation for his TPOC mtg
- Discussed w/ Pete & April & sent the response letter for W2 embeds and RFI's.

- China call

- Sent inquiry for supplies needed in China.

-

N.F.

Wed 1-19-11

Research/Study of Pole contract plans & specs

- Time sheets
- Car log
- Mechanical FA CCO development
- MSP - Managerial Selection Process
  - Got new job announcement
- RFI 2333 - Late
- General CCO Mtg - Updated
- Mtg w/ Maroni, Zorne, Saeed -
  → Discussed 'Light poles.
  Weld type. We want weld type "D". (7 KSI de

AASHTO - Structure Bridge codes.
Get one from Pochana.

Thurs 1-20-11

Staff Senior meeting:
* Need to forward a plan for excess leave - Check w/ Rob Feather.

* Check Fall Protection & Confined Space training - Sign up Siegenthaler's Dwight

* Mosco & Valmont - PIO presentations

- CCO 72 SI - Renaming

- Discussed light pole contract w/ Mike F regarding the bases and templates

- CCO 167 - LED Memo language mtg. Mission, Vision, goals

- Searched CT websites for policies etc to support CCO 167 DD-96. Gave copies to Angela.

- EBMUD rep Scott Johnson - The Porta-pot on Burma has been grafitti'd and will now be locked. No more MCM, Bleyco.

W. [illegible]

Friday 1-21-11

- CCO MEP Mtg
* CCO 32 Dehumid RFI expected? Bill O.

- Saeed's Integration Defination Mtg
- Discussion w/ Jason @ Sup. Position
- Local Assistance
-

- Want to field w/ Eric Sugiama and the MEP crew.

W. [illegible]