STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

CCO 106, EWB 0078-rejected
0081 -paid

JOB STAMP

04-0120F4

04-SF-80-13.2/13.9

SFOBB-SAS

Report No. 239

Date 5/5/2010

S M T (W) T F S Circle

Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

Location & Description of Operation: CCO 106 Skyway Lowering

The CCO 106 Skyway Counterweight Timbers block the flow of water on the deck and stagnant pools of water collect at the barrier rail on the low side of the deck. Moving the counterweight k-rail and the timbers that direct the load to the Skyway floorbeams would be a lot of work, so I told ABF to cut out a sliver of the timbers. They use a variety of small tools to remove approximately 4" of the blocking timbers next to the barrier rail. All of the blocking timbers are removed to allow passage of water except 2 timbers at the WB Skyway. These will be addressed at a future date. Note that the deck drains farther down the Skyway bridge deck are blocked so the released water does not go down them.

HOURS - ITEM NO.: CCO106-Skyway Cont.

WEATHER: Clear

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	CCO106-Skyway Cont.	IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)
	2	Laborers	2		Evaredo Hernandez, Freylan Reis-Ayala
	2	Laborers	8		Ignacio Garcia, Jose Prado
		Pickup	2		Ranger - lic. 6591243
		Pickup	8		F-250 - lic. 7H38931
002055		Light Plant	8		Note: use for Power
		Small Tools	8		Drill, Chainsaw, Handsaw, crowbar/prybar, sawzall

PRINT NAME: Bob Brignano

SIGNATURE: Bob Brignano

TITLE: TE

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

'12 JUN 1 PM 3:10 19861

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation
Contract No. 04-0120F4
San Francisco-Oakland Bay Bridge - SAS Bridge Project
WORK ORDERED BY: Caltrans

10[illegible]
CCO#: 106
DATE: 5/5/10

DESCRIPTION OF WORK PERFORMED:
Cut wood edge beneath K-rail such that water can properly drain.
Completed work on E-line, 1/2 complete on W-line

REFERENCE:

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
Hernandez, Everardo	LBR3E	2		
Garcia, Ignacio	LBR3	8		
Prado, Jose	LBR3	8		
Ruiz Ayala, Froylan	LBR3	2		
TOTAL HOURS:		20		

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OT OP HRS
Ford F-150 Truck	2	6	
Light Plant	6	2	
Ford Ranger Truck	2		
Chainsaw	2	6	
Handtools	8		
Skilsaw	8		

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE

OWNER REPRESENTATIVE:
[signature] 5/6/2010
SIGNATURE DATE
Bob Brignano
PRINTED NAME

PREPARED BY:
[signature] 5/6/10
SIGNATURE DATE
Katherine Quillen
PRINTED NAME

PINK COPY - OWNER