STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

CCO 106, EWB 0069 - Paid

JOB STAMP

04-0120F4

04-SF-80-13.2/13.9

SFOBB-SAS

Report No. 128

Date 1/14/10

S M T W (T) F S Circle Day

Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY CCO 106 Skyway Lowering **REPORT**

Location & Description of Operation EB Skyway k-rail reconfiguration was completed yesterday, but WB Skyway was only partially reconfigured yesterday. This morning ABF completes reconfiguring the WB Skyway from Stage 1 to Stage 2. They are done stacking k-rail at 09:30. Then ironworkers add the wire rope with Crosby clips to all the upper layers of k-rail per the Department's sketch in the ATP letter. Below the WB Skyway, there is some cleanup of the shims and other material left behind when the jacks were removed yesterday. On the deck, ABF cleans up and stacks the left over timbers (8x8's & 12x12's). The plywood from under the Stage 1 k-rail is taken back to Pier 7. ABF loads the portable toilets and eyewash stations into the back of the pickup trucks and takes them back to Pier 7. After the 4½ hrs in this diary on CCO work, ABF's crews do other work not covered in this diary.

HOURS - ITEM NO.

WEATHER

Clear

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	CCO106-Counterweight							IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)
	1	Ironworker Superintendent	4½								Dave Meche
		F-150 Pickup	1								Dave Meche's Pickup
	5	Ironworkers	4½								Carlos Valverde, Steve Batiste, Josh Galvin, Gab Rios, Ryan Evanchick
4758, no ID		2 F-250 Pickups	4½								lic 7R33537, lic 7H38931 used by ironworkers
	1	Operator	4½								Gene Pratt
002307		Forklift	4½								CAT TH560B

PRINT NAME Bob Brignano

SIGNATURE Bob Brignano

TITLE TE

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

12 JUN 1 PM 3:44 10869

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation
Contract No. 04-0120F4
San Francisco-Oakland Bay Bridge - SAS Bridge Project
WORK ORDERED BY:

10059
CCO#: 106
DATE: 1/14/2010

DESCRIPTION OF WORK PERFORMED: Re arrang K rail lash upper K rail together load up extra wood return to yard

REFERENCE:

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
Carlos Valverde	IWF	4 1/2		
Steve Batiste	IW	4 1/2		
Josue Galvan	IW	4 1/2		
Gabriel Rios	IW	4 1/2		
Ryan Evanchik	IWA	4 1/2		
Gene Pratt	OE	4 1/2		
David R Meche	Supt	4 1/2		
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OT OP HRS
Yard truck #2	2		
#1	2		
supt. truck.	1		
Cat. TH 560B #002307	4 1/2		
~~Cat DP-40 #002306~~			

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE
Krail		
3/8 cable + clamps		
Plywood		
8X8's timbers		

OWNER REPRESENTATIVE:
Bob Brignano 1/14/10
SIGNATURE DATE
Bob Brignano
PRINTED NAME

PREPARED BY:
David R Meche 1/14/2010
SIGNATURE DATE
David R Meche 1/14/2010
PRINTED NAME

PINK COPY - OWNER