STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

CCO 106, EWB 0060 - Paid

JOB STAMP

04-0120F4

04-SF-80-13.2/13.9

SFOBB-SAS

Report No. 86

Date 12/3/09

S M T W (T) F S Circle Day

Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

Location & Description of Operation: CCO 106 Skyway Lowering

ABF ironworkers and an operator rearrange the previously placed k-rail on the EB Skyway to match the new Stage 1 layout. No new k-rail needs to be moved to the deck, with all of today's work being rearrangement of existing k-rail. Four (4) pieces of k-rail is placed on the deck (w/ plywood) near the typ. Then six (6) pieces placed on 8x8's on the floorbeams near the typ to clear the survey points to the

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. CCO 106 - Counterweight	IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)
	1.	Ironworker Superintendent	8		Dave Meche
	3	Ironworkers	8		Aaron Kent, Ethan Kent, Barry Rothman
	1	Operator	8		Timothy Back
002307		Forklift	8		CAT TH560B
void, 4756		2 Pickup Trucks	8		F150 lic 8V04421, F250 lic 7833592

WEATHER: Clear

south and then another six (6) pieces to the north. Then 32 pieces of k-rail are placed down the center on plywood. For placing k-rail on plywood on the deck, the forks of the forklift cannot be used - they use steel chokker cables thru the 2 holes in the k-rail to pick it. Equipment superintendent Dan Butler also visits the skyway briefly in the afternoon in a F250 on his way to YBI.

PRINT NAME: Bob Brignano

SIGNATURE: Bob Brignano

TITLE: JE

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

IL JUN 1 1 2015 10005

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation
Contract No. 04-0120F4
San Francisco-Oakland Bay Bridge - SAS Bridge Project
WORK ORDERED BY: Caltrans

10054
CCO#: 8106
DATE: 12/3/2009

DESCRIPTION OF WORK PERFORMED:

Re Arrange K rail on EB skyway, as directed by Caltrans

REFERENCE:

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
Aaron Kent	IWF	8		
Ethan Kent	IWAP	8		
Barry Rothmann	IW	8		
David R Meche	Supt.	8		
Timothy Back	O.E	8		
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OT OP HRS
TRUCK #6 2307	1	7	
Cat Forklift 00 2309	8		
TRUCK #300 Supt.	2	6	
Chain Saw, oil, Gas	1	7	
Hand tool checkers			
Paint, Marker			

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE
ply wood	32 sh 30	
8"x8" timbers	6	

OWNER REPRESENTATIVE:

Bob Brignano 12/3/09
SIGNATURE DATE

Bob Brignano
PRINTED NAME

PREPARED BY:

David R Meche 12/3/2009
SIGNATURE DATE

David R Meche
PRINTED NAME

PINK COPY - OWNER