STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

CCO 106, EWB 0032 - Paid
0034 - Paid
0073 - Paid

JOB STAMP

04-0120F4

04-SF-80-13.2/13.9

SFOBB-SAS

Report No. 51

Date 10/29/09

S M T W (T) F S Circle Day

Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY CCO 106 Skyway Lowering REPORT

Location & Description of Operation Ironworkers add wood shims to the shear keys to shim tight against the OBG. Included in this work is tack welding angles below the wood to hold it in place. The hydraulics for the jacks are removed. Then before noon, the water tanks (empty) are removed from the Skyway. It is a single pick of tanks and timber for each of the EB & WB Skyway counterweights. The operators and ironworkers do not work a full day on this

HOURS - ITEM NO.

WEATHER

Clear

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	CCO 106 Counterweight							IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)
	6	Ironworkers	6								Carlos Valverde, Steve Batiste, Josh Galvin, Gab Rios, Darryl Webb, Ryan Evanshick
	1	General Superintendent	5								Jerry Kent
	3	Operators	5								Wayne Davis, Daniel Martinez, Ryan Oku (2hr.)
Ringer #2		Barge & Crane	5								
Westar X (10)		Material Barge	5								
002242		Welding Machine	2							4	Miller
		F250 Pickup	6								lic 7R33537 used by iw's
		F250 Pickup	6								lic 7H38931 used by iw's
		F150 Pickup	2								used by engineer Eric Blue

CCO and spend part of today on item work (not included in this diary). Note that the ringer crane used for this work was moved to the west of the WB Skyway by the tug "Peru," which also set the barge's anchors. ABF field engineer Eric Blue is present in the field for some of the operations.

PRINT NAME Bob Brignano

SIGNATURE Bob Brignano

TITLE TE

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation
Contract No. 04-0120F4
San Francisco-Oakland Bay Bridge - SAS Bridge Project

10003

CCO#: 106

WORK ORDERED BY: CALTRANS

DATE: 10/29/09

DESCRIPTION OF WORK PERFORMED: REMOVE WATER TANKS [illegible]

REFERENCE:

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
CARLOS VALVERDE	IWF	6		
STEVEN BATISTE	IW	6		
JOSUE GALVAN	IW	6		
GABRIEL RIOS	IW	6		
DARRYL WEBB	IW	6		
RYAN EVANCHEK	IW APP	6		
JERRY KOH		5		
WAYNE DAVIS	DESLF1	5		
DANIEL MARTINEZ	DEAE	5		
RYAN OKU	OLSLF1	2		
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OT OP HRS
YARD TRUCK # 4	2	4	
YARD TRUCK # F-150 TRUCK	1	5	
FIELD ENG TRUCK # 6	1	1	
RINGER # 2	5	0	
BARGE FOR MATERIAL # 10 (K)	5	0	
WELDER # [illegible] # 002242	2	4	

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE

OWNER REPRESENTATIVE:

[signature] 10/30/09
SIGNATURE DATE

Bob Brignano
PRINTED NAME

PREPARED BY:

[signature] 10/30/09
SIGNATURE DATE

ERIC C. BLUE
PRINTED NAME

PINK COPY - OWNER