STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

CCO106, EWB ~~0039~~ 0040 - Paid
0041 - Paid
0058 - Paid
0059 - Paid

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SFOBB-SAS

Report No. 41
Date 10/19/09
S (M) T W T F S Circle Day
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

Location & Description of Operation: CCO 106 Skyway Lowering

Barge has k-rail and timbers loaded and it is waiting to be unloaded (tomorrow). Ironworkers prep for work on Skyway where there has been no work for several weeks. Move generator, two light plants and various equipment (string lights) to site. Tighten the counterweight water tank holddown cables which have become loose. Grind out tack welds on shims which will have to be removed when lower the Skyway structures. Note that the crane

HOURS - ITEM NO.: CCO106: Counterweight

WEATHER: Rain (heavy afternoon)

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	CCO106: Counterweight	IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)
		Barge	8		
	3	Ironworkers	8		Carlos Valverde, Gabriel Rios, Joshua Galvin
	2	Ironworkers	3		Steven Hays-Batiste, Ryan Evanchik
	1	Ironworker Foreman	3		Dave Meche
ABF475B		F250 Yard Truck	8		used by iw's.
002322		Kubota Cart	8		RTV900, Serial #92690, used by iw's.
		F150 Sup. Truck	3		Used by Dave Meche
ABF 000008		Generator	8		MQ Power 25
ABF002054, ABF002072		2 Light Plants		8	Genie TML-4000N

and barge positioned to west of the Skyway structures is not used for today's cco work. All access is by truck/cart. The crane does W-Line temp truss erection up to Pier E2.

PRINT NAME: Bob Brignano

SIGNATURE: Bob Brignano

TITLE: TE

12 JUN -1 PM 3:18 19895

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation	10048
Contract No. 04-0120F4	
San Francisco-Oakland Bay Bridge - SAS Bridge Project	CCO#: 8106 mm
WORK ORDERED BY:	DATE: 10/19/2009

DESCRIPTION OF WORK PERFORMED:

Hauling and installing lights, hyd. hoses, power cords, light plants - etc. cutting welds here using grinders

REFERENCE:

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
Carlos Valverde	IW/F	8		
Gabriel Rios	IW	8		
Josue Calderon	IW	8		
Steven Batiste	IW	3		
Ryan Evanchik	IW/PP	3		
David R Meche	IW Supt.	3		
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OT OP HRS
Yard truck #4	8		
All the above items			
1 Kubota # 002122	8		
	ABF 00008		
1 Gen # ~~549-JF-9049~~ 2054	8		
light Plant. (2) 2072	Not in use		
Supt. truck.	2		
grinders			

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE

OWNER REPRESENTATIVE:

Rob Brignano — 10/19/09
SIGNATURE — DATE

Rob Brignano
PRINTED NAME

PREPARED BY:

David R Meche — 10/19/2009
SIGNATURE — DATE

David R Meche
PRINTED NAME

PINK COPY - OWNER