STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

CCO 106, EWB 0027 - Paid
0057 - Paid

JOB STAMP

04-0120F4
04-SF-80-13.2/13.9
SFOBB-SAS

Report No. 28
Date 10/6/09
S M (T) W T F S Circle Day
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

Location & Description of Operation: CCO 106 Skyway Lowering

Ironworker Superintendent Dave Meche plans for the future work of unloading K-rail and assembling the Skyway counterweight. Equipment Superintendent Dan Butler works on forklift loading issues - Caltrans Designers want to know how much the deck will be loaded by forklift axles. ABF unloads the last k-rail and timber deliveries. ABF loads material on a barge which will deliver

WEATHER: Clear

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. CCO106-Counterweight	IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)
002131		Forklift	3½		36,000 pound capacity
	1	Operator	3½		Anthony Brown
	1	Equipment Superintendent	4		Dan Butler
	1	Ironworker Superintendent	3		Dave Meche
		Barge	8		

it to the Skyway structure and a marine crane which will ~~float~~ move material to the Skyway deck. I tell ABF (Jim Davidson) that the only way a crane can go on the deck is with crane mats on the steel deck (no overlay yet) so that the steel elements are not overloaded. ABF checks and they have 46 ea. crane mats that are 5'x16' and made from 12x12's. I also tell ABF (Jim Davidson) that without Caltrans Designers approval for loading on the deck, we cannot use a forklift or crane on the deck, and as a result, the barge will have to be positioned for unloading k-rail and placing it at Pier E3. Then after the Caltrans Design check of the deck is complete, the k-rail can be moved to the per plan position.

PRINT NAME	SIGNATURE	TITLE
Bob Brignano	Bob Brignano	TE

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

12 THU 1 PM 2:22 19904

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation
Contract No. 04-0120F4
San Francisco-Oakland Bay Bridge - SAS Bridge Project
WORK ORDERED BY:

10041
CCO#: 8166
DATE: 10/6/2009

DESCRIPTION OF WORK PERFORMED:

Unload K rail (44)
unload 8"x8" wood mates (2)

REFERENCE:

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
David R Meche JW Supt.		3		
Anthony Brown C.E		3½		
Dan Butler Equipment Sup.		4		
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OT OP HRS
Hoist F/L 36,000 #	3½		
ABF # 002131			

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE

OWNER REPRESENTATIVE:

Bob Brigman 10/6/09
SIGNATURE DATE

Bob Brigman
PRINTED NAME

PREPARED BY:

David R Meche 10/6/2009
SIGNATURE DATE

David R Meche
PRINTED NAME

PINK COPY - OWNER