STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 REV 4/1999 CT# 7541-3504-6

CCO 106, EWB0022-Paid

Job Stamp

CONTRACT NO. 04-0120F4
04 - SF - 80 - 13.2/13.9
Self-Anchored Suspension Bridge
SFOBB - ESSSP

Report No. 13

Date 09/21/2009

(M) T W T F S S Circle Day

Shift Hours Start 7:00 Stop 3:30

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

Location & Description of Operation

At Hinge A on Skyway OBG

placing counter weight (water tanks) at Hinge A

HOURS - ITEM NO.

WEATHER
clear, ~70°F, light wind

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	CCO No. 106 Skyway OBG Lowering							IDLE OR DOWN	REMARKS (Reasons for idleness or other remarks)
		ABF									ABF
	1	Carlos Valverde	8.0								Iron Worker Foreman
	1	Steven Batiste	8.0								Iron Worker
	1	Josue Galvan	5.0								Iron Worker
	1	Gabriel Rios	8.0								Iron Worker
	1	Darryl Webb	8.0								Iron Worker
	1	welding machine/generator	8.0								Lincoln Electric Vantage 500 CB1
	1	Manitowoc Crane	8.0								on barge
	1	Doug Greene	8.0								Crane Operator
	1	Jeff Scott	8.0								Crane Operator
	1	Nicolaus Shafer	8.0								Deck Engineer

CCO 106

placed water tanks at EB and WB Skyway OBG at hinge A per plan. 2 water tanks at each location (total 4 tanks) were placed. Worked on welding L4X4 angles to HP 14X89 and installing coil rods at EB and WB, and tightening cable at EB tanks.

'12 JUN-1 PM 3:23 19914

Signature : Laraine Woo

Assistant Structure Rep

Title