STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

CCO 106, EWB 0014 - Paid
0018 - Paid

JOB STAMP

04-0120F4
04-SF-80-13.2/13.9
SFOBB-SAS

Report No. 995
Date 9/3/09
S M T W (T) F S Circle Day
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

Location & Description of Operation: Continue with reconfiguration today. At 0800 raise for reconfiguration at WB-NW. Jacking force at liftoff is 849k. Reconfiguration is done by noon. Then split W14 that will be used for reconfigured WB-SW & WB-SE. Also tack weld steel wedges @ WB shear keys. I discuss with ironworkers setting rams to 5" extension for 1" liftoff and 4" lowering w/ room for 1" more if necessary (note 6" ram). ABF needs to buy more shims, especially the 4" pancakes that will be used during lowering. I OK buying 3/4" Ø bolts to secure shims at the shim stacks. For temporary condition, OK to only bolt 2 corners, but when all done, bolt all 4 corners.

HOURS - ITEM NO.

WEATHER: Clear

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	CCO 106-Prep for Lowering								IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)
	4	Ironworkers	8									Carlos Valverde (5hr.), Josh Galvin, Gab Rios, Darrel Webb.
	3	Operators	6½									Jeff Scott, Theo Rohr, Nick Shafer (3½ hr.)
Crane Barge #1		Crane Barge	6½									
002083		Welding Machine	8									Lincoln Electric Vantage 500
000008		Generator	8									MQ Power 25
		Hydraulic Pump	8									Power Team
	1	Ironworker Superintendent	4									Dave Meche
		F-150 pickup	4									Dave Meche's pickup

PRINT NAME: Bob Brignano

SIGNATURE: Bob Brignano

TITLE: TE

'12 JUN -1 PM 3:27 19925

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.