04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Assistant Resident Engineer Report

Robert Kobal Week of 2013-3-4

SAS Bridge Travelers/Skyway cleanup

Mon 2013-3-4
Took sick leave to care for sick kid.

Met with Dina Noel, Ken Terpstra, and Clive Endress to review the YBI fencing current layout and the draft YBITS 2 CCO to incorporate the vehicle cable barrier system. No concerns with the draft cco were expressed.

Tue 2013-3-5
Off- Poll worker for local election.

Wed 2013-3-6
Attended SAS senior staff meeting.

Worked on CCO 299 edits, Submittal 2808R1, and observed traveler decking operation.

Thur 2013-3-7
Attended Safety meeting.

Prepared for and lead the Traveler meeting- see meeting notes. The primary focus of the meeting was Design comments to submittal 2808R1- traveler erection plan. TYLin approved as noted the submittal however some of the comments need to be clarified and a number of the comments appear to add requirements to the contract. The added requirements affect ABF means and methods and request that additional revisions be made to the submittal. ABF appears to accept many of the Design recommendations if the submittal is approved. TYLin is to revise the response per the conversation.

Discussed with Chris Bausone and Andrew Baumberger the removable floor beams on the bikepath traveler balcony. A bracket or flange is needed to prevent them from walking out. ABF will send an RFI.

'13 APR-3 AM10:49 25919

Friday 2013-3-8
Attended OBG staff meeting.

Met With Bob Zandipour, Brian Wood, Dane Lobb, and Greg Russio (USCG) to review the YBI fencing layout. Generally the CHP and USCG are satisfied with the Design plan for the fencing and the draft CCO for vehicle cable barrier system should be finalized and issued to the YBITS 2 contract. CHP requested additional study of column protection and cameras at Southgate road area.

Worked on CCO 217S1 estimate, and FHWA bridge site tour.

ABF started work on CCO 194 for removing and revising caulking on the skyway OBG barrier rails.

Robert Kobal
Senior TE