State of California

Department of Transportation

Assistant Resident Engineer's Daily Diary

For: Stanley Ku

Week of 05/27/13-05/31/13

04-0120F4

05/27/2013 Monday

Memorial Day

05/28/2013 Tuesday Fine

I called Aaron Prchlik to talk about Peter van der waart stated in his e-mail that the epoxy coating required might not be applied to zinc rich primer. Aaron agreed that the epoxy coating not necessary with 2 coats of organic zinc rich primer. I forwarded Aaron's e-mail to Angela Haack to process ATP and CCO 289. I received Karen Wang's responses to Althouse' RFIs 1004 and 1005.

05/29/2013 Wednesday Fine

I attended weekly meeting on IERBYS building with ABF and Althouse. Althouse requested a site visit with our IT personnel to identify some power lines and communication lines. I sent my responsed to Althouse RFIs 1004 and 1005 to Miles Miller.

05/30/2013 Thursday Fine

I attended safety meeting. I visited IERBYS building and was told about source of water leak. The plumber showed me where he saw water flowing toward the building under the surface. However, we did not seek leakage on water lines or valves at that location. We saw water coming from a trench that houses water line but we could not identify the source of water. James Althouse wanted to drain water under the slab for plumbing and electrical works for $63,000. I asked him to submit an RFI to ABF.

05/31/2013 Friday Fine

I responded to Althouse' RFI 1008. I notified Miles Miller of ABF that water underneath floor slab is an existing condition known to ABF and Althouse. No extra cost will be paid by the Department to provide dry working condition.

6/4/2013

'13 JUN-4 AM10:16 26700