DEPARTMENT OF TRANSPORTATION
DIVISION OF ENGINEERING SERVICES
Office of Structural Materials
Quality Assurance and Source Inspection

Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4
Cty: SF/ALA Rte: 80 PM: 13.2/13.9
File #: 69.28

WELDING INSPECTION REPORT

Resident Engineer: Pursell, Gary
Address: 333 Burma Road
City: Oakland, CA 94607

Report No: WIR-010517
Date Inspected: 03-Dec-2009

Project Name: SAS Superstructure
Prime Contractor: American Bridge/Fluor Enterprises, a JV
Contractor: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island

OSM Arrival Time: 700
OSM Departure Time: 1900
Location: Shanghai, China

CWI Name:				**CWI Present:**	☑ Yes	☐ No		
Inspected CWI report:	☐ Yes	☐ No	☑ N/A	**Rod Oven in Use:**	☐ Yes	☐ No	☑ N/A	
Electrode to specification:	☐ Yes	☐ No	☑ N/A	**Weld Procedures Followed:**	☐ Yes	☐ No	☑ N/A	
Qualified Welders:	☐ Yes	☐ No	☑ N/A	**Verified Joint Fit-up:**	☐ Yes	☐ No	☑ N/A	
Approved Drawings:	☐ Yes	☐ No	☑ N/A	**Approved WPS:**	☐ Yes	☐ No	☑ N/A	
				Delayed / Cancelled:	☐ Yes	☐ No	☑ N/A	

Bridge No: 34-0006
Component: Deck Panel

Summary of Items Observed:

On this day Caltrans OSM Quality Assurance (QA) Inspector Christopher D'souza was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhen Hua Port Machinery Company (ZPMC) at Chang Xing Island in Shanghai, China. QA Inspector observed and/or found the following:

Bay 9

This QA Inspector performed Magnetic Particle Testing (MT) of approximately 15% of the area previously tested by ZPMC MT personnel. This QA Inspector generated a TL-6028 MT report on this date. The weld designation numbers is as follows:

DP 3003-001
DP 3042-001

QA Inspector performed Final Visual Inspection following the guide lines of AWS-D1.5 on Deck Panel assemblies including Partial Penetration (PJP) welds joining U-ribs to deck plate. The deck panels examined are as follows:

DP 3003-001: Final VT appears to comply with code and contract requirements.
DP 3042-001: Final VT appears to comply with code and contract requirements.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

QA Inspector performed Green Tagging activities following the green tagging procedure. The deck panels green tagged are as follows:

DP 3003-001: Green Tag Number 10488
DP 3042-001: Green Tag Number 10489

North Lay Down

This QA Inspector observed ZPMC MT personnel performing MT on DP 3042A-001. A transverse Indication measuring approximately 8mm was observed DP3042A-001-007 U-Rib to Deck plate weld at Y location 2850mm. For further Information see that attached pictures below

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.

Summary of Conversations:
No relevant conversations.

Comments
This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Dsouza,Christopher	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer