DEPARTMENT OF TRANSPORTATION
DIVISION OF ENGINEERING SERVICES
Office of Structural Materials
Quality Assurance and Source Inspection

Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4
Cty: SF/ALA Rte: 80 PM: 13.2/13.9
File #: 69.28

WELDING INSPECTION REPORT

Resident Engineer: Siegenthaler, Peter
Address: 333 Burma Road
City: Oakland, CA 94607

Report No: WIR-018533
Date Inspected: 07-Dec-2010

Project Name: SAS Superstructure
Prime Contractor: American Bridge/Fluor Enterprises, a JV
Contractor: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island

OSM Arrival Time: 700
OSM Departure Time: 1900
Location: Shanghai, China

CWI Name:	Shi Lei			**CWI Present:**	☑ Yes	☐ No	
Inspected CWI report:	☐ Yes	☑ No	☐ N/A	**Rod Oven in Use:**	☑ Yes	☐ No	☐ N/A
Electrode to specification:	☑ Yes	☐ No	☐ N/A	**Weld Procedures Followed:**	☑ Yes	☐ No	☐ N/A
Qualified Welders:	☑ Yes	☐ No	☐ N/A	**Verified Joint Fit-up:**	☑ Yes	☐ No	☐ N/A
Approved Drawings:	☑ Yes	☐ No	☐ N/A	**Approved WPS:**	☑ Yes	☐ No	☐ N/A
				Delayed / Cancelled:	☐ Yes	☑ No	☐ N/A

Bridge No: 34-0006
Component: OBG COMPONENT

Summary of Items Observed:

On this day Caltrans OSM Quality Assurance (QA) Inspector Subhasis Bera was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhen Hua Port Machinery Company (ZPMC) at Chang Xing Island in Shanghai, China. QA Inspector observed and/or found the following:

In process Inspection
Bay#8
This QA Inspector observed the following work in progress:

FCAW in the 1G position for the OBG Bike path, weld No.BK004-A2-062-016. The welder is identified as #500405. ZPMC QC is identified as Mr. Liu Chuan Gang. The welding variables recorded by QC appear to comply with WPS-B-T-2231-ESAB.

SMAW in the 3G position for the OBG Bike path, weld No.BK004-A5-061-115. The welder is identified as #067904. ZPMC QC is identified as Mr. Liu Chuan Gang. The welding variables recorded by QC appear to comply with WPS-B-P-2213-B-U2.

SMAW in the 1G position for the OBG Bike path, weld No.BK004-A1-059-044. The welder is identified as #067610. ZPMC QC is identified as Mr. Liu Chuan Gang. The welding variables recorded by QC appear to comply with WPS-B-P-2214-B-U2.

Trial Assembly

This QA Inspector observed the following work in progress:

SMAW in the 4F position for the OBG segment 11DE, weld No. SSD24-PP105.5-002. The welder is identified as #067765. ZPMC QC is identified as Mr. Zhang Qiang. The welding variables recorded by QC appear to comply with WPS-B-P-2114.

FCAW in the 1G position for the OBG segment 12AE, weld No. SEG3001AA-002. The welder is identified as #047353. ZPMC QC is identified as Mr. Liu Hua Jie. The welding variables recorded by QC appear to comply with WPS-B-T-2232-ESAB.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By:	Bera,Subhasis	Quality Assurance Inspector
Reviewed By:	Dsouza,Christopher	QA Reviewer